

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

DATE	September 30, 2009
------	--------------------

PROJECT INFORMATION:

Reporting Party:	Union Pacific Railroad Company ("UP")
Docket/Order #; Date:	See attached Quarterly Project List

Staff of the Commission meets on a Quarterly Basis with the UP Managers listed below to review the status of all Commission related projects within the State of Illinois.

The attached report provides the activities completed through the 3rd Quarter of 2009 for the following dockets: **T07-0076 T07-0121 T08-0096 T08-0110 T08-0111.**

Union Pacific Project Managers

<i>Chicago Area Commuter Operations:</i> Tom Andryuk Manager Field Engineering Union Pacific Railroad 500 West Madison St., Suite 3610 Chicago, IL 60661 (312) 496-4726 TNANDRYU@up.com	<i>Chicago Service Unit</i> John Venice Manager Industry & Public Projects Union Pacific Railroad 301 West Lake Street Northlake, IL 60164 (708) 649-5210 JNVenice@up.com
<i>St. Louis Service Unit</i> Dave McKernan Manager of Industry & Public Projects Union Pacific Railroad 100 North Broadway, Suite 1500 St. Louis MO, 63102 (314) 331-0682 dwmckern@up.com	

2009 - 3rd Quarter Union Pacific Railroad - Illinois Project Status Report

Docket #	AAR/DOT #	RR Milepost	Stip Agr #	Crossing(s)	City	County	Petition/Scope of Work/Co	Status/Notes
T07-0076 File on E-Docket <input checked="" type="checkbox"/> Project Complete <input type="checkbox"/>	748598X			Pedestrian Overpass at Langdon Street and US 67	Alton	Madison	Pedestrian Overpass at Langdon Street	Precon meeting held week of 1/12/09. UP sent Construction Agreement to City, April 2009. City completing approaches. UP approved shoring plan.
T07-0121 File on E-Docket <input checked="" type="checkbox"/> Project Complete <input type="checkbox"/>	290506L			Illinois Route 53 and Illinois Route 113 (Main Street)	Braidwood	Will	IDOT roadway project - traffic signal interconnect	5/7/08 Order. Contractor needs UP approval for interconnect cable (underground or aerial) to turn-on temporary traffic signals. On 10/7/08, Vercruyse spoke with D-Construction, Bill Smith (815-634-2555) who indicated that the permit application was being sent to the UP for expedited processing that day. 7 Month Completion. Temporary signal turn-on with temp warning device work (circuit extend) completed on 12/3/08. Full crossing surface opened also on 12/3/08. Roadway staging now with half of roadway open. UP Signal crews scheduled for 1/20/09 installation. Petitions submitted by UP and IDOT requesting Extension of Time. UP Wayside cutover on 4/23/09. 7/22/09 permanent traffic signal controller and cabinet tested at Traffic Control Corp.
T08-0096 File on E-Docket <input checked="" type="checkbox"/> Project Complete <input type="checkbox"/>	175009V	43.94 Geneva Sub		IL 47 and First Street	Elburn	Kane	Village Wayside Horn System	Order entered on 12/3/08. Agreements in Omaha to submit to Village. UP provided Form 3, coordination by Staff with Village and their consultant to submit their required Form 3 for the WHS. Submitted on 4/22/09 from RCL. 6/19/09 Preconstruction field meeting. 7/09 Installation. 8/18/09 Inspection completed ICC/UP/Village/RCL. Crossover conflict (AHS continues to sound after train leaves the island) was found. Village working with UP and RCL to modify design and add DAX cards to resolve. Turn-on of system on hold pending correction.
T08-0110 File on E-Docket <input checked="" type="checkbox"/> Project Complete <input type="checkbox"/>	174557E	54.71 Belvidere Sub		Grove St./Kreutzer	Huntley	McHenry	AFLS/Gates/approaches	UP provided Form 3 (8/4/08). Kreutzer Road estimate received, and SA will now be drafted. SA sent 11/13/08. UP provided updated estimate for Grove which will be updated in SA. Fully executed and Order to go before Commission on 6/3/09. UP revising Grove St. to incorporate remote into the new Grove bungalow (at UP's cost).
T08-0111 File on E-Docket <input checked="" type="checkbox"/> Project Complete <input type="checkbox"/>	177076W	88.76 Beloit Ind Lead		Prairie Hill Road	South Beloit	Winnebago	AFLS/Gates (IDOT Agreement)	UP provided Form 3 (8/4/08). Awaiting Omaha Signature. 1/13/09 X-Resolution. Work Order late January '09. Fully executed agreement on 1/21/09. Construction scheduled for 9/2009.
File on E-Docket <input type="checkbox"/> Project Complete <input type="checkbox"/>	175139S	86.93 Geneva		Willow Road	Franklin Grov	Lee	AFLS/Gates	7/14/09 Meeting. 100% Fed funding for AFLS/Gates. FHWA Approval after 10/1/09.