

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

| | |
|------|-------------------|
| DATE | December 15, 2009 |
|------|-------------------|

PROJECT INFORMATION:

| | |
|-----------------------|--|
| Reporting Party: | Union Pacific Railroad Company ("UP") |
| Docket/Order #; Date: | See attached Quarterly Project List |

Staff of the Commission meets on a Quarterly Basis with the UP Managers listed below to review the status of all Commission related projects within the State of Illinois.

The attached report provides the activities completed through the 4th Quarter of 2009 for the following dockets: **T07-0076 T07-0121 T08-0092 T08-0096 T08-0110 T08-0111.**

Union Pacific Project Managers

| | |
|--|---|
| <i>Chicago Area Commuter Operations:</i> Tom Andryuk Manager Field Engineering Union Pacific Railroad 500 West Madison St., Suite 3610 Chicago, IL 60661 (312) 496-4726 TNANDRYU@up.com | <i>Chicago Service Unit</i> John Venice Manager Industry & Public Projects Union Pacific Railroad 301 West Lake Street Northlake, IL 60164 (708) 649-5210 JNVenice@up.com |
| <i>St. Louis Service Unit</i> Dave McKernan Manager of Industry & Public Projects Union Pacific Railroad 100 North Broadway, Suite 1500 St. Louis MO, 63102 (314) 331-0682 dwmckern@up.com | |

2009 - 4th Quarter Union Pacific Railroad - Illinois Project Status Report

| Docket # | AAR/DOT # | RR Milepost | Stip Agr # | Crossing(s) | City | County | Petition/Scope of Work/Co | Status/Notes |
|--|--|------------------------|------------|--|-----------|-----------|--|--|
| T07-0076 File on E-Docket Project Complete | 748598X <input checked="" type="checkbox"/> | | | Pedestrian Overpass at Langdon Street and US 67 | Alton | Madison | Pedestrian Overpass at Langdon Street | Precon meeting held week of 1/12/09. UP sent Construction Agreement to City, April 2009. City completing approaches. UP approved shoring plan. |
| T07-0121 File on E-Docket Project Complete | 290506L <input checked="" type="checkbox"/> | | | Illinois Route 53 and Illinois Route 113 (Main Street) | Braidwood | Will | IDOT roadway project - traffic signal interconnect | 5/7/08 Order. Contractor needs UP approval for interconnect cable (underground or aerial) to turn-on temporary traffic signals. On 10/7/08, Vercruyse spoke with D-Construction, Bill Smith (815-634-2555) who indicated that the permit application was being sent to the UP for expedited processing that day. 7 Month Completion. Temporary signal turn-on with temp warning device work (circuit extend) completed on 12/3/08. Full crossing surface opened also on 12/3/08. Roadway staging now with half of roadway open. UP Signal crews scheduled for 1/20/09 installation. Petitions submitted by UP and IDOT requesting Extension of Time. UP Wayside cutover on 4/23/09. 7/22/09 permanent traffic signal controller and cabinet tested at Traffic Control Corp. 11/12/09 ICC Staff Review with UP Signal of new warning devices. |
| T08-0092 File on E-Docket Project Complete | 174419R <input checked="" type="checkbox"/> | 92.93 Belvidere Sub | 1170 | Winnebago St. | Rockford | Winnebago | AFLS/Gates | August 13, 2008 Order Entered. Power Pole Relocation needed for UP to install gates. Scheduled Spring '09, and to start end of May/early June when power pole is relocated. 10/22/09 - Notice that CWT is not working as intended. UP to provide proposal. |
| T08-0096 File on E-Docket Project Complete | 175009V <input checked="" type="checkbox"/> | 43.94 Geneva Sub | | IL 47 and First Street | Elburn | Kane | Village Wayside Horn System | Order entered on 12/3/08. Agreements in Omaha to submit to Village. UP provided Form 3, coordination by Staff with Village and their consultant to submit their required Form 3 for the WHS. Submitted on 4/22/09 from RCL. 6/19/09 Preconstruction field meeting. 7/09 Installation. 8/18/09 Inspection completed ICC/UP/Village/RCL. Crossover conflict (AHS continues to sound after train leaves the island) was found. Village working with UP and RCL to modify design and add DAX cards to resolve. Turn-on of system on hold pending correction. New design implemented and working properly. 12/9/09 Turn-On of System. |
| T08-0110 File on E-Docket Project Complete | 174557E <input checked="" type="checkbox"/> | 54.71 Belvidere Sub | | Grove St./Kreutzer | Huntley | McHenry | AFLS/Gates/approaches | UP provided Form 3 (8/4/08). Kreutzer Road estimate received, and SA will now be drafted. SA sent 11/13/08. UP provided updated estimate for Grove which will be updated in SA. Fully executed and Order to go before Commission on 6/3/09. UP revising Grove St. to incorporate remote into the new Grove bungalow (at UP's cost). UP Signal scheduled for 12/1/09. |

| Docket # | AAR/DOT # | RR Milepost | Stip Agr # | Crossing(s) | City | County | Petition/Scope of Work/Co | Status/Notes |
|---|-----------|--------------------------|------------|-------------------|----------------|-----------|--------------------------------|---|
| T08-0111 File on E-Docket <input checked="" type="checkbox"/> Project Complete <input type="checkbox"/> | 177076W | 88.76 Beloit Ind Lead | | Prairie Hill Road | South Beloit | Winnebago | AFLS/Gates (IDOT Agreement) | UP provided Form 3 (8/4/08). Awaiting Omaha Signature. 1/13/09 X-Resolution. Work Order late January '09. Fully executed agreement on 1/21/09. Construction scheduled for 9/2009. Completed on 9/15/09; in-service. |
| File on E-Docket <input type="checkbox"/> Project Complete <input type="checkbox"/> | 174576J | 69.07 CNWB | | Thorne Road | Marengo | McHenry | Passive to AFLS/Gates | Diagnostic Review 10/1/09. Letter requesting estimate. UP to provide estimate. |
| File on E-Docket <input type="checkbox"/> Project Complete <input type="checkbox"/> | 174558L | 54.92 CNWB | | Mill Street | Huntley | McHenry | AFLS/Cantilevers to AFLS/Gates | 10/1/09 Diagnostic Review. Cost Estimate requested from UP on 10/16/09. |
| File on E-Docket <input type="checkbox"/> Project Complete <input type="checkbox"/> | 176904F | 45.28 | | 9th Street | Zion | Lake | AFLS to AFLS/Gates | Estimate Request 10/16/09 |
| File on E-Docket <input type="checkbox"/> Project Complete <input type="checkbox"/> | 176908H | 42.52 | | Adams Road | Wadsworth/G | Lake | AFLS to AFLS/Gates | Estimate Request 10/16/09 |
| File on E-Docket <input type="checkbox"/> Project Complete <input type="checkbox"/> | 175139S | 86.93 Geneva | | Willow Road | Franklin Grov | Lee | AFLS/Gates | 7/14/09 Meeting. 100% Fed funding for AFLS/Gates. FHWA Approval after 10/1/09. |
| File on E-Docket <input type="checkbox"/> Project Complete <input type="checkbox"/> | 174561U | 56.77 CNWB | | Coyne Station Rd. | Huntley | McHenry | AFLS to AFLS/Gates | 10/1/09 Diagnostic Review. Cost estimate requested 10/16/09. |
| File on E-Docket <input type="checkbox"/> Project Complete <input type="checkbox"/> | 175138K | 86.67 Geneva Sub | | Track Road | Franklin Grove | Lee | AFLS/Gates and Approach | 7/14/09 Meeting ICC with Township. 7/23/09 Letter with Draft SA, requesting Township support for closure of Track and connector route to Willow. 9/29/09 Lyle Sword confirmed in phone conversation that the Township is fine with closing Track Road with the connector road. Staff to contact County to move project forward. |
| File on E-Docket <input type="checkbox"/> Project Complete <input type="checkbox"/> | 294459U | | | Canal Road | Hartford | Madison | AFLS/Gates | 100% IDOT Project (2009). IDOT target of Mid-May for sending out agreement. Diagnostic Review on 10/6/09. |