

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

DATE	February 8, 2013
------	------------------

**PROJECT INFORMATION:**

Reporting Party:	Union Pacific Railroad Company
Docket/Order #; Date:	<b>See attached Quarterly Project List</b>

Staff of the Commission meets on a Quarterly Basis with the UP Managers listed below to review the status of projects within the State of Illinois. The attached report represents activities completed through the 4<sup>th</sup> Quarter of 2012. Future filings will be provided after each Quarterly Meeting to satisfy the reporting requirements within the Commission's Orders for the individual projects.

**Union Pacific Project Managers**

<p><i>Chicago Area Commuter Operations:</i>                  Claire E. Anderson                  Manager Field Engineering                  Union Pacific Railroad                  500 West Madison St., Suite 3610                  Chicago, IL 60661                  (312) 496-4726  <a href="mailto:ceanders@up.com">ceanders@up.com</a></p>	<p><i>Chicago Service Unit</i>                  John Venice                  Manager Industry &amp; Public Projects                  Union Pacific Railroad                  301 West Lake Street                  Northlake, IL 60164                  (708) 649-5210  <a href="mailto:JNVenice@up.com">JNVenice@up.com</a></p>
<p><i>St. Louis Service Unit</i>                  Dave McKernan                  Manager of Industry &amp; Public Projects                  Union Pacific Railroad                  100 North Broadway, Suite 1500                  St. Louis MO, 63102                  (314) 331-0682  <a href="mailto:dwmckern@up.com">dwmckern@up.com</a></p>	

# 2012 Illinois Commerce Commission Project Status Report - Union Pacific Railroad

Complete	Docket #	AAR/DOT #	RR Milepost	Stip Agr #	Crossing(s)	City	County	Petition/Scope of Work/Co	Status/Notes
<input type="checkbox"/>	T07-0073	177847X	21.50		Arthur	Arlington Heights	Cook	Eminent Domain	Hearing continued to November 19, 2008 at 10am - Chicago. (Case combined with T08-0154). SEE BELOW...
<input type="checkbox"/>	T08-0154	177847X	21.50 Harvard Sub		Arthur Avenue	Arlington Heights	Cook	Modify Intersection	<p>Docket combined with T07-0073 (IDOT eminent domain) Petition Filed on 11/6/08. Hearing held on 12/12/08. 7/1/09 Proposed Order. 7/28/09 UP Motion to Stay and Dismiss, filed Complaint for Declaratory Judgement and Injunction in US District Court. 8/10/09 Village Motion for Extension to Respond to UP's Motion to 8/24/09. UP, Village &amp; School Board have signed agreement relative to re-routing school buses to the adjacent grade separation. Appraisal needed with revised plans (October 2010 estimated for plans). Existing roadway easement will be recorded along with proposed permanent easement; appraisal on new permanent easement complete, UP provided. UP needs final plans. 4/14/11 Civiltech just received authorization to progress engineering. UP received plans on 7/7/11 and is reviewing. 6/22/12 Update from Mike Pagonos with Arlington Heights.</p> <p>1.It is my understanding from my last conversation with Doug Felder, who represented IDOT in the negotiations with the Union Pacific, that we are in agreement and details are all that is left. We have also come to an agreement with the last private parcel after undergoing condemnation proceedings. We are expecting formal agreement within a couple weeks for the private parcel and by the end of July with the UP.</p> <p>2.The Village's engineering consultant, Civiltech Engineering, Inc., is working to finalize approval from IDOT for the final intersection and staging plans. Things were put on hold for a couple years by the Village while ROW negotiations slowly progressed.</p> <p>3.The target letting at this point is January 2013.</p> <p>4.We are awaiting response from the UP on the status of our inquiry regarding the cost estimate for track work (see attached e-mail string). 1/25/13 - The UP is preparing the C&amp;M Agreement, and eminent domain is in circuit court. Parcel cost differences will be worked out. 1/25/13 Project Ready for construction.</p>

Complete	Docket #	AAR/DOT #	RR Milepost	Stip Agr #	Crossing(s)	City	County	Petition/Scope of Work/Co	Status/Notes
<input type="checkbox"/>	T10-0037	174954C	24.23 West Line, Geneva Sub		Chase Street	Wheaton	DuPage	Install New Pedestrian Tunnel, vacate roadway at existing highway-rail grade crossing.	3/10/10 Petition by UP. Hearing Held on 4/20/10; Petition to Intervene Denied. Petition for Interlocutory Review filed 4/22/10. Agreed Order filed 5/18/10. 6/2/10 Petition for Interlocutory Review Denied. 6/23/10 Order. 50% Plans completed. End of June 2011 for plans. Environmental reviews and drainage studies for north approach underway. Plans at 90% as of 7/11 and work Summer 2012. UP negotiating maintenance agreements with City - latest submittal January 2012. April 2012 - 2 of 3 jump spans in place. 12/21/12 UP Petition for Extension of Time. 1/25/13 - Bridge is in place. UP working on a C&M Agreement with County, Wheaton, and Wheaton college. As of 1/25/13 - 3rd Drainage submittal provided to the County.
<input type="checkbox"/>	T10-0124	174010L	11.73		25th Avenue	Bellwood	Cook	Additional 3rd Mainline Track	12/2/10 Order. 10/21/10 Form 3. 10/25/10 X-Resolution. Target completion of 5/2/2012. Now moved to 12/31/12 as "Buy American" provision has provided material delay for switches (frog insert). 5/4/12 UP petition for time extension. Suppl. Order entered on 7/11/12.
<input type="checkbox"/>	T11-0001	175138K	86.67 Geneva Sub	SA 1529	Track Road	Franklin Grove	Lee	AFLS/Gates and Approach	7/14/09 Meeting ICC with Township. 7/23/09 Letter with Draft SA, requesting Township support for closure of Track and connector route to Willow. 9/29/09 Lyle Sword confirmed in phone conversation that the Township is fine with closing Track Road with the connector road. On-site meeting to be held in February 2010 with IDOT, County, ICC, and UP to discuss coordination for Track Road. 1/20/11 Order. 6/16/11 ICC Staff met with Lee County and Property Owner. Reviewing options for limiting or compensating for damage to farming acreage. IDOT D2 is ok with modifying design to limit take, and County is coordinating with property owner. 1/20/12 - The County submitted letter advising it needs extension of time to finalize r/w acquisition; further appraisals. Second appraisal completed June 2012, and County negotiating with property owner. 1/23/2013 Property Acquired and Lee County Petition for Time Extension and Additional GCPF. 1/24/13 IDOT filed Response concurrence. 1/31/13 - Staff Filed Response with draft Suppl Order.
<input type="checkbox"/>	T11-0019		19.13		Great Western Trail	Lombard	DuPage	Pedestrian/Trail Overpass	2/7/11 Petition. 3/24/11 Staff Response with Agreed Order. 4/21/11 Hearing. 6/2/11 Order. Letting scheduled for Fall 2011. UP Real Estate/Village to finalize agreements. UP sent agreement on 7/2/11. Out to bid on 9/23/11. May/June 2012 Sheet piles and approach cones constructed. 11/30/12 Lombard Petition for Extension of Time; Proposed Stipulation and Stipulations filed by all parties. 1/24/13 Suppl Order
<input type="checkbox"/>	T11-0071	173886A	10.04 to 12.48	1544	Bryn Mawr, Nagle, Raven, Nickerson, Harlem, Devon, Oliphant, Ozark	Chicago	Cook	CWT, Interconnect Studies, Nagle Cantilevers, and Ped Gates	3/21/11 SA Mailed to Parties. 6/2/11 Order. Draft Railroad-TS Reports reviewed by ICC. RR-TR Reports approved by ICC and provided to UP. 1/27/12 - UP Design at 30%. UP to Petition to amend Cost Division Table so that engineering reimbursement may take place. 5/16/12 Amendatory Order. 1/25/13 Signal Design complete, Metra to review.

Complete	Docket #	AAR/DOT #	RR Milepost	Stip Agr #	Crossing(s)	City	County	Petition/Scope of Work/Co	Status/Notes
<input type="checkbox"/>	T11-0114	174012A	12.70 Geneva Sub		Bellwood Depot and US 12-20-45 (Mannheim Rd)	Bellwood	Cook	Stairway reconstruction as temporary platform access to Metra Station while awaiting completion of the commuter underpass.	1/25/13 - Stair removed and pedestrian tunnel in service. ICC Staff to field review.
<input type="checkbox"/>	T11-0139	174983M	33.05 Geneva Sub		IL 38	West Chicago	DuPage/Kane	New overpass; remove existing at-grade.	Hearing held and finalizing C&M agreement and Agreed Order. 4/4/12 Commission Order. Oct 2012 Project awarded to Plote and Dunnet Bay. 11/12 Construction Started.
<input type="checkbox"/>	T12-0042	174933J	16.66		West Avenue	Elmhurst	DuPage	Installation of Sidewalk on east side of the crossing; Pedestrian Gates.	7/10/12 Form 3 filed; X-Resolution provided 7/17/12. Target August 1 (or week after) for pedestrian gate installation. City's contractor ready to install sidewalk. 12/28/12 COMPLETE. Need Form 2 Completion Notice.
<input type="checkbox"/>	T12-0043	174535E	33.06 Belvidere Sub		IL 64 (North Ave)	West Chicago	DuPage	Bridge Reconstruction by IDOT	Under Construction
<input type="checkbox"/>	T12-0080	174536L	33.97		174 536L, mp 33.97, Powis/Smith Road, 174 537T, mp 35.31, Army Trail Road, 174 541H, mp 38.19, Center Street, mp 38.92, Plum Street, 174 543W, mp 39.09, State Street, 174 544D, mp 39.15, Mill Street, 174 547Y, mp 39.42, Robertson Rd	West Chicago, Wayne, South Elgin	DuPage	Corridor Warning Devices - upgrade to gates.	Mill Street crossing surface installed in November 2012; City had completed majority of roadway work first and now must redo to improve grade. Crossing temporarily closed (Order Completion was 12/31/12). Signal work progressing along corridor Dec 2012/ Jan 2013. Army Trail - 1/16/13.
<input type="checkbox"/>	T12-0109		43.06		Anderson Road and Pouley Road	Elburn	Kane	Anderson Road Bridge with closure of Pouley Road	The City of Elburn Village Board tabled the Shodeen development at the zoning meeting. Project is in limbo. 11/7/12 Hearing; Continued. Next Hearing - May 7, 2013.
<input type="checkbox"/>	T12-0134	174540B	37.79 Belvidere Sub		IL 25	South Elgin	Kane	IDOT Eminent Domain for IL 25 bridge project.	Order 12/19/12
<input type="checkbox"/>	T12-0143	176813A	37.76 New Line Sub		IL 132 (Grand Ave)	Gurnee	Lake	IDOT Eminent Domain for IL 132 bridge widening. Two parcels of 4 to 5 required for project.	1/8/13 Hearing. Parties to develop Agreed Order and then use for future petitions/parcels to take.
<input type="checkbox"/>	T12-0149	174752E	49.18 Belvidere Sub		I-90	Gilberts	Kane	Bridge Reconstruction/Widening	12/4/12 Agreed Order/Staff Response; 12/24/12 Tollway Response Concurring to Agreed Order; UP needs to file Response.
<input type="checkbox"/>	T12-0167		19.88		Park Ave Pedestrian/ Lombard Commuter	Lombard	DuPage	Pedestrian Underpass	1/31/13 Hearing, 10 am. Parties to prepare an Agreed Order.