

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	
COMPLETION	X

DATE	February 27, 2015
------	-------------------

**PROJECT INFORMATION:**

Reporting Party:	CSX Transportation, Inc.
Docket/Order #; Date:	<b>T13-0131 March 31, 2014</b>
Status Reports Due:	6 Months from Order Date
Ordered Completion Date:	12 Months from Order Date
Completion Report Due <sup>1</sup> :	Within 10 days of Completion Date
AAR/DOT#, Milepost:	154492J, MP BD 214.19
Street, (in/near) City, County:	TR 138, Metcalf, Edgar County
Railroad Company:	CSX Transportation, Inc.

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Amanda J. DeCesare
Title:	Project Manager Public Projects
Representing:	CSX Transportation, Inc.
Street Address:	500 Meijer Drive Suite 305
City, State, Zip:	Florence, KY 41042
Office Phone:	859-372-6124
Office Fax:	
Cellular Phone:	
E-Mail Address:	Amanda_DeCesare@csx.com

<sup>2</sup>Project Manager Information to be submitted by CSXT.

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

**Flashing light signals gates with CWT circuitry**

**STATUS OF WORK:** (use additional blank sheet, if necessary)

Crossing upgrade was placed in service January 29, 2015.