



MEMORANDUM

ILLINOIS
Eastport Business Center 1
100 Lanter Court, Suite 1
Collinsville, IL 62234
tel/ 618.345.2200
fax 618.345.7233

MISSOURI
Laclede Gas Building
720 Olive, Suite 1660
St. Louis, MO 63101
tel/ 314.588.8381
fax 314.588.9605

www.oatesassociates.com

Date: 04-24-15
Project: Iberg Road over CSXT Railroad
Section: 07-00059-00-PV
Job No.: C-98-319-08
Local Agency: City of Highland
County: Madison
State: Illinois

ICC Order No.: T13-0013
ICC Order Date: 03-15-13
Structure No.: 060-6801
Railroad MP: QS-207.8

Project Status

To: Director of Processing and Information, Transportation Bureau of the Commission

From: Oates Associates, Inc.

Contractor: Keller Construction, Inc.

Project Award Date: 08-19-13

Contractor Start Date: 08-26-13

Project Completion Date: 06-30-15

Contract Award Amount: \$6,570,059

Project Percent Complete: 70% (does not include work completed in April)

Schedule: On Schedule

Project Coordination: Ongoing with utility companies.

Major Work Constructed to Date: Includes embankment; pipe culverts; precast box culverts; paved ditch at north end slope; bridge substructure and superstructure; bridge parapets; bridge railings and fencing; bridge approach pavement; bituminous coated aggregate slopewalls; storm sewer; inlets; manholes; cast-in-place boxes; Trestle Road and Michael Road have been reconstructed; Iberg Road pavement from Michael to the bridge; Iberg Road from the bridge to US Route 40 has been lime modified and the aggregate subbase placed.

Issues: None

Copy:
Attach:

By: Steven M Keil, PE, PLS