

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT:**

**TYPE: (CHECK ONE)**

PROGRESS	X
COMPLETION	

DATE	January 28, 2016
------	------------------

**PROJECT INFORMATION:**

Reporting Party:	CSX Transportation, Inc.
Docket/Order #: Date:	T15-0053 May 20, 2015
Status Reports Due:	Every 6 Months from Order Date
Ordered Completion Date:	18 Months from Order Date
Completion Report Due <sup>1</sup> :	Within 5 days of Completion Date
AAR/DOT#, Milepost:	AAR/DOT #152 959A, railroad milepost BC-275.39
Street, (in/near) City, County:	Norton Road/TR 64 near Sandoval, Marion Co.
Railroad Company:	CSX Transportation, Inc.

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Amanda DeCesare
Title:	Project Manager – Public Projects
Representing:	CSX Transportation, Inc.
Street Address:	500 Meijer Drive, Suite 305
City, State, Zip:	Florence, KY 41042
Office Phone:	(859) 372-6124
Office Fax:	
Cellular Phone:	(770) 508-8221
E-Mail Address:	Amanda_DeCesare@csx.com

<sup>2</sup>Project Manager Information to be submitted by CSX

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- (a) Install automatic flashing light signals and gates with a bell, controlled by constant warning time circuitry, equipped with an event recorder and a remote monitoring system.
- (b) Install temporary STOP signs within 30 days of a Commission Order.

**STATUS OF WORK:** (use additional blank sheet, if necessary)

Temporary Stop signs in place as of 6/30/2015

CSXT will be filing petition for extension of time through December 31, 2017 this crossing is on the out of service Illinois Sub