



ELGIN, JOLIET AND EASTERN RAILWAY COMPANY

1 NORTH BUCHANAN STREET • GARY, INDIANA 46402

219 / 883-4307 • FAX 219 / 883-4257

RAYMOND C. BAKER
CHIEF ENGINEER

RECEIVED
NOV 20 2003

Illinois Commerce Commission
RAIL SAFETY SECTION

November 10, 2003

Mr. Kevin L. Sharpe
Director of Processing & Information
Illinois Commerce Commission
527 E. Capital Avenue
Springfield, IL 62701

Re: EJ&E Railway Current Progress & Status Report
Year 2003 State Crossing Projects

Dear Mr. Sharpe:

Please find accompanying this letter a table summarizing all the current, pending and completed road crossing improvement projects on the Elgin, Joliet & Eastern Railway Company for the 2003 calendar year.

If there are any questions regarding this matter please feel to contact the undersigned at (219)883-4307 or EJ&E's Jovan Jevtovic at (815)740-6593.

Sincerely,

R. C. Baker
Chief Engineer

cc: T. W. Hunter
K.L. Hay
Cheryl Cathey- IDOT
Brian Vercruysse- ICC

ELGIN, JOLIET EASTERN RAILWAY

Illinois

2003 Signal

Road Crossing Projects

Crossing	Description	Order # X-Res #	A/E Proj ID#	Costs	%	Estimate Amount	Actual Cost	Form 3	Form 2	Comments
I. Rt. 21 (Milwaukee Ave) 260 490K	Renew Crossing, Pre-empts	X-11971	S6830	Total EJE	100 0	670,609.71 0				Current Project-Privately financed (Cuneo Trust))
II. McHenry- Glimmer Rd. 260 500N	Renew crossing adding predictor and gates	T02-0073	3810	Total EJE	100 0	163,725.18 0	119,818.53	04/03/03		Completed July 2003-final Bill Pending
III. Old McHenry Rd. 260 503J	Add Gates Renew crossing adding predictor and gates	X-11853 T02-0073	S6678 3810	IDOT/ICC Total GCP	70 / 30 100	163,725.18 66,358.18	77,125.82	08/21/02	07/14/03	Completed July 2003-final Bill Pending Overrun Supplemental Approval
IV. Cuba Rd. 260 511B	Add Gates Renew crossing adding predictor and gates	X-11939 T02-0073	S6679 3810	TEA21 Total EJE	70 100	46,451.18 161,347.14	135,218.21	08/21/02		Completed Project March 2003- Final Bill Issued
V. Suttan Rd. 260 521G	Renew crossing adding predictor and gates	X11854 T02-0026	S6677 3836	IDOT/ICC Total EJE	70 / 30 100	161,347.14 176,912.23	114,490.38	08/21/02		Cook County 100% Financed-Completed
VI. Shoe Factory Rd. 260 525J	Renew crossing adding predictor and gates	X11779 T02-0026	S6708 3836	CookCo. Total EJE	100.0 100	176,912.23 0	110,211.61	04/30/02	05/21/03	Cook County 100% Financed-Completed
VII. Smith Road 260 536W	Renew crossing adding predictor and gates	X11780 T02-0075	S6709 3836	CookCo. Total EJE	100.0 100	176,912.23 172,130	90,446.63	04/30/02	05/30/03	Cook County 100% Financed-Completed
VIII. Main St., Matteson 260 636B	Renew crossing adding predictor and gates	X-11994 T03-0004	S6726	ICC Total EJE	90 100	154,917 310,160.22	190,331.02	08/27/02	06/16/03	Completed June 2003- Bills Pending Current Project- Cook County Extension Required
IX. Cottage Grove Ave. 646 G 260 636B	Interconnect Crossing with the N&S	T03-0049	S6866	CookCo. Total EJE	100.0 100	310,160.22 87,654		04/04/03		Order Issued-Awaiting X- Resolution
X. U.S.Route 30/Lincoln Hwy 260 651D	Crossing Widening, new predictors		3846 S6721	Total EJE IDOT	100 0 100	122,485 0 122,485	148,859.98	10/31/03	02/03/03	Ongoing Construction Staging

700020^D Ed. a road-xing
main/Sank Trail