
ORIGINAL

## STATE OF ILLINOIS INDUSTRIAL COMMERCE COMMISSION



lilinois Commerce Commission BAIL SAFETY SECTION

Kaskaskia Regional Port District,	)	
a Municipal Corporation,	)	
Petitioner,	)	
vs.	)	) NO. T02-0094 ) )
Illinois Department of Transportation	) )	
Respondent.	ĵ	

## PETITION FOR SUPPLEMENTAL ORDER

Comes now Kaskaskia Regional Port District and requests an additional 75 days from April 20, 2004, in which to complete the above identified project and in support thereof states:

- 1. Previously, the Port District requested additional time because the asphalt suppliers were not able to supply the necessary asphalt until April, 2004.
- 2. During the months of March and April, the General Contractor anticipated that all the necessary dirt work would be completed. However, due to excessive water at the site, the necessary dirt work could not be performed. The project cannot be completed due to this environmental factor, by April 20, 2004.
- 3. Moreover, the utility adjustments along Illinois Route 154 were not performed in a timely fashion by the utility companies, thus delaying the performance by our contractors.

**DOCKETED** 

4. These matters were beyond the control of the Kaskaskia Regional Port District.

WHEREFORE, Petitioner requests an additional 75 days within which to complete the project.

Respectfully submitted,

Stephen P. McGlynn 116 South Charles Street Belleville, Il. 62220 (618) 234-8800