



# Will County Department of Highways

SHELDON C. LATZ, PE PLS  
COUNTY ENGINEER

16841 W. LARAWAY ROAD  
JOLIET, ILLINOIS 60433  
(815) 727-8476  
FAX (815) 727-9806

BRUCE D. GOULD, PE  
ASSISTANT COUNTY ENGINEER

June 9, 2005

RECEIVED  
JUN 13 2005

Illinois Commerce Commission  
RAIL SAFETY SECTION

Mr. Henry Humphries  
Rail Safety Specialist  
Illinois Commerce Commission  
527 East Capital Avenue  
Springfield Illinois 62701

Subject: Six months status update  
ICC order No. T02-0002  
Order Issue Date: March 12, 2003  
Required Completion Date: Sept. 12, 2004  
Arsenal Road Grade Separation over  
Burlington Northern and Santa Fe Railway

004386N

Dear Mr. Humphries

The Illinois Commerce Commission on March 12, 2003 issued order number T02-0002 regarding the Arsenal Road Grade Separation over the Burlington Northern and Santa Fe Railway. In this order, there are stipulations, which we "Will County Department of Highways" as the Petitioner must fulfill. One of these items is the six months update of the project; with this letter we are submitting an update of progress of this project.

The target completion date of December of 2005 is still good, should you have any questions in this regard please feel free to call Mr. Mark Bagherpour of my staff at 815-727-8476.

Sincerely,

*Sheldon C. Latz*  
Sheldon C Latz, PE PLS  
County Engineer

SCL: mb

cc: Tom Slattery

DOCKETED

Subject:

ICC Order No. T02-0002

Order Date: March 12, 2003  
Completion Date: September 12, 2004  
Arsenal Road Grade Separation over  
Burlington Northern and Santa Fe Railroad  
Structure Number 099-3392  
Will County

## **STATUS OF THE PROJECT AS OF JUNE 6, 2005**

- All substructure elements in place September 17, 2004.
- Structural steel erection completed October 19, 2004.
- Embankment, stone subgrade and stabilized subbase for Stage 1 essentially completed November 10, 2004.
- Concrete deck pour (except for parapet walls) completed November 17, 2004.
- Stage 1 concrete approach slabs completed December 30, 2004.
- Stage 1 concrete pavement (except for gap at Millsdale Road) completed April 8, 2005.
- Bridge parapet walls essentially completed April 27, 2005.
- Concrete pavement at gap at Millsdale Road completed May 26, 2005.
- Stage 1 traffic to new alignment implemented May 27, 2005. Embankment, stone subgrade and stabilized subbase for Stage 2 started soon after.
- As of June 6, 2005, we estimate that 73% of this project has been completed.