



ELGIN, JOLIET AND EASTERN RAILWAY COMPANY

1 NORTH BUCHANAN STREET • GARY, INDIANA 46402

219 / 883-4307 • FAX 219 / 883-4257

RAYMOND C. BAKER
CHIEF ENGINEER

July 05, 2005

RECEIVED
JUL 08 2005

Illinois Commerce Commission
RAIL SAFETY SECTION

Mr. David Lazarides
Transportation Division- Processing Section
Illinois Commerce Commission
527 E. Capital Avenue
Springfield, IL 62701

Re: EJ&E Railway Current Progress & Status Report
Year 2005 Second Quarter State Crossing Projects

Dear Mr. Lazarides:

Please find accompanying this letter a table summarizing all the current, pending and completed road crossing improvement projects on the Elgin, Joliet & Eastern Railway Company approved to date for the 2004/2005 calendar years.

If there are any questions regarding this matter please feel to contact the undersigned at (219)883-4307 or EJ&E's Jovan Jevtovic at (815)740-6593.

Sincerely,

R. C. Baker
Chief Engineer

jj

attachment

cc: T. W. Hunter
K.L. Hay
Cheryl Cathey- IDOT
Brian Vercruysse- ICC
Andy E. Rabadi- IDOT

ELGIN, JOLIET EASTERN RAILWAY

Illinois

2004 Signal

Road Crossing Projects

Crossing	Description	Order # X-Res #	A/E Proj ID#	Costs	%	Estimate Amount	Actual Cost	Form 3	Form 2	Comments
I. RT 22 260-507L -260-570E	Replace Crossing Signal Equipment	X-12310	S7264	Total EJE	100 0	183,755.75 0				Approved Current Project
	Replace Crossing Surface With New Rubber Surface			IDOT	100	183,755.75	2514.99	05/04/05		Approved project- awaiting scheduling
			T7265	Total EJE	100 0	117,000 0		NA	NA	Approved project- awaiting scheduling
	Add Pedestrian Gates		S7268	IDOT L.Z.	100 0	49,304.74 0		05/04/05		Approved project- awaiting scheduling
II. Old Rand Rd. 260 508T	Replace Crossing Signal Equipment			Total EJE	100 0	214,688.73 0				Approved Current Project
	Replace Crossing Surface With New Rubber Surface	X-12303	S7266	IDOT	100	214,688.73	1855.60	05/04/05		Awaiting IDOT Agreement Execution
				Total EJE	100 0	104,000 0		NA	NA	Awaiting Agreement Execution
	Replace Crossing Signal Equip., Add Gates		T7267	IDOT	100	104,000				Agreement Executed, ICC paperwork pending
III. Army Trail Rd. 260 535P	Replace Crossing Signal Equip., Add Gates			Total EJE	100 0	177,458 0				Ongoing Construction Staging
				IDOT	100	177,458				Completed Surface Replacement-
				Total EJE	100 0	214,500 0				Completed- Final Bill Pending
	Replace Crossing Signal Equip., Add Gates			IDOT	100	214,500				Current Project
IV. Church Street 260 543G	Replace Crossing Signal Equip., Add Gates			Total EJE	100 0	273,058 13,653				Completed- Final Bill Pending
				GCPF	85	232,099	50,297.64			Completed- Final Bill Pending
				City	5	13,653				Completed- Final Bill Pending
				Township	5	13,653				Completed- Final Bill Pending
V. Diehl Road 260 556H	Replace Crossing Signal Equip., Add Gates			Total EJE	100 0	123,000 0	81,425.60			Completed- Final Bill Pending
				GCPF	0	0				Completed- Final Bill Pending
				City	50	61,500	50,086.68			Completed- Final Bill Pending
				Township	50	61,500	50,086.58			Completed- Final Bill Pending
VI. 119th Street 260 569J	Replace Crossing Surface With New Rubber Surface			Total EJE	100 0	99,564 9,956	60,944.26			Completed- Final Bill Pending
				GCPF	0	0	6,094.43			Completed- Final Bill Pending
				City	90	89,608	54,849.83			Completed- Final Bill Pending
				Township	90	89,608	54,849.83			Completed- Final Bill Pending
VII. 127th Street 260 573Y	Relocate Gates, Traffic Signal Interconnect			Total EJE	100 0	40,528.40 0	1,218.51			Completed- Final Bill Pending
				Plainfield	100	40,528.40	73,189			Completed- Final Bill Pending
				Total EJE	100 0	99,000 0	73,189			Completed- Final Bill Pending
				Plainfield	100	99,000	73,189			Completed- Final Bill Pending