

6-23

WCRY, LLC

RR 1 Box 289A
McLeansboro, IL 62859

Phone: 618-643-3136

Fax: 618-643-2836

soylutions@soylutions-wcry.com

Roger Swartz 618-924-0599

Kenny Lasater 618-927-4109

August 24, 2005

Mr. Dave Lazarides
Director of Processing
Illinois Commerce Commission
527 E Capitol Ave
Springfield, IL 62701

142728 P
700037⁰
700038⁰

RECEIVED
AUG 30 2005

Illinois Commerce Commission

Re: Progress Report
Commission Order # T03-0103

Mr. Lazarides,

Attached you will find a progress report for Commission Order # T03-0103. We recently discovered that our progress had not been documented and sent to you as required. We apologize, as we believed someone was taking care of this. If you have any questions or require any additional information, please let us know.

Sincerely,

Roger Swartz

Roger Swartz

DOCKETED

HH-

WCRY, LLC

RR 1 Box 289A
McLeansboro, IL 62859
Phone: 618-643-3136
Fax: 618-643-2836

Roger Swartz 618-924-0599

soylutions@soylutions-wcry.com

Kenny Lasater 618-927-4109

August 24, 2005

RECEIVED
AUG 30 2005

Illinois Commerce Commission
RAIL SAFETY SECTION

Commission Order #: T03-0103

Order Date: September 9, 2004

Project Completion Date: September 9, 2005

Crossing Information (Inventory # & RR Milepost): 142728P

Type of Improvement: At-Grade Highway Crossing

Project Manager: Roger Swartz, WCRY, LLC Manager

RR 1 Box 289A

McLeansboro, IL 62859

Phone: 618-643-3136 or 618-924-0599

Fax: 618-643-2836

The project has been delayed due to it taking longer than expected to work thru the process with the various agencies and their various special grant conditions. The project also involves the County of Hamilton and the Hamilton County Economic Development Commission. Various agreements with all of the groups involved have been prepared and executed. The Sidetrack Agreement with CSX is prepared and awaiting signatures. All funds for the project are currently committed and we are awaiting final approval from IDOT and the preparation of the final funding agreement.

The bid letting for the project was June 9, 2005. We expect to award the contracts by September 15, 2005. The construction time for the project is estimated at 5 months.