



# Will County Department of Highways

SHELDON C. LATZ, PE PLS  
COUNTY ENGINEER

16841 W. LARAWAY ROAD  
JOLIET, ILLINOIS 60433  
(815) 727-8476  
FAX (815) 727-9806

BRUCE D. GOULD, PE  
ASSISTANT COUNTY ENGINEER

November 30, 2005

RECEIVED

DEC 2 2005

ORIGINAL

Illinois Commerce Commission  
RAIL SAFETY SECTION

Mr. Henry Humphries  
Rail Safety Specialist  
Illinois Commerce Commission  
527 East Capital Avenue  
Springfield, Illinois 62701

Subject: Six months status update  
ICC Order No. T02-0002  
Order Issue Date: March 12, 2003  
Required Completion Date: December 1, 2005  
Arsenal Road Grade Separation over  
Burlington Northern and Santa Fe Railway

004386N

Dear Mr. Humphries

The Illinois Commerce Commission on March 12, 2003 issued order number T02-0002 regarding the Arsenal Road Grade Separation over the Burlington Northern and Santa Fe Railway. In this order, there are stipulations, which we "Will County Department of Highways" as the Petitioner must fulfill. One of these items is the six months update of the project. Enclosed is an update of progress of this project.

The target completion date of December 1, 2005 has been accomplished. No further status reports will be submitted.

If you have any questions or comments, please feel free to call Mr. Edward Kramarz of my staff.

Sincerely,

Sheldon C Latz, PE PLS  
County Engineer

SCL: ek

cc: Tom Slattery - IDOT

DOCKETED

DEC 2 2005

GLS

Subject:

ICC Order No. T02-0002

Order Date: March 12, 2003  
Completion Date: September 12, 2004  
Arsenal Road Grade Separation over  
Burlington Northern and Santa Fe Railroad  
Structure Number 099-3392  
Will County

### **STATUS OF THE PROJECT AS OF NOVEMBER 30, 2005**

- All substructure elements in place September 17, 2004.
- Structural steel erection completed October 19, 2004.
- Embankment, stone subgrade and stabilized subbase for Stage 1 essentially completed November 10, 2004.
- Concrete deck pour (except for parapet walls) completed November 17, 2004.
- Stage 1 concrete approach slabs completed December 30, 2004.
- Stage 1 concrete pavement (except for gap at Millsdale Road) completed April 8, 2005.
- Bridge parapet walls essentially completed April 27, 2005.
- Concrete pavement at gap at Millsdale Road completed May 26, 2005.
- Stage 1 traffic to new alignment implemented May 27, 2005.
- All concrete pavement and shoulders completed September 27, 2005.
- All highway appurtenances (bituminous shoulders, curb & gutter, guardrail and pavement markings) completed October 26, 2005.
- Bridge and four lanes open to traffic October 26, 2005.
- Landscaping and signage completed November 30, 2005.
- Project completed November 30, 2005. All contract pay items completed. Site cleanup remains to be done.