

City of Chicago Richard M. Daley, Mayor

Department of Transportation

30 North LaSalle Street Suite 1100 Chicago, Illinois 60602-2570 (312) 744-3600 (312) 744-7215 (TTY) www.cityofchicago.org/transportation



Iffinois Commerce Commiss.c.

January 19, 2006

T03-0104

Director of Processing and Information Transportation Division Illinois Commerce Commission 527 East Capitol Avenue Springfield, Illinois 62701

163458B

243261W

To Whom It May Concern:

Per your request, enclosed is the Project Status Report for the reconstruction of the grade separation at 2200 W. 43rd Street in regards to the date of completion.

If there are any questions, please do not hesitate to call me at (312) 744-3607. Thank you for your cooperation.

Sincerely,

Alaina M. Bridges City Planner IV

Enclosure

cc:

M. Bieszczat

A. Rainey

J. Yepez



TRANSPORTATION DIVISION / RAIL SAFETY SECTION CENTRE PROJECT STATUS REPORT:

JAN 2 7 2006

TYPE: (CHECK ONE)

PROGRESS
COMPLETION* X

Ulinois Commerce Commissio: RAIL SAFETY SECTION

DATE 9/22/05

PROJECT INFORMATION:

Reporting Party:	Chicago Department of Transportation	
Docket/Order #; Date:	T03-0104; Order executed 1/7/04	
Status Reports Due:	-	
Ordered Completion Date:	10/12/05	
Completion Report Due ¹ :	10/12/05	
AAR/DOT#, Milepost:	243 261W, MP 306.27 and 163 458B, MP 57.12	
Street, (in/near) City, County:	43 rd Street, in Chicago, Cook County	
Railroad Company:	Norfolk Southern and CSX Tp.	

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION2:

Name:	Anthony Rainey	
Title:	Civil Engineer V	
Representing:	Chicago Department of Transportation	
Street Address:	30 North LaSalle St, Suite 400	
City, State, Zip:	Chicago, IL 60602-2570	
Office Phone:	1-312-742-0492	
Office Fax:	1-312-744-6438	
Celluiar Phone:	n/a	
E-Mail Address:	arainey@cityofchicago.org	

²Project Manager information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

The improvement includes pavement reconstruction at a lower elevation, to increase the vertical clearance under the Railroad structure to 14'-6" and replacement of existing storm sewer and drainage structures.

STATUS OF WORK:

All work, including punch list work, completed on July 24, 2005.

DOCKETED

JAN 3 0 2006