

RECEIVED  
JUL 17 2006

**Quarterly Project Report**  
(Ending 6/30/06)

Illinois Commerce Commission  
RAIL SAFETY SECTION

**Project Title:** Canal Street Viaduct Reconstruction over the Burlington Northern and Sante Fe Railway tracks.

**Commission Order No.:** T02-0111 079445W

**Order Date:** April 9, 2003

**Order's Original Project Completion Date:** April 9, 2004

**Supplemental Order's Project Completion Date:** December 31, 2005

**Second Supplemental Order's Project Completion Date:** December 31, 2006

**Type of Improvement:** Complete reconstruction of an existing bridge over the BNSF Railway tracks.

**Project Manager:** Mr. Johnny E. Morcos, P.E.  
Civil Engineer V  
Chicago Department of Transportation  
Division of Engineering  
30 N. LaSalle Street, Room 400  
Chicago, Illinois 60602  
Tel.: 312-744-2012  
Fax: 312-744-6438

**Percentage Complete:** 60% of the total project is complete. The entire east half of the structure has been reconstructed. The west half of the structure has been demolished and pier reconstruction begins next week.

**Project Staging:** The original Agreement was developed with the viaduct being demolished and reconstructed in one stage. Subsequent to this, the project will now be completed in two stages, with the project dividing Canal Street in one half.