

Illinois Commerce Commission-Railroad Section Director of Processing and Information of the Commission's Transportation Bureau 527 East Capitol Ave. Springfield, IL., 62701 April 20, 2007



To Whom It May Concern:

Alliabis Commerce Commission

On behalf of CSX Transportation, Inc I would like to submit a progress report in accordance with order T06-0088 dated Oct. 25, 2006 concerning the replacement of signage at pre-determined public railroad crossings within the State of Illinois as that agreement stipulates.

Each installation made, includes a Progress Status Report with all the necessary requirements as agreed upon.

Below you will find an overall status of the continuation of the project.

	DIVISION	SUBDIVISION	TOTAL CROSSINGS	COMPLETED	CROSSINGS REMAINING	<u>%</u> COMPLETED
	Midwest	Illinois	39	29	7	74%
	Midwest	Woodland	13	13	0	100%
	Midwest	Danville	30	0	30	0%
	Midwest	Decatur	61	0	61	0%
	Midwest	Olin	1	0	1	0%
	Midwest	Altenheim	6	0	6	0%
	Midwest	Barr Chicago	2	0	2	0%
	Midwest	Heights	2	0	2	0%
	Midwest	New Rock	11	0	11	0%
	Midwest	St Louis Line	27	0	27	0%
TOTALS			192	42	147	23%

If you should have any questions, please contact me at your convenience.

Larry W. Smith

Capacity/Capital Project Administrator CSX Transportation, Inc. 500 Water Street, 12th Fir., J350 Jacksonville, Florida, 32202

904.359.3174 (O)

904.359.2315 (F)

904.806.7154 (C)

Larry Smith@csx.com

DOCKETED

DSD-MS

PROJECT STATUS REPORT

TYPE:	(CHECK ONE)
PROGRESS	X
COMPLETION	DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT			
Docket/Order #; Date:	T06-0088; Oct. 25, 2006			
Status Reports Due:				
Ordered Completion Date:	April 30, 2008			
*Completion Report Due:				
AAR/DOT#, Milepost:	353632H, OZA 82.7			
Street, (in/near) City, County:	1300N, Irogois Co.			
Railroad Company:	CSXT			
GPS Reading (Degrees)	N 40-42-00 W 87-43-49 EL.			
GPS Reading (Decimal Deg.)	N 40.70004 W 87.73028 EL.			

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION**:

Name:	Larry Smith
Title:	Consultant
Representing:	CSXT
Street Address:	Engineering Dept., 500 Water St., 12th Floor
City, State, Zip:	Jacksonville, Fl. 32202
Office Phone:	(904) 359-3174
Office Fax:	
Cellular Phone:	
E-Mail Address:	Larry_Smith@csx.com

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	(CHE	CK ONE)	
PROGRESS	Х		
COMPLETION		DATE: 4-5-07	

PROJECT INFORMATION

Reporting Party:	CSXT			
Docket/Order #; Date:	T06-0088; Oct. 25, 2006			
Status Reports Due:				
Ordered Completion Date:	April 30, 2008			
*Completion Report Due:				
AAR/DOT#, Milepost:	353634W, OZA 84.85			
Street, (in/near) City, County:	1170N, Iroquois Co.			
Railroad Company:	CSXT			
GPS Reading (Degrees)	N 40-40-18 W 87-42-51 EL.			
GPS Reading (Decimal Deg.)	N 40.67184 W 87.71411 EL.			

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	(CHE	ECK ONE)	
PROGRESS	Х		
COMPLETION		DATE: 4-5-07	

PROJECT INFORMATION

Reporting Party:	CSXT			
Docket/Order #; Date:	T06-0088; Oct. 25, 2006			
Status Reports Due:				
Ordered Completion Date:	April 30, 2008			
*Completion Report Due:				
AAR/DOT#, Milepost:	353636K, OZA 86.18			
Street, (in/near) City, County:	Bismark, 1120N, Iroquois Co.			
Railroad Company:	CSXT		•	
GPS Reading (Degrees)	N 40-39-14 W 87-42-17 EL.			
GPS Reading (Decimal Deg.)	N 40.65391	W 87.70487	EL.	

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION**:

Name:	Larry Smith
Title:	Consultant
Representing:	CSXT
Street Address:	Engineering Dept., 500 Water St., 12th Floor
City, State, Zip:	Jacksonville, Fl. 32202
Office Phone:	(904) 359-3174
Office Fax:	
Cellular Phone:	
E-Mail Address:	Larry Smith@csx.com

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	(CHECK ONE)	
PROGRESS	X	
COMPLETION		DATE: 4-5-07

PROJECT INFORMATION

· ····································					
Reporting Party:	CSXT				
Docket/Order #; Date:	T06-0088; Oct. 25, 2006				
Status Reports Due:					
Ordered Completion Date:	April 30, 2008				
*Completion Report Due:					
AAR/DOT#, Milepost:	353637S, OZA 86.79				
Street, (in/near) City, County:	1100N, Milford, Iroquois Co.				
Railroad Company:	CSXT				
GPS Reading (Degrees)	N 40-38-44	W 87-42-02	EL.		
GPS Reading (Decimal Deg.)	N 40.64561	W 87.70067	ĒL.		

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith	
Title:	Consultant	
Representing:	CSXT	
Street Address:	Engineering Dept., 500 Water St., 12th Floor	
City, State, Zip:	Jacksonville, Fl. 32202	
Office Phone:	(904) 359-3174	
Office Fax:		
Cellular Phone:		
E-Mail Address:	Larry_Smith@csx.com	

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	(CHEC	CK ONE)	
PROGRESS	Х		
COMPLETION			DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT				
Docket/Order #; Date:	T06-0088; Oct. 25, 2006				
Status Reports Due:					
Ordered Completion Date:	April 30, 2008				
*Completion Report Due:					
AAR/DOT#, Milepost:	353642N, OZA 88.03				
Street, (in/near) City, County:	E. Jones St., Milford, Iroquois Co.				
Railroad Company:	CSXT				
GPS Reading (Degrees)	EL.				
GPS Reading (Decimal Deg.)	EL.				

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith	
Title:	Consultant	
Representing:	CSXT	
Street Address:	Engineering Dept., 500 Water St., 12th Floor	
City, State, Zip:	Jacksonville, Fl. 32202	
Office Phone:	(904) 359-3174	
Office Fax:		
Cellular Phone:		
E-Mail Address:	Larry Smith@csx.com	

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

STATUS OF WORK:

^{***}Flashing signals have beed installed at this crossing.

PROJECT STATUS REPORT

TYPE:	(CHECK ONE)	
PROGRESS	X	
COMPLETION	DATE: 4-5-07	

PROJECT INFORMATION

THOUSE IN OTHER PROPERTY.				
Reporting Party:	CSXT			
Docket/Order #; Date:	T06-0088; Oct. 25, 2006			
Status Reports Due:				
Ordered Completion Date:	April 30, 2008			
*Completion Report Due:				
AAR/DOT#, Milepost:	353649L, OZA 91.74			
Street, (in/near) City, County:	600N, Iroquois Co.			
Railroad Company:	CSXT			
GPS Reading (Degrees)	N 40-34-30	W 87-41-14	EL.	
GPS Reading (Decimal Deg.)	N 40.57492	W 87.68722	EL.	

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith	
Title:	Consultant	
Representing:	CSXT	
Street Address:	Engineering Dept., 500 Water St., 12th Floor	
City, State, Zip:	Jacksonville, Fl. 32202	
Office Phone:	(904) 359-3174	
Office Fax:		
Cellular Phone:		
E-Mail Address:	Larry_Smith@csx.com	

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	(CHECK ONE)	
PROGRESS	X	
COMPLETION		DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT				
Docket/Order #; Date:	T06-0088; Oct. 25, 2006				
Status Reports Due:					
Ordered Completion Date:	April 30, 2008				
*Completion Report Due:					
AAR/DOT#, Milepost:	353675B, OZA 104.29				
Street, (in/near) City, County:	3650N, Rossville, Vermilion Co.				
Railroad Company:	CSXT				
GPS Reading (Degrees)	N 40-23-37	W 87-40-16	EL.		
GPS Reading (Decimal Deg.)	N 40.39374	W 87.67102	EL.		

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION**:

Name:	Larry Smith
Title:	Consultant
Representing:	CSXT
Street Address:	Engineering Dept., 500 Water St., 12th Floor
City, State, Zip:	Jacksonville, Fl. 32202
Office Phone:	(904) 359-3174
Office Fax:	
Cellular Phone:	
E-Mail Address:	Larry_Smith@csx.com

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

Crossbuck Replacement

Location of Crossbucks altered somewhat from standard due to utilities.

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	(CHECK ON	E)
PROGRESS	Х	
COMPLETION		DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT				
Docket/Order #; Date:	T06-0088; Oct. 25, 2006				
Status Reports Due:					
Ordered Completion Date:	April 30, 2008				
*Completion Report Due:					
AAR/DOT#, Milepost:	353684A, OZA 108.11				
Street, (in/near) City, County:	E 3330 North Roa	d, Vermilion Co.			
Railroad Company:	CSXT				
GPS Reading (Degrees)	N 40-20-49	W 87-38-02	EL.		
GPS Reading (Decimal Deg.)	N 40.34694	W 87.63400	EL.		

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION**:

Name:	Larry Smith	
Title:	Consultant	
Representing:	CSXT	
Street Address:	Engineering Dept., 500 Water St., 12th Floor	
City, State, Zip:	Jacksonville, Fl. 32202	
Office Phone:	(904) 359-3174	
Office Fax:		
Cellular Phone:		
E-Mail Address:	Larry_Smith@csx.com	

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	(CHEC	CK ONE	≣)
PROGRESS	Χ		
COMPLETION			DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT			
Docket/Order #; Date:	T06-0088; Oct. 25, 2006			
Status Reports Due:				
Ordered Completion Date:	April 30, 2008			
*Completion Report Due:				
AAR/DOT#, Milepost:	353693Y, OZA 112.23			
Street, (in/near) City, County:	2950N, Vermilion Co.			
Railroad Company:	CSXT	•		
GPS Reading (Degrees)	N 40-17-35	W 87-36-25	EL.	
GPS Reading (Decimal Deg.)	N 40.29318 W 87.60683 EL.			

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION**:

Name:	Larry Smith	
Title:	Consultant	
Representing:	CSXT	
Street Address:	Engineering Dept., 500 Water St., 12th Floor	
City, State, Zip:	Jacksonville, Fl. 32202	
Office Phone:	(904) 359-3174	
Office Fax:		
Cellular Phone:		
E-Mail Address:	Larry Smith@csx.com	

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	IECK ONE)	
PROGRESS		
COMPLETION	DATE: 4-5-07	

PROJECT INFORMATION

FIIODECT IN ORIMATION				
Reporting Party:	CSXT			
Docket/Order #; Date:	T06-0088; Oct. 25, 2006			
Status Reports Due:				
Ordered Completion Date:	April 30, 2008			
*Completion Report Due:				
AAR/DOT#, Milepost:	353694F, OZA 112.99			
Street, (in/near) City, County:	2880 N. Road, Vermilion Co.			
Railroad Company:	CSXT			
GPS Reading (Degrees)	N 40-16-56	W 87-36-23	EL.	
GPS Reading (Decimal Deg.)	N 40.28223	W 87.60650	EL.	

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION**:

Name:	Larry Smith
Title:	Consultant
Representing:	CSXT
Street Address:	Engineering Dept., 500 Water St., 12th Floor
City, State, Zip:	Jacksonville, Fl. 32202
Office Phone:	(904) 359-3174
Office Fax:	
Cellular Phone:	
E-Mail Address:	Larry Smith@csx.com

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	(CHECK ONE)
PROGRESS	X
COMPLETION	DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT			
Docket/Order #; Date:	T06-0088; Oct. 25, 2006			
Status Reports Due:				
Ordered Completion Date:	April 30, 2008			
*Completion Report Due:				
AAR/DOT#, Milepost:	353695M, OZA 113.49			
Street, (in/near) City, County:	Rd. 2820 N., Vermilion Co.			
Railroad Company:	CSXT			
GPS Reading (Degrees)	N 40-16-30	W 87-36-23	EL.	
GPS Reading (Decimal Deg.)	N 40.27498	W 87.60630	EL.	

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION**:

Name:	Larry Smith	
Title:	Consultant	
Representing:	CSXT	
Street Address:	Engineering Dept., 500 Water St., 12th Floor	
City, State, Zip:	Jacksonville, Fl. 32202	
Office Phone:	(904) 359-3174	
Office Fax:		
Cellular Phone:		
E-Mail Address:	Larry Smith@csx.com	

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	(CHECK ONE)	
PROGRESS	X	
COMPLETION	DATE: 4-5-07	

PROJECT INFORMATION

THOUSE IN CHIMATION					
Reporting Party:	CSXT				
Docket/Order #; Date:	T06-0088; Oct. 25, 2006				
Status Reports Due:					
Ordered Completion Date:	April 30, 2008				
*Completion Report Due:					
AAR/DOT#, Milepost:	353699P, OZA 114.32				
Street, (in/near) City, County:	South St., Bismark, Vermilion Co.				
Railroad Company:	CSXT				
GPS Reading (Degrees)	N 40-15-46	W 87-36-22	EL.		
GPS Reading (Decimal Deg.)	N 40.26293	W 87.60606	EL.		

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION**:

Name:	Larry Smith
Title:	Consultant
Representing:	CSXT
Street Address:	Engineering Dept., 500 Water St., 12th Floor
City, State, Zip:	Jacksonville, Fl. 32202
Office Phone:	(904) 359-3174
Office Fax:	
Cellular Phone:	
E-Mail Address:	Larry Smith@csx.com

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:

PROJECT STATUS REPORT

TYPE:	(CHECK ONE)
PROGRESS	X	
COMPLETION	[DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:			
Ordered Completion Date:	April 30, 2008		
*Completion Report Due:		_	
AAR/DOT#, Milepost:	353705R, OZA 118.93		
Street, (in/near) City, County:	Sunset Road, Danville, Vermilion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-11-50	W 87-36-54	EL.
GPS Reading (Decimal Deg.)	N 40.19733	W 87.61508	EL.

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION**:

Name:	Larry Smith	
Title:	Consultant	
Representing:	CSXT	
Street Address:	Engineering Dept., 500 Water St., 12th Floor	
City, State, Zip:	Jacksonville, Fl. 32202	
Office Phone:	(904) 359-3174	
Office Fax:		
Cellular Phone:		
E-Mail Address:	Larry Smith@csx.com	

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK:



PROJECT STATUS REPORT

TYPE:	(CHECK ONE)		Illinois Commerce Commission
PROGRESS	X		RAIL CAFETY SECTION
COMPLETION		DATE: 4-5-07	

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:			
Ordered Completion Date:	April 30, 2008		
*Completion Report Due:			
AAR/DOT#, Milepost:	543150H, QSO 2.	91	- · · · · · · · · · · · · · · · · · · ·
Street, (in/near) City, County:	Daisy Lane, Danville, Vermilion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-08-21	W 87-34-25	EL.
GPS Reading (Decimal Deg.)	N 40.13926	W 87.57366	EL.

^{*}Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith	
Title:	Consultant	
Representing:	CSXT	
Street Address:	Engineering Dept., 500 Water St., 12th Floor	
City, State, Zip:	Jacksonville, Fl. 32202	
Office Phone:	(904) 359-3174	
Office Fax:		
Cellular Phone:		
E-Mail Address:	Larry_Smith@csx.com	

^{**}Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required. Crossbuck Replacement

STATUS OF WORK: