

Monthly Report-Pontoon Road Highway Overpass Project  
and  
Century Drive Extension

Period Ending: Febuary 28, 2010

PROJECT INFORMATION

Illinois Commerce Commission Docket Number	T02-0067
Order Completion Date	January 31, 2010
AAR/DOT#'S and Milepost:	Pontoon Rd at NS - 480 328C, D - 477.65 Pontoon Rd at UP - 294 466E, 272.70 - SS Pontoon Rd at KCS - 294 466C, 272.5  22nd Street at NS - 22nd Street at UP - 22nd Street at KCS -  20th Street at NS - 480 327V, D - 480.06 20th Street at UP - 294 469A, 275.05 - SS 20th Street at KCS - 294 469A - 275.0

Project Milestones	Start	Complete
Preconstruction Meeting	2/18/2008	-----
Temp. Pontoon Road Crossing	2/18/2008	11/18/2008
Bridge Substructure	11/26/2008	
Bridge Superstructure		
MSE Wall	11/19/2009	
Century Drive Extension	4/2/2008	
22nd Street Closure		

STATUS OF WORK

Forming west abutment Installing storm sewer at West 20th St. Tying rebar at west abutment Servicing Traffic Control Forming coping at east abutment Pouring west abutment Construction of Rip Rap slopewall Grading and placing subbase at west bridge cone
---

Monthly Report-Pontoon Road Highway Overpass Project  
and Century Drive Extension

CONTACT INFORMATION:

<b>GRANITE CITY</b>	
Name:	Rick Fancher
Title:	Public Works Director
Representing:	City of Granite City
Street Address:	2000 Edison Avenue
City, State, Zip	Granite City, IL 62040
Office Phone:	618-452-6222
Office Fax:	618-452-6236
Cellular Phone:	618-781-2439
E-Mail Address	<a href="mailto:rfancher@granitecity.illinois.gov">rfancher@granitecity.illinois.gov</a>
<b>EMERGENCY #:</b> 618-781-2439	

<b>Norfolk Southern Railway Company</b>	
Name:	James R. Kazmierczak
Title:	Engineer Public Improvements
Representing:	Norfolk & Southern Railroad
Street Address:	1200 Peachtree Street
City, State, Zip	Atlanta, GA 30309
Office Phone:	404-529-1256
Office Fax:	404-527-2589
Cellular Phone:	
E-Mail Address	<a href="mailto:James.Kazmierczak@nscorp.com">James.Kazmierczak@nscorp.com</a>
<b>EMERGENCY #:</b>	

<b>Union Pacific Railroad</b>	
Name:	David McKernan
Title:	Manager Industry & Public Project
Representing:	Union Pacific Railroad
Street Address:	100 N. Broadway, Suite 1500
City, State, Zip	St. Louis, MO 63102
Office Phone:	314-331-0682
Office Fax:	402-501-2520
Cellular Phone:	
E-Mail Address	<a href="mailto:dwmckern@up.com">dwmckern@up.com</a>
<b>EMERGENCY #:</b>	

<b>Kansas City Southern Railway Company</b>	
Name:	Srikanth Honnur, P.E.
Title:	Director of Track and Bridge Construction
Representing:	Kansas City Southern Railway
Street Address:	427 W. 12th Street,
City, State, Zip	Kansas City, MO 64105
Office Phone:	816-983-1138
Office Fax:	816-983-1186
Cellular Phone:	
E-Mail Address	<a href="mailto:Shonnur@KCSouthern.com">Shonnur@KCSouthern.com</a>
<b>EMERGENCY #:</b>	

<b>Terminal Railroad Association of St. Louis</b>	
Name:	Rick McQueen Jr.
Title:	Director of Engineering of Service & Administration
Representing:	Terminal Railroad Association of St. Louis
Street Address:	1000 St. Louis Union Station, Suite 200
City, State, Zip	St. Louis, Mo 63103
Office Phone:	314-539-4724
Office Fax:	314-621-3673
Cellular Phone:	618-973-1488
E-Mail Address	<a href="mailto:rmcqueen@terminalrailroad.com">rmcqueen@terminalrailroad.com</a>
<b>EMERGENCY #:</b> 618-973-1488	

**Illinois Commerce Commission**  
527 East Capital Avenue  
Springfield, IL 62701-1827  
Brian Vercruysse, Senior Railroad Safety Specialist  
Phone: (630) 424-8750 office; (312) 636-7760 (mobile)  
Email: [bvercruy@icc.illinois.gov](mailto:bvercruy@icc.illinois.gov)

Monthly Report-Pontoon Road Highway Overpass Project  
and  
Century Drive Extension

BILLING

25

Period Ending

28-Feb

Improvement	Construction Cost			Land Acquisition			Railroad Force Account			Preliminary Engineering			Construction Engineering		
	Current Bill	Billed to Date	Low Bid	Current Bill	Billed to Date	Estimate	Current Bill	Billed to Date	Estimate	Current Bill	Billed to Date	Estimate	Current Bill	Billed to Date	Estimate
R R Bridge	\$311	\$2,904,774	\$4,420,665				\$0.00	\$607,007	\$1,462,500				\$16,051	\$285,411	\$289,087
MSE WALL (Between RR Bridge and IL 203 Bridge)	\$112	\$833,390	\$1,161,505										\$8,304	\$147,667	\$149,570
IL 203 Bridge	\$27,018	\$471,680	\$1,176,495										\$9,221	\$163,968	\$166,080
Pontoon Road-Bridge West Approach	\$2,689	\$738,880	\$1,333,029										\$3,691	\$65,636	\$66,480
Pontoon Road-Bridge East Approach	\$2,872	\$1,641,686	\$2,017,006										\$7,384	\$131,305	\$132,997
Connector Roads- West Pontoon Road	\$45	\$131,018	\$454,080										\$803	\$14,270	\$14,454
Connector Roads- East Pontoon Road	\$59	\$604,251	\$824,670										\$1,610	\$28,630	\$28,998
West Pontoon Road Improvements	\$3,135	\$626,123	\$1,171,621										\$4,037	\$71,788	\$72,714
Replace NS Building		\$0						\$284,685	\$285,350					\$0	
Century Drive Extension	\$76,609	\$639,695	\$1,361,411						\$585,000		\$25,819		\$4,421	\$77,279	\$79,620
SUBTOTALS	\$112,850	\$8,591,498	\$13,920,482				\$0	\$891,692	\$2,332,850	\$0	\$25,819		\$55,522	\$985,953	\$1,000,000
CHANGE ORDERS															
GRAND TOTAL	\$112,850	\$8,591,498	\$13,920,482				\$0	\$891,692	\$2,332,850	\$0	\$25,819		\$55,522	\$985,953	\$1,000,000

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to **Keller Construction**  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
20100110	TREE REMOV 6-15		1	\$0.00	\$1,249.54	\$0.00	\$535.94	\$0.00	\$1,175.52	\$0.00	\$0.00
20100110	TREE REMOV 6-15		3	\$0.00	\$2,245.43	\$0.00	\$801.94	\$0.00	\$0.00	\$0.00	\$160.39
20100110	TREE REMOV 6-15		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
20100210	TREE REMOV OVER 15		1	\$0.00	\$493.74	\$0.00	\$211.77	\$0.00	\$464.49	\$0.00	\$0.00
20100210	TREE REMOV OVER 15		2	\$0.00	\$2,483.75	\$0.00	\$2,665.48	\$0.00	\$908.69	\$0.00	\$0.00
20100210	TREE REMOV OVER 15		3	\$0.00	\$5,035.64	\$0.00	\$1,798.45	\$0.00	\$0.00	\$0.00	\$359.69
20100210	TREE REMOV OVER 15		6	\$0.00	\$4,240.54	\$0.00	\$1,817.38	\$0.00	\$0.00	\$0.00	\$0.00
20200100	EARTH EXCAVATION		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
20200100	EARTH EXCAVATION		2	\$0.00	\$7,062.81	\$0.00	\$7,579.60	\$0.00	\$2,583.95	\$0.00	\$0.00
20200100	EARTH EXCAVATION	\$15,316.68	3	\$10,721.68	\$59,385.82	\$3,829.17	\$21,209.22	\$0.00	\$0.00	\$765.83	\$4,241.84
20200100	EARTH EXCAVATION		5	\$0.00	\$0.00	\$0.00	\$6,291.48	\$0.00	\$0.00	\$0.00	\$0.00
20200100	EARTH EXCAVATION		6	\$0.00	\$34,554.74	\$0.00	\$14,809.18	\$0.00	\$0.00	\$0.00	\$0.00
20400800	FURNISHED EXCAV		3	\$0.00	\$278,688.82	\$0.00	\$99,531.73	\$0.00	\$0.00	\$0.00	\$19,906.36
20600200	GRAN EMBANK SPEC		3	\$0.00	\$16,377.51	\$0.00	\$5,849.11	\$0.00	\$0.00	\$0.00	\$1,169.83
20600200	GRAN EMBANK SPEC		4	\$0.00	\$7,632.24	\$0.00	\$7,632.24	\$0.00	\$0.00	\$0.00	\$0.00
20700110	POROUS GRAN EMBANK		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
20800150	TRENCH BACKFILL		1	\$0.00	\$5,083.77	\$0.00	\$2,180.48	\$0.00	\$4,782.59	\$0.00	\$0.00
20800150	TRENCH BACKFILL		2	\$0.00	\$8,403.87	\$0.00	\$9,018.79	\$0.00	\$3,074.59	\$0.00	\$0.00
20800150	TRENCH BACKFILL	\$6,689.90	3	\$4,682.93	\$34,840.32	\$1,672.48	\$12,442.99	\$0.00	\$0.00	\$334.50	\$2,488.62
20800150	TRENCH BACKFILL		5	\$0.00	\$0.00	\$0.00	\$4,074.30	\$0.00	\$0.00	\$0.00	\$0.00
20800150	TRENCH BACKFILL		6	\$0.00	\$2,499.92	\$0.00	\$1,071.40	\$0.00	\$0.00	\$0.00	\$0.00
25000100	SEEDING CL 1		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000100	SEEDING CL 1		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000100	SEEDING CL 1		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000100	SEEDING CL 1		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000100	SEEDING CL 1		5	\$0.00	\$0.00	\$0.00	\$75.60	\$0.00	\$0.00	\$0.00	\$0.00
25000100	SEEDING CL 1		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000400	NITROGEN FERT NUTR		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000400	NITROGEN FERT NUTR		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000400	NITROGEN FERT NUTR		3	\$0.00	\$176.40	\$0.00	\$63.00	\$0.00	\$0.00	\$0.00	\$12.60

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
25000400	NITROGEN FERT NUTR		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000400	NITROGEN FERT NUTR		5	\$0.00	\$0.00	\$0.00	\$12.60	\$0.00	\$0.00	\$0.00	\$0.00
25000400	NITROGEN FERT NUTR		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000500	PHOSPHORUS FERT NUTR		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000500	PHOSPHORUS FERT NUTR		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000500	PHOSPHORUS FERT NUTR		3	\$0.00	\$176.40	\$0.00	\$63.00	\$0.00	\$0.00	\$0.00	\$12.60
25000500	PHOSPHORUS FERT NUTR		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000500	PHOSPHORUS FERT NUTR		5	\$0.00	\$0.00	\$0.00	\$12.60	\$0.00	\$0.00	\$0.00	\$0.00
25000500	PHOSPHORUS FERT NUTR		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000600	POTASSIUM FERT NUTR		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000600	POTASSIUM FERT NUTR		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000600	POTASSIUM FERT NUTR		3	\$0.00	\$176.40	\$0.00	\$63.00	\$0.00	\$0.00	\$0.00	\$12.60
25000600	POTASSIUM FERT NUTR		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25000600	POTASSIUM FERT NUTR		5	\$0.00	\$0.00	\$0.00	\$12.60	\$0.00	\$0.00	\$0.00	\$0.00
25000600	POTASSIUM FERT NUTR		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25100120	MULCH METHOD 2		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25100120	MULCH METHOD 2		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25100120	MULCH METHOD 2		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25100120	MULCH METHOD 2		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25100120	MULCH METHOD 2		5	\$0.00	\$0.00	\$0.00	\$73.44	\$0.00	\$0.00	\$0.00	\$0.00
25100120	MULCH METHOD 2		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
25100630	EROSION CONTR BLANKET		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28000255	TEMP EROS CONTR SEED		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28000255	TEMP EROS CONTR SEED		2	\$0.00	\$246.00	\$0.00	\$264.00	\$0.00	\$90.00	\$0.00	\$0.00
28000255	TEMP EROS CONTR SEED		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28000255	TEMP EROS CONTR SEED		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28000255	TEMP EROS CONTR SEED		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28000255	TEMP EROS CONTR SEED		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28000300	TEMP DITCH CHECKS		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28000300	TEMP DITCH CHECKS		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to **Keller Construction**  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
28000400	PERIMETER EROS BAR		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28000500	INLET & PIPE PROTECT		1	\$0.00	\$868.47	\$0.00	\$372.50	\$0.00	\$817.02	\$0.00	\$0.00
28000500	INLET & PIPE PROTECT		2	\$0.00	\$401.80	\$0.00	\$431.20	\$0.00	\$147.00	\$0.00	\$0.00
28000500	INLET & PIPE PROTECT	\$1,372.00	3	\$960.40	\$2,058.00	\$343.00	\$735.00	\$0.00	\$0.00	\$68.60	\$147.00
28000500	INLET & PIPE PROTECT		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28000500	INLET & PIPE PROTECT		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28000500	INLET & PIPE PROTECT		6	\$0.00	\$754.60	\$0.00	\$323.40	\$0.00	\$0.00	\$0.00	\$0.00
28100707	STONE DUMP RIP CL A4		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
28200200	FILTER FABRIC		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
30200650	PROCESS MOD SOIL 12		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
30200650	PROCESS MOD SOIL 12		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
30200650	PROCESS MOD SOIL 12		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
30200650	PROCESS MOD SOIL 12		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
30200650	PROCESS MOD SOIL 12		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
30201500	LIME		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
30201500	LIME		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
30201500	LIME		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
30201500	LIME		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
30201500	LIME		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
31100300	SUB GRAN MAT A 4		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
31100300	SUB GRAN MAT A 4		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
31100300	SUB GRAN MAT A 4		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
31100300	SUB GRAN MAT A 4		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
31100300	SUB GRAN MAT A 4		5	\$0.00	\$0.00	\$0.00	\$2,049.84	\$0.00	\$0.00	\$0.00	\$0.00
31100300	SUB GRAN MAT A 4		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
31100700	SUB GRAN MAT A 8		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
31100700	SUB GRAN MAT A 8		2	\$0.00	\$12,205.76	\$0.00	\$13,098.86	\$0.00	\$4,465.52	\$0.00	\$0.00
31100700	SUB GRAN MAT A 8		3	\$0.00	\$59,326.79	\$0.00	\$21,188.15	\$0.00	\$0.00	\$0.00	\$4,237.64
31100700	SUB GRAN MAT A 8		5	\$0.00	\$0.00	\$0.00	\$6,106.95	\$0.00	\$0.00	\$0.00	\$0.00
31100700	SUB GRAN MAT A 8		6	\$0.00	\$36,729.08	\$0.00	\$15,741.04	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
35400500	PCC BASE CSE W 10		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40600100	BIT MATLS PR CT		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40600100	BIT MATLS PR CT		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40600100	BIT MATLS PR CT		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40600100	BIT MATLS PR CT		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40600645	LEV BIND MM N90		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40600990	TEMPORARY RAMP		2	\$0.00	\$688.78	\$0.00	\$739.17	\$0.00	\$251.99	\$0.00	\$0.00
40603085	HMA BC IL-19.0 N70		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40603085	HMA BC IL-19.0 N70		3	\$0.00	\$16,691.68	\$0.00	\$5,961.31	\$0.00	\$0.00	\$0.00	\$1,192.26
40603085	HMA BC IL-19.0 N70		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40603315	HMA SC "C" N70		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40603315	HMA SC "C" N70		3	\$0.00	\$17,449.39	\$0.00	\$6,231.93	\$0.00	\$0.00	\$0.00	\$1,246.39
40603315	HMA SC "C" N70		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40603345	HMA SC "C" N90		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
40800050	INCIDENTAL HMA SURF		3	\$0.00	\$1,589.46	\$0.00	\$681.74	\$0.00	\$1,495.30	\$0.00	\$0.00
42000301	PCC PVT 8 JOINTED		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42000301	PCC PVT 8 JOINTED		3	\$0.00	\$46,319.11	\$0.00	\$16,542.54	\$0.00	\$0.00	\$0.00	\$3,308.51
42000501	PCC PVT 10 JOINTED		3	\$0.00	\$103,052.88	\$0.00	\$36,804.60	\$0.00	\$0.00	\$0.00	\$7,360.92
42000501	PCC PVT 10 JOINTED		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42000501	PCC PVT 10 JOINTED		5	\$0.00	\$0.00	\$0.00	\$42,621.20	\$0.00	\$0.00	\$0.00	\$0.00
42000501	PCC PVT 10 JOINTED		6	\$0.00	\$161,549.08	\$0.00	\$69,235.32	\$0.00	\$0.00	\$0.00	\$0.00
42001165	BR APPR PAVT		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42001165	BR APPR PAVT		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42001200	PAVEMENT FABRIC		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42001200	PAVEMENT FABRIC		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42001200	PAVEMENT FABRIC		3	\$0.00	\$21,177.17	\$0.00	\$7,563.28	\$0.00	\$0.00	\$0.00	\$1,512.66
42001200	PAVEMENT FABRIC		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42001200	PAVEMENT FABRIC		5	\$0.00	\$0.00	\$0.00	\$5,956.90	\$0.00	\$0.00	\$0.00	\$0.00
42001200	PAVEMENT FABRIC		6	\$0.00	\$22,578.71	\$0.00	\$9,676.59	\$0.00	\$0.00	\$0.00	\$0.00
42001300	PROTECTIVE COAT		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
42001300	PROTECTIVE COAT		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42001300	PROTECTIVE COAT		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42001300	PROTECTIVE COAT		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42001300	PROTECTIVE COAT		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42001300	PROTECTIVE COAT		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42300200	PCC DRIVEWAY PAVT 6		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42300200	PCC DRIVEWAY PAVT 6		2	\$0.00	\$15,655.50	\$0.00	\$16,801.03	\$0.00	\$5,727.62	\$0.00	\$0.00
42300200	PCC DRIVEWAY PAVT 6		3	\$0.00	\$7,330.81	\$0.00	\$2,618.15	\$0.00	\$0.00	\$0.00	\$523.63
42300200	PCC DRIVEWAY PAVT 6		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42300400	PCC DRIVEWAY PAVT 8		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42300400	PCC DRIVEWAY PAVT 8		2	\$0.00	\$3,860.96	\$0.00	\$4,143.47	\$0.00	\$1,412.55	\$0.00	\$0.00
42300400	PCC DRIVEWAY PAVT 8		3	\$0.00	\$1,349.22	\$0.00	\$481.86	\$0.00	\$0.00	\$0.00	\$96.37
42300400	PCC DRIVEWAY PAVT 8		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42300400	PCC DRIVEWAY PAVT 8		6	\$0.00	\$9,598.70	\$0.00	\$4,113.73	\$0.00	\$0.00	\$0.00	\$0.00
42400100	PC CONC SIDEWALK 4		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42400100	PC CONC SIDEWALK 4		2	\$0.00	\$14,064.42	\$0.00	\$15,093.52	\$0.00	\$5,145.52	\$0.00	\$0.00
42400100	PC CONC SIDEWALK 4		3	\$0.00	\$7,403.28	\$0.00	\$2,644.03	\$0.00	\$0.00	\$0.00	\$528.80
42400100	PC CONC SIDEWALK 4		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42400100	PC CONC SIDEWALK 4		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
42400800	DETECTABLE WARNINGS		3	\$0.00	\$1,890.00	\$0.00	\$675.00	\$0.00	\$0.00	\$0.00	\$135.00
42400800	DETECTABLE WARNINGS		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44000100	PAVEMENT REM		1	\$0.00	\$700.52	\$0.00	\$300.46	\$0.00	\$659.02	\$0.00	\$0.00
44000100	PAVEMENT REM		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44000100	PAVEMENT REM		3	\$0.00	\$73,345.44	\$0.00	\$26,194.81	\$0.00	\$0.00	\$0.00	\$5,238.97
44000100	PAVEMENT REM		4	\$0.00	\$3,714.25	\$0.00	\$3,714.25	\$0.00	\$0.00	\$0.00	\$0.00
44000100	PAVEMENT REM		5	\$0.00	\$0.00	\$0.00	\$2,382.10	\$0.00	\$0.00	\$0.00	\$0.00
44000100	PAVEMENT REM		6	\$0.00	\$7,820.26	\$0.00	\$3,351.54	\$0.00	\$0.00	\$0.00	\$0.00
44000157	HMA SURF REM 2		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44000200	DRIVE PAVEMENT REM		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44000200	DRIVE PAVEMENT REM		2	\$0.00	\$6,015.81	\$0.00	\$6,455.98	\$0.00	\$2,200.91	\$0.00	\$0.00



Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
44000200	DRIVE PAVEMENT REM		3	\$0.00	\$9,271.29	\$0.00	\$3,311.19	\$0.00	\$0.00	\$0.00	\$662.25
44000200	DRIVE PAVEMENT REM		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44000200	DRIVE PAVEMENT REM		5	\$0.00	\$0.00	\$0.00	\$2,165.80	\$0.00	\$0.00	\$0.00	\$0.00
44000200	DRIVE PAVEMENT REM		6	\$0.00	\$466.48	\$0.00	\$199.92	\$0.00	\$0.00	\$0.00	\$0.00
44000300	CURB REM		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44000300	CURB REM		2	\$0.00	\$3,248.89	\$0.00	\$3,486.62	\$0.00	\$1,188.62	\$0.00	\$0.00
44000300	CURB REM		3	\$0.00	\$7,340.00	\$0.00	\$2,621.44	\$0.00	\$0.00	\$0.00	\$524.29
44000300	CURB REM		4	\$0.00	\$311.22	\$0.00	\$311.22	\$0.00	\$0.00	\$0.00	\$0.00
44000300	CURB REM		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44000300	CURB REM		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44000400	GUTTER REM		5	\$0.00	\$0.00	\$0.00	\$210.00	\$0.00	\$0.00	\$0.00	\$0.00
44000500	COMB CURB GUTTER REM		2	\$0.00	\$164.00	\$0.00	\$176.00	\$0.00	\$60.00	\$0.00	\$0.00
44000500	COMB CURB GUTTER REM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44000500	COMB CURB GUTTER REM		5	\$0.00	\$0.00	\$0.00	\$1,784.00	\$0.00	\$0.00	\$0.00	\$0.00
44000500	COMB CURB GUTTER REM		6	\$0.00	\$182.00	\$0.00	\$78.00	\$0.00	\$0.00	\$0.00	\$0.00
44000600	SIDEWALK REM		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44000600	SIDEWALK REM	\$2,665.50	2	\$1,092.86	\$1,092.86	\$1,172.82	\$1,172.82	\$399.83	\$399.83	\$0.00	\$0.00
44000600	SIDEWALK REM	\$1,939.50	3	\$1,357.65	\$15,811.95	\$484.88	\$5,647.14	\$0.00	\$0.00	\$96.98	\$1,129.44
44000600	SIDEWALK REM	\$33.00	4	\$16.50	\$916.50	\$16.50	\$916.50	\$0.00	\$0.00	\$0.00	\$0.00
44000600	SIDEWALK REM		5	\$0.00	\$0.00	\$0.00	\$345.00	\$0.00	\$0.00	\$0.00	\$0.00
44000600	SIDEWALK REM		6	\$0.00	\$682.50	\$0.00	\$292.50	\$0.00	\$0.00	\$0.00	\$0.00
44003100	MEDIAN REMOVAL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44003100	MEDIAN REMOVAL		5	\$0.00	\$0.00	\$0.00	\$29,286.00	\$0.00	\$0.00	\$0.00	\$0.00
44004250	PAVED SHLD REMOVAL		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44004250	PAVED SHLD REMOVAL		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
44200944	CL B PATCH T4 8		3	\$0.00	\$6,867.00	\$0.00	\$2,452.50	\$0.00	\$0.00	\$0.00	\$490.50
44200976	CL B PATCH T4 10		2	\$0.00	\$1,461.24	\$0.00	\$1,568.16	\$0.00	\$534.60	\$0.00	\$0.00
48101200	AGGREGATE SHLDS B		3	\$0.00	\$717.27	\$0.00	\$256.16	\$0.00	\$0.00	\$0.00	\$51.23
48203100	HMA SHOULDERS		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50200100	STRUCTURE EXCAVATION		3	\$0.00	\$25,548.47	\$0.00	\$9,124.46	\$0.00	\$0.00	\$0.00	\$1,824.89

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to **Keller Construction**  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
50200100	STRUCTURE EXCAVATION		4	\$0.00	\$14,023.30	\$0.00	\$14,023.30	\$0.00	\$0.00	\$0.00	\$0.00
50300100	FLOOR DRAINS		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50300225	CONC STRUCT		3	\$0.00	\$400,277.50	\$0.00	\$142,956.25	\$0.00	\$0.00	\$0.00	\$28,591.25
50300225	CONC STRUCT	\$24,475.00	5	\$0.00	\$0.00	\$24,475.00	\$24,475.00	\$0.00	\$0.00	\$0.00	\$0.00
50300255	CONC SUP-STR		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50300255	CONC SUP-STR		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50300255	CONC SUP-STR		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50300260	BR DECK GROOVING		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50300260	BR DECK GROOVING		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50300260	BR DECK GROOVING		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50300300	PROTECTIVE COAT		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50300300	PROTECTIVE COAT		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50300300	PROTECTIVE COAT		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50500105	F & E STRUCT STEEL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50500105	F & E STRUCT STEEL		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50500505	STUD SHEAR CONNECTORS		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50500505	STUD SHEAR CONNECTORS		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50800205	REINF BARS, EPOXY CTD		3	\$0.00	\$57,657.82	\$0.00	\$20,592.08	\$0.00	\$0.00	\$0.00	\$4,118.42
50800205	REINF BARS, EPOXY CTD		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50800205	REINF BARS, EPOXY CTD	\$10,224.90	5	\$0.00	\$0.00	\$10,224.90	\$10,224.90	\$0.00	\$0.00	\$0.00	\$0.00
50800515	BAR SPLICERS		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50800515	BAR SPLICERS		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50901735	BR FEN RAIL (SDWALK)		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50901750	PARAPET RAILING		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50901750	PARAPET RAILING		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
50901750	PARAPET RAILING		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
51100100	SLOPE WALL 4		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
51100100	SLOPE WALL 4		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
51201800	FUR STL PILE HP14X73		3	\$0.00	\$144,187.85	\$0.00	\$51,495.66	\$0.00	\$0.00	\$0.00	\$10,299.13
51201800	FUR STL PILE HP14X73		5	\$0.00	\$0.00	\$0.00	\$174,317.12	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to **Keller Construction**  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
51202100	FUR STL PILE HP14X117		3	\$0.00	\$502,647.60	\$0.00	\$179,517.00	\$0.00	\$0.00	\$0.00	\$35,903.40
51202305	DRIVING STEEL PILES		3	\$0.00	\$71.62	\$0.00	\$25.58	\$0.00	\$0.00	\$0.00	\$5.11
51202305	DRIVING STEEL PILES		5	\$0.00	\$0.00	\$0.00	\$22.11	\$0.00	\$0.00	\$0.00	\$0.00
51203800	TEST PILE ST HP14X73		3	\$0.00	\$13,685.00	\$0.00	\$4,887.50	\$0.00	\$0.00	\$0.00	\$977.50
51203800	TEST PILE ST HP14X73		5	\$0.00	\$0.00	\$0.00	\$19,550.00	\$0.00	\$0.00	\$0.00	\$0.00
51204100	TEST PILE ST HP14X117		3	\$0.00	\$37,520.00	\$0.00	\$13,400.00	\$0.00	\$0.00	\$0.00	\$2,680.00
51204650	PILE SHOES		3	\$0.00	\$7,501.20	\$0.00	\$2,679.00	\$0.00	\$0.00	\$0.00	\$535.80
51204650	PILE SHOES		5	\$0.00	\$0.00	\$0.00	\$2,538.00	\$0.00	\$0.00	\$0.00	\$0.00
51205200	TEMP SHT PILING		3	\$0.00	\$168,924.76	\$0.00	\$60,330.28	\$0.00	\$0.00	\$0.00	\$12,066.06
51205200	TEMP SHT PILING		6	\$0.00	\$10,458.76	\$0.00	\$4,482.32	\$0.00	\$0.00	\$0.00	\$0.00
51500100	NAME PLATES		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
51500100	NAME PLATES		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
52000340	NEOPRENE EXPAN JT 4		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
52100020	ELAST BEARING ASSY T2		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
54200637	P CUL 1 CS/A CP 12		3	\$0.00	\$2,688.00	\$0.00	\$960.00	\$0.00	\$0.00	\$0.00	\$192.00
54213657	PRC FLAR END SEC 12		1	\$0.00	\$527.50	\$0.00	\$226.25	\$0.00	\$496.25	\$0.00	\$0.00
54213657	PRC FLAR END SEC 12		3	\$0.00	\$2,187.50	\$0.00	\$781.25	\$0.00	\$0.00	\$0.00	\$156.25
54213657	PRC FLAR END SEC 12		5	\$0.00	\$0.00	\$0.00	\$1,250.00	\$0.00	\$0.00	\$0.00	\$0.00
54213657	PRC FLAR END SEC 12		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
54213669	PRC FLAR END SEC 24		3	\$0.00	\$633.50	\$0.00	\$226.25	\$0.00	\$0.00	\$0.00	\$45.25
54216180	R C PIPE TEE 12P 12R		2	\$0.00	\$2,439.50	\$0.00	\$2,618.00	\$0.00	\$892.50	\$0.00	\$0.00
550B0050	STORM SEW CL B 1 12		2	\$0.00	\$184.50	\$0.00	\$198.00	\$0.00	\$67.50	\$0.00	\$0.00
550B0050	STORM SEW CL B 1 12		3	\$0.00	\$4,095.00	\$0.00	\$1,462.50	\$0.00	\$0.00	\$0.00	\$292.50
550B0050	STORM SEW CL B 1 12		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
550B0110	STORM SEW CL B 1 21		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
550B0340	STORM SEW CL B 2 12		1	\$0.00	\$511.62	\$0.00	\$219.44	\$0.00	\$481.31	\$0.00	\$0.00
550B0340	STORM SEW CL B 2 12		3	\$0.00	\$7,513.74	\$0.00	\$2,683.48	\$0.00	\$0.00	\$0.00	\$536.70
550B0360	STORM SEW CL B 2 15		1	\$0.00	\$4,996.26	\$0.00	\$2,142.94	\$0.00	\$4,700.27	\$0.00	\$0.00
550B0360	STORM SEW CL B 2 15		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
550B0430	STORM SEW CL B 2 30		1	\$0.00	\$1,761.53	\$0.00	\$755.54	\$0.00	\$1,657.18	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to **Keller Construction**  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
55019500	SS 1 RCP CL 4 12		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
55019500	SS 1 RCP CL 4 12		2	\$0.00	\$14,111.79	\$0.00	\$15,144.36	\$0.00	\$5,162.85	\$0.00	\$0.00
55019500	SS 1 RCP CL 4 12	\$10,065.00	3	\$7,045.50	\$14,114.10	\$2,516.25	\$5,040.75	\$0.00	\$0.00	\$503.25	\$1,008.15
55019500	SS 1 RCP CL 4 12		5	\$0.00	\$0.00	\$0.00	\$4,686.00	\$0.00	\$0.00	\$0.00	\$0.00
55019500	SS 1 RCP CL 4 12		6	\$0.00	\$5,821.20	\$0.00	\$2,494.80	\$0.00	\$0.00	\$0.00	\$0.00
55019600	SS 1 RCP CL 4 15		1	\$0.00	\$449.68	\$0.00	\$192.87	\$0.00	\$423.04	\$0.00	\$0.00
55019600	SS 1 RCP CL 4 15		2	\$0.00	\$558.26	\$0.00	\$599.10	\$0.00	\$204.24	\$0.00	\$0.00
55019600	SS 1 RCP CL 4 15	\$6,896.80	3	\$4,827.76	\$10,546.48	\$1,724.20	\$3,766.60	\$0.00	\$0.00	\$344.84	\$753.32
55019600	SS 1 RCP CL 4 15		6	\$0.00	\$3,190.88	\$0.00	\$1,367.52	\$0.00	\$0.00	\$0.00	\$0.00
55019700	SS 1 RCP CL 4 18		3	\$0.00	\$2,717.54	\$0.00	\$970.55	\$0.00	\$0.00	\$0.00	\$194.11
55019700	SS 1 RCP CL 4 18		6	\$0.00	\$1,427.86	\$0.00	\$611.94	\$0.00	\$0.00	\$0.00	\$0.00
55019900	SS 1 RCP CL 4 24		3	\$0.00	\$20,032.43	\$0.00	\$7,154.44	\$0.00	\$0.00	\$0.00	\$1,430.89
55020000	SS 1 RCP CL 4 27		2	\$0.00	\$6,208.38	\$0.00	\$6,662.66	\$0.00	\$2,271.36	\$0.00	\$0.00
55021600	SS 2 RCP CL 3 12		1	\$0.00	\$455.76	\$0.00	\$195.48	\$0.00	\$428.76	\$0.00	\$0.00
55021600	SS 2 RCP CL 3 12		2	\$0.00	\$787.20	\$0.00	\$844.80	\$0.00	\$288.00	\$0.00	\$0.00
55021600	SS 2 RCP CL 3 12	\$1,890.00	3	\$1,323.00	\$5,586.00	\$472.50	\$1,995.00	\$0.00	\$0.00	\$94.50	\$399.00
55021600	SS 2 RCP CL 3 12		5	\$0.00	\$0.00	\$0.00	\$2,580.00	\$0.00	\$0.00	\$0.00	\$0.00
55021600	SS 2 RCP CL 3 12		6	\$0.00	\$483.00	\$0.00	\$207.00	\$0.00	\$0.00	\$0.00	\$0.00
55021700	SS 2 RCP CL 3 15		1	\$0.00	\$522.86	\$0.00	\$224.26	\$0.00	\$491.88	\$0.00	\$0.00
55021700	SS 2 RCP CL 3 15		2	\$0.00	\$2,225.49	\$0.00	\$2,388.32	\$0.00	\$814.21	\$0.00	\$0.00
55021700	SS 2 RCP CL 3 15	\$413.00	3	\$289.10	\$289.10	\$103.25	\$103.25	\$0.00	\$0.00	\$20.65	\$20.65
55021800	SS 2 RCP CL 3 18		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
55021800	SS 2 RCP CL 3 18		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
55022100	SS 2 RCP CL 3 27		1	\$0.00	\$275.12	\$0.00	\$118.00	\$0.00	\$258.82	\$0.00	\$0.00
55022100	SS 2 RCP CL 3 27		2	\$0.00	\$6,106.77	\$0.00	\$6,553.60	\$0.00	\$2,234.18	\$0.00	\$0.00
55022200	SS 2 RCP CL 3 30		1	\$0.00	\$6,587.29	\$0.00	\$2,825.36	\$0.00	\$6,197.05	\$0.00	\$0.00
55022300	SS 2 RCP CL 3 33		1	\$0.00	\$2,957.88	\$0.00	\$1,268.66	\$0.00	\$2,782.65	\$0.00	\$0.00
55022300	SS 2 RCP CL 3 33		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
55022300	SS 2 RCP CL 3 33		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
55022400	SS 2 RCP CL 3 36		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
55100200	STORM SEWER REM 6		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
55100300	STORM SEWER REM 8	\$2,230.00	3	\$1,561.00	\$1,561.00	\$557.50	\$557.50	\$0.00	\$0.00	\$111.50	\$111.50
55100400	STORM SEWER REM 10	\$330.00	3	\$231.00	\$231.00	\$82.50	\$82.50	\$0.00	\$0.00	\$16.50	\$16.50
55100500	STORM SEWER REM 12		2	\$0.00	\$107.63	\$0.00	\$115.50	\$0.00	\$39.38	\$0.00	\$0.00
55100500	STORM SEWER REM 12	\$2,625.00	3	\$1,837.50	\$8,268.75	\$656.25	\$2,953.13	\$0.00	\$0.00	\$131.25	\$590.63
55100500	STORM SEWER REM 12		5	\$0.00	\$0.00	\$0.00	\$2,487.50	\$0.00	\$0.00	\$0.00	\$0.00
55100500	STORM SEWER REM 12		6	\$0.00	\$848.75	\$0.00	\$363.75	\$0.00	\$0.00	\$0.00	\$0.00
55100700	STORM SEWER REM 15		2	\$0.00	\$28.29	\$0.00	\$30.36	\$0.00	\$10.35	\$0.00	\$0.00
55100700	STORM SEWER REM 15		3	\$0.00	\$225.40	\$0.00	\$80.50	\$0.00	\$0.00	\$0.00	\$16.10
55100700	STORM SEWER REM 15		5	\$0.00	\$0.00	\$0.00	\$920.00	\$0.00	\$0.00	\$0.00	\$0.00
55100900	STORM SEWER REM 18		2	\$0.00	\$3,156.92	\$0.00	\$3,387.91	\$0.00	\$1,154.98	\$0.00	\$0.00
55100900	STORM SEWER REM 18		3	\$0.00	\$5,501.79	\$0.00	\$1,964.93	\$0.00	\$0.00	\$0.00	\$392.99
55101100	STORM SEWER REM 21		3	\$0.00	\$4,730.60	\$0.00	\$1,689.50	\$0.00	\$0.00	\$0.00	\$337.90
55101400	STORM SEWER REM 30		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
55101600	STORM SEWER REM 36		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
55101600	STORM SEWER REM 36		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
58700300	CONCRETE SEALER		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60218400	MAN TA 4 DIA T1F CL		2	\$0.00	\$4,448.50	\$0.00	\$4,774.00	\$0.00	\$1,627.50	\$0.00	\$0.00
60218400	MAN TA 4 DIA T1F CL	\$6,200.00	3	\$4,340.00	\$4,340.00	\$1,550.00	\$1,550.00	\$0.00	\$0.00	\$310.00	\$310.00
60219000	MAN TA 4 DIA T8G		1	\$0.00	\$1,772.40	\$0.00	\$760.20	\$0.00	\$1,667.40	\$0.00	\$0.00
60221100	MAN TA 5 DIA T1F CL		1	\$0.00	\$1,941.20	\$0.00	\$832.60	\$0.00	\$1,826.20	\$0.00	\$0.00
60221100	MAN TA 5 DIA T1F CL		2	\$0.00	\$943.00	\$0.00	\$1,012.00	\$0.00	\$345.00	\$0.00	\$0.00
60223800	MAN TA 6 DIA T1F CL	\$6,160.00	3	\$4,312.00	\$4,312.00	\$1,540.00	\$1,540.00	\$0.00	\$0.00	\$308.00	\$308.00
60228110	MAN SAN 4 DIA T1F CL		3	\$0.00	\$7,560.00	\$0.00	\$2,700.00	\$0.00	\$0.00	\$0.00	\$540.00
60235700	INLETS TA T3F&G	\$1,530.00	3	\$1,071.00	\$1,606.50	\$382.50	\$573.75	\$0.00	\$0.00	\$76.50	\$114.75
60235700	INLETS TA T3F&G		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60236200	INLETS TA T8G		1	\$0.00	\$248.98	\$0.00	\$106.79	\$0.00	\$234.23	\$0.00	\$0.00
60236200	INLETS TA T8G		2	\$0.00	\$241.90	\$0.00	\$259.60	\$0.00	\$88.50	\$0.00	\$0.00
60236200	INLETS TA T8G		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60236800	INLETS TA T11F&G		2	\$0.00	\$5,682.60	\$0.00	\$6,098.40	\$0.00	\$2,079.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
60240215	INLETS TB T1F CL		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60240215	INLETS TB T1F CL		2	\$0.00	\$332.10	\$0.00	\$356.40	\$0.00	\$121.50	\$0.00	\$0.00
60240215	INLETS TB T1F CL		3	\$0.00	\$567.00	\$0.00	\$202.50	\$0.00	\$0.00	\$0.00	\$40.50
60240215	INLETS TB T1F CL		6	\$0.00	\$1,134.00	\$0.00	\$486.00	\$0.00	\$0.00	\$0.00	\$0.00
60240301	INLETS TB T8G		1	\$0.00	\$696.30	\$0.00	\$298.65	\$0.00	\$655.05	\$0.00	\$0.00
60240301	INLETS TB T8G		3	\$0.00	\$1,155.00	\$0.00	\$412.50	\$0.00	\$0.00	\$0.00	\$82.50
60240310	INLETS TB T11F&G		6	\$0.00	\$1,295.00	\$0.00	\$555.00	\$0.00	\$0.00	\$0.00	\$0.00
60255800	MAN ADJ NEW T1F CL		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60255800	MAN ADJ NEW T1F CL		2	\$0.00	\$315.70	\$0.00	\$338.80	\$0.00	\$115.50	\$0.00	\$0.00
60255800	MAN ADJ NEW T1F CL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60255800	MAN ADJ NEW T1F CL		5	\$0.00	\$0.00	\$0.00	\$770.00	\$0.00	\$0.00	\$0.00	\$0.00
60255800	MAN ADJ NEW T1F CL		6	\$0.00	\$1,078.00	\$0.00	\$462.00	\$0.00	\$0.00	\$0.00	\$0.00
60256700	MAN ADJ NEW T11F&G		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60260300	INLETS ADJ NEW T1F OL		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60261000	INLETS ADJ NEW T8G		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60500040	REMOV MANHOLES		2	\$0.00	\$311.60	\$0.00	\$334.40	\$0.00	\$114.00	\$0.00	\$0.00
60500040	REMOV MANHOLES	\$760.00	3	\$532.00	\$2,394.00	\$190.00	\$855.00	\$0.00	\$0.00	\$38.00	\$171.00
60500040	REMOV MANHOLES		5	\$0.00	\$0.00	\$0.00	\$760.00	\$0.00	\$0.00	\$0.00	\$0.00
60500060	REMOV INLETS		2	\$0.00	\$459.20	\$0.00	\$492.80	\$0.00	\$168.00	\$0.00	\$0.00
60500060	REMOV INLETS	\$2,240.00	3	\$1,568.00	\$4,508.00	\$560.00	\$1,610.00	\$0.00	\$0.00	\$112.00	\$322.00
60500060	REMOV INLETS		5	\$0.00	\$0.00	\$0.00	\$3,080.00	\$0.00	\$0.00	\$0.00	\$0.00
60500060	REMOV INLETS		6	\$0.00	\$392.00	\$0.00	\$168.00	\$0.00	\$0.00	\$0.00	\$0.00
60500105	FILL MANHOLES		2	\$0.00	\$334.15	\$0.00	\$358.60	\$0.00	\$122.25	\$0.00	\$0.00
60600605	CONC CURB TB		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60600605	CONC CURB TB		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60600605	CONC CURB TB		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60600605	CONC CURB TB		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60603500	COMB CC&G TB6.06		3	\$0.00	\$4,231.33	\$0.00	\$1,511.19	\$0.00	\$0.00	\$0.00	\$302.24
60603500	COMB CC&G TB6.06		6	\$0.00	\$986.58	\$0.00	\$422.82	\$0.00	\$0.00	\$0.00	\$0.00
60603800	COMB CC&G TB6.12		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
60603800	COMB CC&G TB6.12		2	\$0.00	\$26,010.95	\$0.00	\$27,914.19	\$0.00	\$9,516.20	\$0.00	\$0.00
60603800	COMB CC&G TB6.12		3	\$0.00	\$698.21	\$0.00	\$249.36	\$0.00	\$0.00	\$0.00	\$49.87
60604400	COMB CC&G TB6.18		3	\$0.00	\$4,524.10	\$0.00	\$1,615.75	\$0.00	\$0.00	\$0.00	\$323.15
60605000	COMB CC&G TB6.24		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
60605000	COMB CC&G TB6.24		3	\$0.00	\$25,747.54	\$0.00	\$9,195.55	\$0.00	\$0.00	\$0.00	\$1,839.11
60605000	COMB CC&G TB6.24		5	\$0.00	\$0.00	\$0.00	\$5,551.00	\$0.00	\$0.00	\$0.00	\$0.00
60605000	COMB CC&G TB6.24		6	\$0.00	\$17,262.70	\$0.00	\$7,398.30	\$0.00	\$0.00	\$0.00	\$0.00
60622353	CONC MED TSM-6		3	\$0.00	\$4,792.20	\$0.00	\$1,711.50	\$0.00	\$0.00	\$0.00	\$342.30
60622353	CONC MED TSM-6		5	\$0.00	\$0.00	\$0.00	\$48,608.00	\$0.00	\$0.00	\$0.00	\$0.00
60622353	CONC MED TSM-6		6	\$0.00	\$22,863.40	\$0.00	\$9,798.60	\$0.00	\$0.00	\$0.00	\$0.00
60624600	CORRUGATED MED		3	\$0.00	\$12,875.28	\$0.00	\$4,598.31	\$0.00	\$0.00	\$0.00	\$919.66
63000000	SPBGR TY A		3	\$0.00	\$4,003.34	\$0.00	\$1,429.76	\$0.00	\$0.00	\$0.00	\$285.95
63100167	TR BAR TRM T1 SPL TAN		3	\$0.00	\$7,304.86	\$0.00	\$2,608.88	\$0.00	\$0.00	\$0.00	\$521.78
63200710	SPBGR REM TY A		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
63304385	TRAF BAR TERM REM T1		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
66410300	CH LK FENCE REMOV		2	\$0.00	\$34.64	\$0.00	\$37.17	\$0.00	\$12.67	\$0.00	\$0.00
66410300	CH LK FENCE REMOV		3	\$0.00	\$2,261.95	\$0.00	\$807.84	\$0.00	\$0.00	\$0.00	\$161.57
66600105	FUR ERECT ROW MARKERS		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
67000400	ENGR FIELD OFFICE A	\$1,100.00	7	\$660.00	\$16,387.80	\$363.00	\$9,013.29	\$44.00	\$1,092.52	\$33.00	\$819.29
70300100	SHORT-TERM PAVT MKING		2	\$0.00	\$331.20	\$0.00	\$355.45	\$0.00	\$121.18	\$0.00	\$0.00
70300210	TEMP PVT MK LTR & SYM		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300210	TEMP PVT MK LTR & SYM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300210	TEMP PVT MK LTR & SYM		5	\$0.00	\$0.00	\$0.00	\$0.47	\$0.00	\$0.00	\$0.00	\$0.00
70300210	TEMP PVT MK LTR & SYM		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300220	TEMP PVT MK LINE 4		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300220	TEMP PVT MK LINE 4		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300220	TEMP PVT MK LINE 4		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300220	TEMP PVT MK LINE 4		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300220	TEMP PVT MK LINE 4		5	\$0.00	\$0.00	\$0.00	\$41.32	\$0.00	\$0.00	\$0.00	\$0.00
70300220	TEMP PVT MK LINE 4		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
70300240	TEMP PVT MK LINE 6		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300240	TEMP PVT MK LINE 6		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300240	TEMP PVT MK LINE 6		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300240	TEMP PVT MK LINE 6		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300250	TEMP PVT MK LINE 8		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300250	TEMP PVT MK LINE 8		5	\$0.00	\$0.00	\$0.00	\$1.84	\$0.00	\$0.00	\$0.00	\$0.00
70300250	TEMP PVT MK LINE 8		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300260	TEMP PVT MK LINE 12		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300260	TEMP PVT MK LINE 12		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300260	TEMP PVT MK LINE 12		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300260	TEMP PVT MK LINE 12		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300260	TEMP PVT MK LINE 12		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300260	TEMP PVT MK LINE 12		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70300280	TEMP PVT MK LINE 24		3	\$0.00	\$0.82	\$0.00	\$0.30	\$0.00	\$0.00	\$0.00	\$0.06
70301000	WORK ZONE PAVT MK REM		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70301000	WORK ZONE PAVT MK REM		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70301000	WORK ZONE PAVT MK REM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70301000	WORK ZONE PAVT MK REM		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70301000	WORK ZONE PAVT MK REM		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
70301000	WORK ZONE PAVT MK REM		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72000100	SIGN PANEL T1		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72000100	SIGN PANEL T1		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72000100	SIGN PANEL T1		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72000100	SIGN PANEL T1		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72000100	SIGN PANEL T1		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72000200	SIGN PANEL T2		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72000200	SIGN PANEL T2		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72000200	SIGN PANEL T2		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72000200	SIGN PANEL T2		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72800100	TELES STL SIN SUPPORT		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00



Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
72800100	TELES STL SIN SUPPORT		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72800100	TELES STL SIN SUPPORT		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72900100	METAL POST TY A		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72900100	METAL POST TY A		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72900100	METAL POST TY A		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72900100	METAL POST TY A		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72900100	METAL POST TY A		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72900200	METAL POST TY B		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72900200	METAL POST TY B		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72900200	METAL POST TY B		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
72900200	METAL POST TY B		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
73100100	BASE TEL STL SIN SUPP		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
73100100	BASE TEL STL SIN SUPP		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
73100100	BASE TEL STL SIN SUPP		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
73400200	DRILL SHAFT CONC FDN		2	\$0.00	\$6,376.32	\$0.00	\$6,842.88	\$0.00	\$2,332.80	\$0.00	\$0.00
73400200	DRILL SHAFT CONC FDN		3	\$0.00	\$22,453.20	\$0.00	\$8,019.00	\$0.00	\$0.00	\$0.00	\$1,603.80
73400200	DRILL SHAFT CONC FDN		6	\$0.00	\$22,657.32	\$0.00	\$9,710.28	\$0.00	\$0.00	\$0.00	\$0.00
78000200	THPL PVT MK LINE 4		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000200	THPL PVT MK LINE 4		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000200	THPL PVT MK LINE 4		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000200	THPL PVT MK LINE 4		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000200	THPL PVT MK LINE 4		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000400	THPL PVT MK LINE 6		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000400	THPL PVT MK LINE 6		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000400	THPL PVT MK LINE 6		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000400	THPL PVT MK LINE 6		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000600	THPL PVT MK LINE 12		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000600	THPL PVT MK LINE 12		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000600	THPL PVT MK LINE 12		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78000600	THPL PVT MK LINE 12		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
78000600	THPL PVT MK LINE 12		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78001100	PT PVT MK LTRS & SYMB		3	\$0.00	\$354.41	\$0.00	\$126.58	\$0.00	\$0.00	\$0.00	\$25.32
78001100	PT PVT MK LTRS & SYMB		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78001100	PT PVT MK LTRS & SYMB		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78001110	PAINT PVT MK LINE 4	\$531.20	3	\$371.84	\$994.35	\$132.80	\$355.13	\$0.00	\$0.00	\$26.56	\$71.03
78001130	PAINT PVT MK LINE 6		3	\$0.00	\$95.20	\$0.00	\$34.00	\$0.00	\$0.00	\$0.00	\$6.80
78001130	PAINT PVT MK LINE 6		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78001130	PAINT PVT MK LINE 6		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78001150	PAINT PVT MK LINE 12		3	\$0.00	\$45.50	\$0.00	\$16.25	\$0.00	\$0.00	\$0.00	\$3.25
78001180	PAINT PVT MK LINE 24	\$425.25	3	\$297.68	\$635.78	\$106.31	\$227.06	\$0.00	\$0.00	\$21.26	\$45.41
78003100	PREF PL PM TB LTR-SYM		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78003100	PREF PL PM TB LTR-SYM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78003100	PREF PL PM TB LTR-SYM		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78003100	PREF PL PM TB LTR-SYM		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008210	POLYUREA PM T1 LN 4		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008210	POLYUREA PM T1 LN 4		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008210	POLYUREA PM T1 LN 4		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008210	POLYUREA PM T1 LN 4		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008230	POLYUREA PM T1 LN 6		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008230	POLYUREA PM T1 LN 6		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008240	POLYUREA PM T1 LN 8		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008240	POLYUREA PM T1 LN 8		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008240	POLYUREA PM T1 LN 8		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008250	POLYUREA PM T1 LN 12		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008250	POLYUREA PM T1 LN 12		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008250	POLYUREA PM T1 LN 12		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008250	POLYUREA PM T1 LN 12		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78008270	POLYUREA PM T1 LN 24		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78100100	RAISED REFL PAVT MKR		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78100100	RAISED REFL PAVT MKR		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to **Keller Construction**  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
78100100	RAISED REFL PAVT MKR		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78100100	RAISED REFL PAVT MKR		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78100100	RAISED REFL PAVT MKR		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78200300	PRISMATIC CURB REFL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78200300	PRISMATIC CURB REFL		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78200300	PRISMATIC CURB REFL		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
78200410	GUARDRAIL MKR TYPE A		3	\$0.00	\$11.34	\$0.00	\$4.05	\$0.00	\$0.00	\$0.00	\$0.81
78201000	TERMINAL MARKER - DA		3	\$0.00	\$90.72	\$0.00	\$32.40	\$0.00	\$0.00	\$0.00	\$6.48
78300200	RAISED REF PVT MK REM		5	\$0.00	\$0.00	\$0.00	\$1,254.00	\$0.00	\$0.00	\$0.00	\$0.00
78300400	TH-PL PAVT MK REMOV		5	\$0.00	\$0.00	\$0.00	\$3,007.80	\$0.00	\$0.00	\$0.00	\$0.00
80400100	ELECT SERV INSTALL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
80500100	SERV INSTALL TY A		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
80500100	SERV INSTALL TY A		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
80500100	SERV INSTALL TY A		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81000400	CON T 1 1/4 GALVS		2	\$0.00	\$48.71	\$0.00	\$52.27	\$0.00	\$17.82	\$0.00	\$0.00
81000400	CON T 1 1/4 GALVS		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81000400	CON T 1 1/4 GALVS		6	\$0.00	\$60.48	\$0.00	\$25.92	\$0.00	\$0.00	\$0.00	\$0.00
81000600	CON T 2 GALVS		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81012300	CON T 1 PVC		2	\$0.00	\$100.96	\$0.00	\$108.35	\$0.00	\$36.94	\$0.00	\$0.00
81012300	CON T 1 PVC		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81012300	CON T 1 PVC		6	\$0.00	\$210.17	\$0.00	\$90.07	\$0.00	\$0.00	\$0.00	\$0.00
81012500	CON T 1 1/2 PVC		2	\$0.00	\$301.10	\$0.00	\$323.14	\$0.00	\$110.16	\$0.00	\$0.00
81012500	CON T 1 1/2 PVC		3	\$0.00	\$226.80	\$0.00	\$81.00	\$0.00	\$0.00	\$0.00	\$16.20
81012500	CON T 1 1/2 PVC		6	\$0.00	\$699.30	\$0.00	\$299.70	\$0.00	\$0.00	\$0.00	\$0.00
81012600	CON T 2 PVC		3	\$0.00	\$893.59	\$0.00	\$319.14	\$0.00	\$0.00	\$0.00	\$63.83
81012600	CON T 2 PVC		6	\$0.00	\$1,065.96	\$0.00	\$456.84	\$0.00	\$0.00	\$0.00	\$0.00
81012700	CON T 2 1/2 PVC	\$140.40	2	\$57.56	\$139.48	\$61.78	\$149.69	\$21.06	\$51.03	\$0.00	\$0.00
81012700	CON T 2 1/2 PVC		3	\$0.00	\$75.60	\$0.00	\$27.00	\$0.00	\$0.00	\$0.00	\$5.40
81012700	CON T 2 1/2 PVC		6	\$0.00	\$487.62	\$0.00	\$208.98	\$0.00	\$0.00	\$0.00	\$0.00
81012800	CON T 3 PVC		2	\$0.00	\$92.99	\$0.00	\$99.79	\$0.00	\$34.02	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to **Keller Construction**  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
81012800	CON T 3 PVC		3	\$0.00	\$926.10	\$0.00	\$330.75	\$0.00	\$0.00	\$0.00	\$66.15
81012800	CON T 3 PVC		6	\$0.00	\$555.66	\$0.00	\$238.14	\$0.00	\$0.00	\$0.00	\$0.00
81013000	CON T 4 PVC		2	\$0.00	\$163.84	\$0.00	\$175.82	\$0.00	\$59.94	\$0.00	\$0.00
81013000	CON T 4 PVC		3	\$0.00	\$869.40	\$0.00	\$310.50	\$0.00	\$0.00	\$0.00	\$62.10
81013100	CON T 5 PVC		2	\$0.00	\$99.63	\$0.00	\$106.92	\$0.00	\$36.45	\$0.00	\$0.00
81013100	CON T 5 PVC		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81013100	CON T 5 PVC		6	\$0.00	\$396.90	\$0.00	\$170.10	\$0.00	\$0.00	\$0.00	\$0.00
81018900	CON P 4 GALVS	\$583.20	2	\$239.11	\$779.33	\$256.61	\$836.35	\$87.48	\$285.12	\$0.00	\$0.00
81018900	CON P 4 GALVS		6	\$0.00	\$1,844.64	\$0.00	\$790.56	\$0.00	\$0.00	\$0.00	\$0.00
81100300	CON AT ST 1 GALVS		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81200230	CON EMB STR 2 PVC		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81200230	CON EMB STR 2 PVC		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81200230	CON EMB STR 2 PVC		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81300210	JUN BX SS AS 6X4X4		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81300980	JUN BX SS ES 8X8X6		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81300980	JUN BX SS ES 8X8X6		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81400700	HANDHOLE PCC		2	\$0.00	\$1,328.40	\$0.00	\$1,425.60	\$0.00	\$486.00	\$0.00	\$0.00
81400700	HANDHOLE PCC		3	\$0.00	\$2,268.00	\$0.00	\$810.00	\$0.00	\$0.00	\$0.00	\$162.00
81400700	HANDHOLE PCC		6	\$0.00	\$2,721.60	\$0.00	\$1,166.40	\$0.00	\$0.00	\$0.00	\$0.00
81400720	DBL HANDHOLE PCC		2	\$0.00	\$819.18	\$0.00	\$879.12	\$0.00	\$299.70	\$0.00	\$0.00
81400720	DBL HANDHOLE PCC		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81400720	DBL HANDHOLE PCC		6	\$0.00	\$1,398.60	\$0.00	\$599.40	\$0.00	\$0.00	\$0.00	\$0.00
81702120	EC C XLP USE 1C 8		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81702120	EC C XLP USE 1C 8		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81702120	EC C XLP USE 1C 8		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81702420	EC C XLP USE 3-1C 8		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81702420	EC C XLP USE 3-1C 8		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81900200	TR & BKFIL F ELECT WK		2	\$0.00	\$498.59	\$0.00	\$535.08	\$0.00	\$182.41	\$0.00	\$0.00
81900200	TR & BKFIL F ELECT WK		3	\$0.00	\$1,291.25	\$0.00	\$461.16	\$0.00	\$0.00	\$0.00	\$92.23
81900200	TR & BKFIL F ELECT WK		6	\$0.00	\$1,808.35	\$0.00	\$775.01	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
81900205	TR & BKFIL ELEC W SPL		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
81900205	TR & BKFIL ELEC W SPL		6	\$0.00	\$75.60	\$0.00	\$32.40	\$0.00	\$0.00	\$0.00	\$0.00
82102250	LUM SV HOR MT 250W		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
82102250	LUM SV HOR MT 250W		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
82107300	UNDERPAS LUM 150W HPS		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
82500510	LT CONT CBRCS 60-240		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
82500605	LT CONTROL PC RELAY		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
83006500	LT P A 30MH 12MA		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
83006500	LT P A 30MH 12MA		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
83600200	LIGHT POLE FDN 24D		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
85700205	FAC T4 CAB SPL		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
85700205	FAC T4 CAB SPL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
85700205	FAC T4 CAB SPL		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
86000100	MASTER CONTROLLER		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
86300300	CONT CAB TYPE III		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
86400100	TRANSCEIVER - FIB OPT		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
86400100	TRANSCEIVER - FIB OPT		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87100110	FO CAB C 62.5/125 6F		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87100110	FO CAB C 62.5/125 6F		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301215	ELCBL C SIGNAL 14 2C		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301215	ELCBL C SIGNAL 14 2C		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301225	ELCBL C SIGNAL 14 3C		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301225	ELCBL C SIGNAL 14 3C		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301245	ELCBL C SIGNAL 14 5C		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301245	ELCBL C SIGNAL 14 5C		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301245	ELCBL C SIGNAL 14 5C		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301255	ELCBL C SIGNAL 14 7C		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301255	ELCBL C SIGNAL 14 7C		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301255	ELCBL C SIGNAL 14 7C		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301405	ELCBL C LEAD 16 1PR		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
87301405	ELCBL C LEAD 16 1PR		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301405	ELCBL C LEAD 16 1PR		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301705	ELCBL C COMM 18 3PR		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301815	ELCBL C SERV 6 3C		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301815	ELCBL C SERV 6 3C		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87301815	ELCBL C SERV 6 3C		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87502680	TS POST A 14		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87502680	TS POST A 14		6	\$0.00	\$945.00	\$0.00	\$405.00	\$0.00	\$0.00	\$0.00	\$0.00
87502700	TS POST A 16		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87502700	TS POST A 16		6	\$0.00	\$1,020.60	\$0.00	\$437.40	\$0.00	\$0.00	\$0.00	\$0.00
87700190	S MAA & P 30		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87700190	S MAA & P 30		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87700240	S MAA & P 40		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87700260	S MAA & P 44		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87700290	S MAA & P 50		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87700290	S MAA & P 50		6	\$0.00	\$17,010.00	\$0.00	\$7,290.00	\$0.00	\$0.00	\$0.00	\$0.00
87700320	S MAA & P 55		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87800100	CONC FDN TY A		3	\$0.00	\$680.40	\$0.00	\$243.00	\$0.00	\$0.00	\$0.00	\$48.60
87800100	CONC FDN TY A		6	\$0.00	\$680.40	\$0.00	\$291.60	\$0.00	\$0.00	\$0.00	\$0.00
87800200	CONC FDN TY D		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87800210	CONC FDN TY D SPL		2	\$0.00	\$863.46	\$0.00	\$926.64	\$0.00	\$315.90	\$0.00	\$0.00
87800210	CONC FDN TY D SPL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
87800210	CONC FDN TY D SPL		6	\$0.00	\$1,474.20	\$0.00	\$631.80	\$0.00	\$0.00	\$0.00	\$0.00
88040070	SH P LED 1F 3S BM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88040070	SH P LED 1F 3S BM		6	\$0.00	\$1,814.40	\$0.00	\$777.60	\$0.00	\$0.00	\$0.00	\$0.00
88040090	SH P LED 1F 3S MAM		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88040090	SH P LED 1F 3S MAM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88040090	SH P LED 1F 3S MAM		6	\$0.00	\$5,329.80	\$0.00	\$2,284.20	\$0.00	\$0.00	\$0.00	\$0.00
88040110	SH P LED 1F 4S BM		6	\$0.00	\$1,058.40	\$0.00	\$453.60	\$0.00	\$0.00	\$0.00	\$0.00
88040120	SH P LED 1F 4S MAM		6	\$0.00	\$2,268.00	\$0.00	\$972.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
88040150	SH P LED 1F 5S BM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88040160	SH P LED 1F 5S MAM		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88040160	SH P LED 1F 5S MAM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88040160	SH P LED 1F 5S MAM		6	\$0.00	\$2,494.80	\$0.00	\$1,069.20	\$0.00	\$0.00	\$0.00	\$0.00
88040230	SH P LED 2F 3S BM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88040260	SH P LED 2F 1-3 1-5BM		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88102810	PED SH P LED 1F BM		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88102810	PED SH P LED 1F BM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88102830	PED SH P LED 2F BM		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88102830	PED SH P LED 2F BM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88200400	TS BACKPLATE F PLAST		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88200400	TS BACKPLATE F PLAST		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88200400	TS BACKPLATE F PLAST		6	\$0.00	\$680.40	\$0.00	\$291.60	\$0.00	\$0.00	\$0.00	\$0.00
88500100	INDUCTIVE LOOP DETECT		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88500100	INDUCTIVE LOOP DETECT		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88500100	INDUCTIVE LOOP DETECT		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88600100	DET LOOP T1		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88600100	DET LOOP T1		3	\$0.00	\$1,932.34	\$0.00	\$690.12	\$0.00	\$0.00	\$0.00	\$138.02
88600100	DET LOOP T1		6	\$0.00	\$8,913.24	\$0.00	\$3,819.96	\$0.00	\$0.00	\$0.00	\$0.00
88800100	PED PUSH-BUTTON		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
88800100	PED PUSH-BUTTON		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
89000100	TEMP TR SIG INSTALL		3	\$0.00	\$20,865.60	\$0.00	\$7,452.00	\$0.00	\$0.00	\$0.00	\$1,490.40
89502375	REMOV EX TS EQUIP		3	\$0.00	\$0.00	\$0.00	\$2,700.00	\$0.00	\$0.00	\$0.00	\$0.00
89502380	REMOV EX HANDHOLE		3	\$0.00	\$18.90	\$0.00	\$6.75	\$0.00	\$0.00	\$0.00	\$1.35
89502380	REMOV EX HANDHOLE		4	\$0.00	\$81.00	\$0.00	\$81.00	\$0.00	\$0.00	\$0.00	\$0.00
89502380	REMOV EX HANDHOLE		5	\$0.00	\$0.00	\$0.00	\$81.00	\$0.00	\$0.00	\$0.00	\$0.00
89502385	REMOV EX CONC FDN		3	\$0.00	\$189.00	\$0.00	\$67.50	\$0.00	\$0.00	\$0.00	\$13.50
89502385	REMOV EX CONC FDN		4	\$0.00	\$27.00	\$0.00	\$27.00	\$0.00	\$0.00	\$0.00	\$0.00
89502385	REMOV EX CONC FDN		5	\$0.00	\$0.00	\$0.00	\$270.00	\$0.00	\$0.00	\$0.00	\$0.00
X0301183	GEOMETRIC PROG LOUVER		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
X0301834	STORM SEWER FILLED		2	\$0.00	\$2,698.73	\$0.00	\$2,896.19	\$0.00	\$987.34	\$0.00	\$0.00
X0301834	STORM SEWER FILLED		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X0301834	STORM SEWER FILLED		5	\$0.00	\$0.00	\$0.00	\$3,333.50	\$0.00	\$0.00	\$0.00	\$0.00
X0322118	REM CON FLAR END SEC		3	\$0.00	\$140.00	\$0.00	\$50.00	\$0.00	\$0.00	\$0.00	\$10.00
X0322923	SEGMENT CONC BLK WALL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X0323199	SAN SEW, DUCT IRN, 10		3	\$0.00	\$7,095.38	\$0.00	\$2,534.06	\$0.00	\$0.00	\$0.00	\$506.81
X0448400	P CUL REM 12		1	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X0448400	P CUL REM 12		5	\$0.00	\$0.00	\$0.00	\$604.80	\$0.00	\$0.00	\$0.00	\$0.00
X0487700	SAN SEW REMOV 10		3	\$0.00	\$595.23	\$0.00	\$212.58	\$0.00	\$0.00	\$0.00	\$42.52
X0487700	SAN SEW REMOV 10		4	\$0.00	\$685.75	\$0.00	\$685.75	\$0.00	\$0.00	\$0.00	\$0.00
X8730027	ELCBL C GROUND 6 1C		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X8730027	ELCBL C GROUND 6 1C		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X8730027	ELCBL C GROUND 6 1C		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
XX000714	FENCE REM & RE-ERECT		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
XX001095	MAILBOX REM & REPL		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
XX004056	MECH ST EARTH RET WL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
XX004056	MECH ST EARTH RET WL		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
XX004711	DECORATIVE LT STD COM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
XX004711	DECORATIVE LT STD COM		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
XX004711	DECORATIVE LT STD COM		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
XZ127900	RETAINING WALL REMOV		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
XZ127900	RETAINING WALL REMOV		3	\$0.00	\$2,009.00	\$0.00	\$717.50	\$0.00	\$0.00	\$0.00	\$143.50
Z0000990	AGG FOR TEMP ACCESS		1	\$0.00	\$1,940.82	\$0.00	\$832.43	\$0.00	\$1,825.84	\$0.00	\$0.00
Z0000990	AGG FOR TEMP ACCESS		2	\$0.00	\$2,594.07	\$0.00	\$2,783.88	\$0.00	\$949.05	\$0.00	\$0.00
Z0000990	AGG FOR TEMP ACCESS		3	\$0.00	\$828.80	\$0.00	\$296.00	\$0.00	\$0.00	\$0.00	\$59.20
Z0000990	AGG FOR TEMP ACCESS		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z0000990	AGG FOR TEMP ACCESS		6	\$0.00	\$1,217.30	\$0.00	\$521.70	\$0.00	\$0.00	\$0.00	\$0.00
Z0012450	CONCRETE STEPS		3	\$0.00	\$728.88	\$0.00	\$260.31	\$0.00	\$0.00	\$0.00	\$52.06
Z0057000	SAN SEW 10		3	\$0.00	\$3,183.08	\$0.00	\$1,136.81	\$0.00	\$0.00	\$0.00	\$227.27
Z0067700	STEEL CASINGS 20		3	\$0.00	\$15,627.50	\$0.00	\$5,581.25	\$0.00	\$0.00	\$0.00	\$1,116.25



Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to **Keller Construction**  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
Z0077000	VERT PLAST DRAIN WICK		3	\$0.00	\$63,273.00	\$0.00	\$22,597.50	\$0.00	\$0.00	\$0.00	\$4,519.50
Z9082001	INLET, TYPE X		1	\$0.00	\$3,198.96	\$0.00	\$1,372.06	\$0.00	\$3,009.45	\$0.00	\$0.00
Z9082001	INLET, TYPE X		2	\$0.00	\$2,589.99	\$0.00	\$2,779.50	\$0.00	\$947.56	\$0.00	\$0.00
Z9082001	INLET, TYPE X	\$17,687.74	3	\$12,381.42	\$31,837.94	\$4,421.94	\$11,370.70	\$0.00	\$0.00	\$884.39	\$2,274.14
Z9082001	INLET, TYPE X		5	\$0.00	\$0.00	\$0.00	\$3,790.23	\$0.00	\$0.00	\$0.00	\$0.00
Z9082001	INLET, TYPE X		6	\$0.00	\$6,190.71	\$0.00	\$2,653.17	\$0.00	\$0.00	\$0.00	\$0.00
Z9082002	INLET, TYPE X (4' X 4')		1	\$0.00	\$4,030.10	\$0.00	\$1,728.55	\$0.00	\$3,791.35	\$0.00	\$0.00
Z9082002	INLET, TYPE X (4' X 4')		2	\$0.00	\$2,349.30	\$0.00	\$2,521.20	\$0.00	\$859.50	\$0.00	\$0.00
Z9082003	INLET, TYPE X (5' X 5')		1	\$0.00	\$1,350.40	\$0.00	\$579.20	\$0.00	\$1,270.40	\$0.00	\$0.00
Z9082003	INLET, TYPE X (5' X 5')		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082004	INLET, TYPE X ADJ NEW LID		6	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082005	SAN SEWER TO BE ABAN & PLUG		3	\$0.00	\$532.00	\$0.00	\$190.00	\$0.00	\$0.00	\$0.00	\$38.00
Z9082005	SAN SEWER TO BE ABAN & PLUG		4	\$0.00	\$190.00	\$0.00	\$190.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082006	SH P LED 2F 4S BM		6	\$0.00	\$2,268.00	\$0.00	\$972.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082007	SH P L 3F 2-3S 1-5S BM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082008	SH P L 3F 2-3S 2-5S BM		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082009	STONE COLUMNS - 3'-0" DIA		3	\$0.00	\$0.01	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082009	STONE COLUMNS - 3'-0" DIA		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082010	TS WOOD POLE, 25 FT, CLASS 5		2	\$0.00	\$442.80	\$0.00	\$475.20	\$0.00	\$162.00	\$0.00	\$0.00
Z9082010	TS WOOD POLE, 25 FT, CLASS 5		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082010	TS WOOD POLE, 25 FT, CLASS 5		6	\$0.00	\$756.00	\$0.00	\$324.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082011	AESTH BRIDGE FENCE RAILING		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082011	AESTH BRIDGE FENCE RAILING		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082011	AESTH BRIDGE FENCE RAILING		5	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082012	SETTLEMENT PLATFORMS		3	\$0.00	\$6,047.20	\$0.00	\$2,160.00	\$0.00	\$0.00	\$0.00	\$432.00
Z9082012	SETTLEMENT PLATFORMS		4	\$0.00	\$2,592.00	\$0.00	\$2,592.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082013	RAILROAD TRACK REMOVAL		3	\$0.00	\$2,887.50	\$0.00	\$1,031.25	\$0.00	\$0.00	\$0.00	\$206.25
Z9082014	UG COND CONST IN TUNNEL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082015	MOBILIZATION, LOCATION 1		7	\$0.00	\$150,120.00	\$0.00	\$82,566.00	\$0.00	\$10,008.00	\$0.00	\$7,506.00
Z9082016	MOBILIZATION, LOCATION 2		3	\$0.00	\$101,052.00	\$0.00	\$36,090.00	\$0.00	\$0.00	\$0.00	\$7,218.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
Z9082017	TRAF CONTROL COMPLETE, LOC 1		7	\$0.00	\$36,648.00	\$0.00	\$20,156.40	\$0.00	\$2,443.20	\$0.00	\$1,832.40
Z9082018	TRAF CONTROL COMPLETE, LOC 2		3	\$0.00	\$26,232.50	\$0.00	\$9,368.75	\$0.00	\$0.00	\$0.00	\$1,873.75
Z9082019	RR PROT LIAB INS, LOC 1		3	\$0.00	\$49,224.00	\$0.00	\$17,580.00	\$0.00	\$0.00	\$0.00	\$3,516.00
Z9082020	RR PROT LIAB INS, LOC 2		3	\$0.00	\$14,892.50	\$0.00	\$5,318.76	\$0.00	\$0.00	\$0.00	\$1,063.76
Z9082021	SIGN TO BE REMOVED, SPECIAL		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082022	SIGN REMOVED AND RELOCATED		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Z9082023	SIGN REMOVED AND STOCKPILED		3	\$0.00	\$2,753.80	\$0.00	\$983.50	\$0.00	\$0.00	\$0.00	\$196.70
MATALLOO	MATERIAL ALLOWANCE		1	\$0.00	\$1,374.70	\$0.00	\$589.62	\$0.00	\$1,293.26	\$0.00	\$0.00
MATALLOO	MATERIAL ALLOWANCE		2	\$0.00	\$21,884.10	\$0.00	\$23,485.38	\$0.00	\$8,006.38	\$0.00	\$0.00
MATALLOO	MATERIAL ALLOWANCE		3	\$0.00	\$829,884.16	\$0.00	\$296,387.22	\$0.00	\$0.00	\$0.00	\$59,277.44
MATALLOO	MATERIAL ALLOWANCE		4	\$0.00	\$36,960.68	\$0.00	\$36,960.68	\$0.00	\$0.00	\$0.00	\$0.00
MATALLOO	MATERIAL ALLOWANCE	-\$4,771.62	5	\$0.00	\$0.00	-\$4,771.62	\$62,813.02	\$0.00	\$0.00	\$0.00	\$0.00
MATALLOO	MATERIAL ALLOWANCE		6	\$0.00	\$15,005.19	\$0.00	\$6,430.79	\$0.00	\$0.00	\$0.00	\$0.00
FRC00201	CONCRETE REMOVAL		3	\$0.00	\$9,160.56	\$0.00	\$3,271.64	\$0.00	\$0.00	\$0.00	\$654.33
FRC00202	RAILROAD TIE REMOVAL		3	\$0.00	\$2,803.43	\$0.00	\$1,001.23	\$0.00	\$0.00	\$0.00	\$200.24
FRC00300	LOCATE SANITARY MANHOLE		3	\$0.00	\$1,902.51	\$0.00	\$679.47	\$0.00	\$0.00	\$0.00	\$135.89
FRC00301	LOCATE UNDERGROUND CABLE		3	\$0.00	\$75.57	\$0.00	\$26.99	\$0.00	\$0.00	\$0.00	\$5.40
FRC00302	REINSTALL 12" STORM SEWER		1	\$0.00	\$270.95	\$0.00	\$116.21	\$0.00	\$254.89	\$0.00	\$0.00
X9800300	TEMP TRAF SIGNAL ADDITION		3	\$0.00	\$1,365.00	\$0.00	\$487.50	\$0.00	\$0.00	\$0.00	\$97.50
FRC00400	MOWING & WEED CONTROL		3	\$0.00	\$6,611.30	\$0.00	\$2,361.18	\$0.00	\$0.00	\$0.00	\$472.24
X9800400	TEMP SEEDING, MODIFIED		3	\$0.00	\$3,500.00	\$0.00	\$1,250.00	\$0.00	\$0.00	\$0.00	\$250.00
FRC00500	OPEN OLD ALTON RD CONNECTOR		1	\$0.00	\$9,216.27	\$0.00	\$3,952.95	\$0.00	\$8,670.29	\$0.00	\$0.00
FRC00600	STORM SEWER REMOVAL, SPEC		3	\$0.00	\$1,113.01	\$0.00	\$397.50	\$0.00	\$0.00	\$0.00	\$79.50
FRC00601	ADDITIONAL RAILROAD SIGNS		3	\$0.00	\$345.06	\$0.00	\$123.24	\$0.00	\$0.00	\$0.00	\$24.65
FRC00602	MODIFY TEMP TRAFFIC SIGNALS		3	\$0.00	\$3,704.97	\$0.00	\$1,323.21	\$0.00	\$0.00	\$0.00	\$264.64
X9800600	EXTRA TRAFFIC CONTOL & PROT.		3	\$0.00	\$375.03	\$0.00	\$133.94	\$0.00	\$0.00	\$0.00	\$26.79
X9800601	SPECIALTY TRAFFIC SIGN		3	\$0.00	\$490.00	\$0.00	\$175.00	\$0.00	\$0.00	\$0.00	\$35.00
X9800602	BIT. PAVEMENT PATCHING		2	\$0.00	\$6,002.40	\$0.00	\$6,441.60	\$0.00	\$2,196.00	\$0.00	\$0.00
FRC00700	SETTLEMENT REPAIR		3	\$0.00	\$1,182.65	\$0.00	\$422.38	\$0.00	\$0.00	\$0.00	\$84.48
FRC00701	BURIED PAVEMENT REMOVAL		3	\$0.00	\$2,828.62	\$0.00	\$1,010.22	\$0.00	\$0.00	\$0.00	\$202.04

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
FRC00702	GAS LINE & CASING REMOVAL		3	\$0.00	\$9,524.94	\$0.00	\$3,401.76	\$0.00	\$0.00	\$0.00	\$680.35
X9800700	STRUCTURE EXCAVATION, SPEC.		3	\$0.00	\$30,691.50	\$0.00	\$10,961.25	\$0.00	\$0.00	\$0.00	\$2,192.25
X9800701	TEMPORARY CONCRETE BARRIER		5	\$0.00	\$0.00	\$0.00	\$10,208.00	\$0.00	\$0.00	\$0.00	\$0.00
X9800801	AGG. SURF CSE, TYPE A		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X9800802	PCC SURF. REMOVAL-BUTT JTS		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X9800803	CLASS B PATCHES, TYPE III, 10"		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X9800804	MH, TY A, 5' DIA., TYPE 3 F & G	\$2,602.00	3	\$1,821.40	\$1,821.40	\$650.50	\$650.50	\$0.00	\$0.00	\$130.10	\$130.10
X9800805	UNUSED DRAINAGE STRUCTURES		3	\$0.00	\$3,280.90	\$0.00	\$1,171.75	\$0.00	\$0.00	\$0.00	\$234.35
X9800806	UNCLOG INLET		3	\$0.00	\$708.54	\$0.00	\$253.05	\$0.00	\$0.00	\$0.00	\$50.61
X9800807	MH, 4' DIA., SET-OVER, TY 11 F & G		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X9800808	PRICE ADJ. FOR WINTER PROT.		3	\$0.00	\$17,007.90	\$0.00	\$6,074.25	\$0.00	\$0.00	\$0.00	\$1,214.85
FRC00800	POTHOLING UTILITY		3	\$0.00	\$3,929.72	\$0.00	\$1,403.47	\$0.00	\$0.00	\$0.00	\$280.69
FRC00801	REMOVE UNSUITABLE MATERIAL		3	\$0.00	\$5,097.38	\$0.00	\$1,820.49	\$0.00	\$0.00	\$0.00	\$364.10
X9800901	SEEDING CLASS 2, MODIFIED		3	\$0.00	\$1,358.00	\$0.00	\$485.00	\$0.00	\$0.00	\$0.00	\$97.00
X9800902	MULCH, METHOD 3		3	\$0.00	\$1,820.00	\$0.00	\$650.00	\$0.00	\$0.00	\$0.00	\$130.00
X9800904	PCC MEDIAN SURFACE, 4"		6	\$0.00	\$1,563.66	\$0.00	\$670.14	\$0.00	\$0.00	\$0.00	\$0.00
X9800905	TEMP SHEET PILE CREDIT		3	\$0.00	-\$114.10	\$0.00	-\$40.75	\$0.00	\$0.00	\$0.00	-\$8.15
FRC00900	ROADWAY MAINTENANCE		3	\$0.00	\$1,044.00	\$0.00	\$372.86	\$0.00	\$0.00	\$0.00	\$74.57
X9801000	RELOCATE INLET, TYPE X		3	\$0.00	\$840.00	\$0.00	\$300.00	\$0.00	\$0.00	\$0.00	\$60.00
X9801001	SAN SEW ABAN & PLUG		3	\$0.00	\$4,182.64	\$0.00	\$1,493.80	\$0.00	\$0.00	\$0.00	\$298.76
X9801002	MH SAN 4' SETOVER T1FCL		3	\$0.00	\$5,982.24	\$0.00	\$2,136.51	\$0.00	\$0.00	\$0.00	\$427.30
X9801003	STEEL CASING SALVAGE		3	\$0.00	-\$34.10	\$0.00	-\$12.18	\$0.00	\$0.00	\$0.00	-\$2.44
FRC01100	TIMBER RETAINING WALL		3	\$0.00	\$6,133.38	\$0.00	\$2,190.49	\$0.00	\$0.00	\$0.00	\$438.10
X9801100	SAWCUT & PAVEMENT REMOVAL		2	\$0.00	\$4,252.46	\$0.00	\$4,563.61	\$0.00	\$1,555.78	\$0.00	\$0.00
X9801101	BIT. BASE CRSE WIDENING, 10"		2	\$0.00	\$74,692.09	\$0.00	\$55,400.65	\$0.00	\$14,676.96	\$0.00	\$2,469.65
X9801102	STRIP REF. CRACK CONT. TREAT.		2	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
FRC01101	SEEDING CLASS 1, SPECIAL		1	\$0.00	\$1,662.93	\$0.00	\$655.31	\$0.00	\$805.04	\$0.00	\$57.66
X9801301	ST. COLUMN CONTRACTOR COST -		3	\$0.00	\$3,138.31	\$0.00	\$1,120.83	\$0.00	\$0.00	\$0.00	\$224.17
X9801302	ST. COLUMN SUBCONTRACTOR - L		3	\$0.00	\$98,623.19	\$0.00	\$35,222.57	\$0.00	\$0.00	\$0.00	\$7,044.51
X9801303	ACCESS RAMPS - EA		3	\$0.00	\$3,298.04	\$0.00	\$1,177.87	\$0.00	\$0.00	\$0.00	\$235.57

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to **Keller Construction**  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
X9801303	ACCESS RAMPS - EA		4	\$0.00	\$2,355.75	\$0.00	\$2,355.75	\$0.00	\$0.00	\$0.00	\$0.00
X9801304	STRUCTURE EXCAVATION (EAST)		3	\$0.00	\$46,573.09	\$0.00	\$16,633.25	\$0.00	\$0.00	\$0.00	\$3,326.65
X9801305	STRUCTURE EXCAVATION (WEST)		4	\$0.00	\$29,450.52	\$0.00	\$29,450.52	\$0.00	\$0.00	\$0.00	\$0.00
FRC01300	DEWATERING		3	\$0.00	\$5,768.50	\$0.00	\$2,060.18	\$0.00	\$0.00	\$0.00	\$412.04
X9801306	ROCK FILL SUBGRADE		3	\$0.00	\$31,207.30	\$0.00	\$11,145.46	\$0.00	\$0.00	\$0.00	\$2,229.09
X9801306	ROCK FILL SUBGRADE		4	\$0.00	\$15,266.78	\$0.00	\$15,266.78	\$0.00	\$0.00	\$0.00	\$0.00
X9801307	OPEN GRADED DRAINAGE		3	\$0.00	\$41,357.38	\$0.00	\$14,770.50	\$0.00	\$0.00	\$0.00	\$2,954.10
X9801307	OPEN GRADED DRAINAGE		4	\$0.00	\$11,432.07	\$0.00	\$11,432.07	\$0.00	\$0.00	\$0.00	\$0.00
X9801308	PIPE UNDERDRAINS 4"		3	\$0.00	\$4,425.02	\$0.00	\$1,580.36	\$0.00	\$0.00	\$0.00	\$316.07
X9801308	PIPE UNDERDRAINS 4"		4	\$0.00	\$1,707.74	\$0.00	\$1,707.74	\$0.00	\$0.00	\$0.00	\$0.00
X9801309	UNDERDRAIN DISCHARGE SYSTEM		3	\$0.00	\$21,795.90	\$0.00	\$7,784.26	\$0.00	\$0.00	\$0.00	\$1,556.86
X9801310	MH. T-A 4",T1W/LOCK LID		3	\$0.00	\$5,909.33	\$0.00	\$2,110.48	\$0.00	\$0.00	\$0.00	\$422.10
X9801310	MH. T-A 4",T1W/LOCK LID		4	\$0.00	\$2,110.48	\$0.00	\$2,110.48	\$0.00	\$0.00	\$0.00	\$0.00
X9801311	MANHOLE ABANDONMENT	\$3,034.82	3	\$2,124.37	\$2,124.37	\$758.71	\$758.71	\$0.00	\$0.00	\$151.74	\$151.74
X9801311	MANHOLE ABANDONMENT		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X9801312	PRE-DRILL MOBILIZATION		3	\$0.00	\$3,675.00	\$0.00	\$1,312.50	\$0.00	\$0.00	\$0.00	\$262.50
X9801313	WICK DRAIN PRE-DRILLING		3	\$0.00	\$236.08	\$0.00	\$84.32	\$0.00	\$0.00	\$0.00	\$16.86
X9801313	WICK DRAIN PRE-DRILLING		4	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X9801314	WICK DRAIN MOBILIZATION		3	\$0.00	\$16,170.00	\$0.00	\$5,775.00	\$0.00	\$0.00	\$0.00	\$1,155.00
X9801315	VERTICAL WICK DRAINS		3	\$0.00	\$8,674.82	\$0.00	\$3,098.15	\$0.00	\$0.00	\$0.00	\$619.63
X9801315	VERTICAL WICK DRAINS		4	\$0.00	\$5,343.18	\$0.00	\$5,343.18	\$0.00	\$0.00	\$0.00	\$0.00
X9801316	CRUSHED ROCK EMBANKMENT		3	\$0.00	\$85,133.27	\$0.00	\$30,404.74	\$0.00	\$0.00	\$0.00	\$6,080.95
X9801317	CRUSHED ROCK EMBANKMENT		4	\$0.00	\$66,145.56	\$0.00	\$66,145.56	\$0.00	\$0.00	\$0.00	\$0.00
X9801318	BIAXIAL GEOGRID (EAST)		3	\$0.00	\$46,138.40	\$0.00	\$16,478.00	\$0.00	\$0.00	\$0.00	\$3,295.60
X9801319	BIAXIAL GEOGRID (WEST)		4	\$0.00	\$27,129.97	\$0.00	\$27,129.97	\$0.00	\$0.00	\$0.00	\$0.00
X9801320	UNIAXIAL GEOGRID UX1100		3	\$0.00	\$14,257.15	\$0.00	\$5,091.84	\$0.00	\$0.00	\$0.00	\$1,018.37
FRC01301	WICK DRAIN ACCESS & MAINT		3	\$0.00	\$2,311.58	\$0.00	\$825.57	\$0.00	\$0.00	\$0.00	\$165.11
X9801321	PAVEMENT REMOVAL		3	\$0.00	\$3,995.04	\$0.00	\$1,426.80	\$0.00	\$0.00	\$0.00	\$285.36
X9801322	SUB-BASE GRAN MATL T-A 8"		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X9801323	INCIDENTAL HMA SURF		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

Estimate No. 25 From 2/1/2010 To 2/28/2010

Payable to Keller Construction  
Address 22 Illini Dr, Glen Carbon, IL 62234

Funding Legend				
Fund Code	GCPF	IDOT	City	Railroad
1	42.20%	18.10%	39.70%	0.00%
2	41.00%	44.00%	15.00%	0.00%
3	70.00%	25.00%	0.00%	5.00%
4	50.00%	50.00%	0.00%	0.00%
5	0.00%	100.00%	0.00%	0.00%
6	70.00%	30.00%	0.00%	0.00%
7	60.00%	33.00%	4.00%	3.00%

Item No.	Item Description	Totals	Fund Code	GCPF		IDOT		City		Railroad	
				Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date	Pay Estimate	To Date
X9801324	EXCAVATION PROTECTION		3	\$0.00	\$6,269.13	\$0.00	\$2,238.98	\$0.00	\$0.00	\$0.00	\$447.80
X9801325	MOBILIZATION & SUPERVISION		3	\$0.00	\$16,090.35	\$0.00	\$5,746.56	\$0.00	\$0.00	\$0.00	\$1,149.31
FRC01302	USE STOCKPILED ROCK		3	\$0.00	\$620.76	\$0.00	\$221.70	\$0.00	\$0.00	\$0.00	\$44.34
X9801326	TEMP SHEET PILE MODIFIED		3	\$0.00	\$41,700.06	\$0.00	\$14,892.88	\$0.00	\$0.00	\$0.00	\$2,978.58
X9801327	TEMP SHEETPILE CREDIT		3	\$0.00	-\$4,008.20	\$0.00	-\$1,431.50	\$0.00	\$0.00	\$0.00	-\$286.30
X9801328	MSE RETAINING WALL (EAST)		3	\$0.00	\$178,512.90	\$0.00	\$63,754.61	\$0.00	\$0.00	\$0.00	\$12,750.93
X9801329	MSE RETAINING WALL (WEST)		4	\$0.00	\$136,016.10	\$0.00	\$136,016.10	\$0.00	\$0.00	\$0.00	\$0.00
X9801330	POROUS GRAN EMBANK		4	\$0.00	\$83,757.52	\$0.00	\$83,757.52	\$0.00	\$0.00	\$0.00	\$0.00
X9801331	FURNISHED EXCAV (EAST)		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X9801332	SUB-BASE GRAN MATL T-A 12"		3	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
X9801400	Emabankment, Special		3	\$0.00	\$109,194.09	\$0.00	\$38,997.89	\$0.00	\$0.00	\$0.00	\$7,799.58
X9801401	Material Credit		3	\$0.00	-\$13,943.69	\$0.00	-\$4,979.89	\$0.00	\$0.00	\$0.00	-\$995.98
FRC01400	Idle Equipment		3	\$0.00	\$4,137.42	\$0.00	\$1,477.65	\$0.00	\$0.00	\$0.00	\$295.53
FRC01401	Church Entr Drainage		2	\$0.00	\$3,001.62	\$0.00	\$3,221.25	\$0.00	\$1,098.15	\$0.00	\$0.00
X9801402	Conduit, Pushed, 3", Galvs		2	\$0.00	\$1,300.93	\$0.00	\$1,396.12	\$0.00	\$475.95	\$0.00	\$0.00

			<u>Pay Estimate</u>	<u>To Date</u>	<u>Pay Estimate</u>	<u>To Date</u>	<u>Pay Estimate</u>	<u>To Date</u>	<u>Pay Estimate</u>	<u>To Date</u>
<b>Totals Pay Estimate #25</b>		\$125,389.27	\$65,723.26	\$5,909,337.16	\$54,533.73	\$3,147,269.80	\$552.37	\$158,083.47	\$4,579.95	\$331,412.87
Less 10% Retainage		\$12,538.93	\$6,572.33	\$590,933.72	\$5,453.37	\$314,726.98	\$55.24	\$15,808.35	\$458.00	\$33,141.29
<b>Balance Due</b>		<b>\$112,850.34</b>	<b>\$59,150.93</b>	\$5,318,403.44	<b>\$49,080.36</b>	\$2,832,542.82	<b>\$497.13</b>	\$142,275.12	<b>\$4,121.95</b>	\$298,271.58



# Illinois Department of Transportation

## Weekly Report of Resident

County Madison  
Section 06-00181-05-GS  
Route FAU 9082  
District 8  
Contract No.  
Job No.  
Project

Report No. 104 Week Ending 2/13/2010 % Complete 56

Contract Price \$13,920,481.98 Estimated Completion Date 8/15/2011

Contractor Keller Construction, Inc.

Contract Completion Date Contract Working Days 234

Time Limited Extended to Average Number of persons working 8

Execution 1/30/2008 Start 2/18/2008 Reports Suspended Reports Resumed Significant Completion

Resident Name: Richard L. Starr

Day	Date	Hours Worked	Controlling Item	Working Days Charged	Workable Days	Provide summary of Contractor's and Subcontractor's operations each day. Compare performance with Progress Schedule. A reason must be provided when less than a full working day is charged.
SUN	2/7/2010	0	Concrete Structures	0		No work.
MON	2/8/2010	8	Concrete Structures	0		Keller: Forming west abutment (IL 203).
TUE	2/9/2010	0	Concrete Structures	0		No work.
WED	2/10/2010	8	Concrete Structures	0		Keller: Installing storm sewer and inlets at West 20 <sup>th</sup> Street.
THU	2/11/2010	8	Concrete Structures	0		Keller: Installing storm sewer and inlets at West 20 <sup>th</sup> Street, moving re-bar to west abutment (IL 203). PJR: Tying re-bar at west abutment.
FRI	2/12/2010	8	Concrete Structures	0		Keller: Excavating for intermediate wings and forming west abutment (IL 203), installing storm sewer and inlets at 20 <sup>th</sup> Street. PJR: Tying re-bar at west abutment.
SAT	2/13/2010	0	Concrete Structures	0		No work.

Total this week 0.0  
Previous Total 65.0  
Total to Date 65.0

Will Contractor complete project on time at present rate of progress? ☒ Yes ☐ No If No-Why?

Have you discussed rate of progress with Contractor this week? ☒ Yes ☐ No If No-Why?

Orig. Regional Engineer  
c.c. Contractor  
Bur. Construction  
Project File

Richard L. Starr

Resident

(618)451-2586

Field Telephone Number

NOTE: See reverse side for detailed instructions for preparing Form BC 239. If the Contractor disagrees with the working day charges, detailed reasons must be expressed in writing to the Regional Engineer within 7 days after receipt of the report.



# Illinois Department of Transportation

## Weekly Report of Resident

County Madison  
Section 06-00181-05-GS  
Route FAU 9082  
District 8  
Contract No.  
Job No.  
Project

Report No. 105 Week Ending 2/20/2010 % Complete 57

Contract Price \$13,920,481.98 Estimated Completion Date 8/15/2011

Contractor Keller Construction, Inc.

Contract Completion Date Contract Working Days 234

Time Limited Extended to Average Number of persons working 8

Execution 1/30/2008 Start 2/18/2008 Reports Suspended Reports Resumed Significant Completion

Resident Name: Richard L. Starr

Day	Date	Hours Worked	Controlling Item	Working Days Charged	Workable Days	Provide summary of Contractor's and Subcontractor's operations each day. Compare performance with Progress Schedule. A reason must be provided when less than a full working day is charged.
SUN	2/14/2010	0	Concrete Structures	0		No work.
MON	2/15/2010	2	Concrete Structures	0		Keller: Servicing traffic control.
TUE	2/16/2010	8	Concrete Structures	0		Keller: Installing inlets and storm sewer at West 20 <sup>th</sup> Street.
WED	2/17/2010	8	Concrete Structures	0		Keller: Forming west abutment (IL 203), installing inlets and storm sewer at West 20 <sup>th</sup> Street and ASF Entrance.
THU	2/18/2010	8	Concrete Structures	0		Keller: Forming coping at east abutment (IL 203), installing inlets and storm sewer at West 20 <sup>th</sup> Street/Century Drive.
FRI	2/19/2010	8	Concrete Structures	0		Keller: Pouring west abutment (IL 203), forming coping at east abutment, grading slopewall at west abutment (RR), placing filter fabric, bedding, and rip rap, removing storm sewer at West 20 <sup>th</sup> Street, patching potholes at detour road.
SAT	2/20/2010	0	Concrete Structures	0		No work.

Total this week 0.0  
Previous Total 65.0  
Total to Date 65.0

Will Contractor complete project on time at present rate of progress? ☒ Yes ☐ No If No-Why?

Have you discussed rate of progress with Contractor this week? ☒ Yes ☐ No If No-Why?

Orig. Regional Engineer  
c.c. Contractor  
Bur. Construction  
Project File

Richard L. Starr

Resident

(618)451-2586

Field Telephone Number

NOTE: See reverse side for detailed instructions for preparing Form BC 239. If the Contractor disagrees with the working day charges, detailed reasons must be expressed in writing to the Regional Engineer within 7 days after receipt of the report.



# Illinois Department of Transportation

## Weekly Report of Resident

Report No. 106 Week Ending 2/27/2010 % Complete 58  
 Contract Price \$13,920,481.98 Estimated Completion Date 8/15/2011  
 Contractor Keller Construction, Inc.  
 Contract Completion Date \_\_\_\_\_ Contract Working Days 234  
 Time Limited Extended to \_\_\_\_\_ Average Number of persons working 12  
 Execution 1/30/2008 Start 2/18/2008 Reports Suspended \_\_\_\_\_ Reports Resumed \_\_\_\_\_ Significant Completion \_\_\_\_\_  
 Resident Name: Richard L. Starr

County Madison  
 Section 06-00181-05-GS  
 Route FAU 9082  
 District 8  
 Contract No. \_\_\_\_\_  
 Job No. \_\_\_\_\_  
 Project \_\_\_\_\_

Day	Date	Hours Worked	Controlling Item	Working Days Charged	Workable Days	Provide summary of Contractor's and Subcontractor's operations each day. Compare performance with Progress Schedule. A reason must be provided when less than a full working day is charged.
SUN	2/21/2010	0	Concrete Structures	0		No work.
MON	2/22/2010	8	Concrete Structures	0		Keller: Excavating at east abutment (RR), forming coping at east abutment (IL 203), placing filter fabric, bedding, and rip rap at west slope wall, grading at outside of east MSE wall.
TUE	2/23/2010	8	Concrete Structures	0		Keller: Excavating at east abutment (RR), stripping forms and forming coping at west abutment (IL 203), placing filter fabric, bedding, and rip rap at west slope wall, grading at outside of west MSE wall.
WED	2/24/2010	8	Concrete Structures	0		Keller: Backfilling and forming coping at abutments (IL 203), placing rip rap and grading at west slope wall, grading at outside of west MSE wall. PJR: Tying re-bars for coping at west and east abutments (IL 203).
THU	2/25/2010	8	Concrete Structures	0		Keller: Forming coping at west abutment (IL 203), grading and placing sub-base at west bridge cone, removing and installing inlets at West 20 <sup>th</sup> Street.
FRI	2/26/2010	8	Concrete Structures	0		Keller: Forming coping at east abutment (IL 203), grading and placing sub-base at west bridge cone, grading at West 20 <sup>th</sup> Street and ASF Entrance, installing storm sewer along east MSE wall.
SAT	2/27/2010	0	Concrete Structures	0		No work.

Total this week 0.0  
 Previous Total 65.0  
 Total to Date 65.0

Will Contractor complete project on time at present rate of progress? ☒ Yes ☐ No If No-Why?

Have you discussed rate of progress with Contractor this week? ☒ Yes ☐ No If No-Why?

Orig. Regional Engineer  
 c.c. Contractor  
 Bur. Construction  
 Project File

Richard L. Starr

Resident

(618)451-2586

Field Telephone Number

NOTE: See reverse side for detailed instructions for preparing Form BC 239. If the Contractor disagrees with the working day charges, detailed reasons must be expressed in writing to the Regional Engineer within 7 days after receipt of the report.