

## **MEMORANDUM**

ILLINOIS
Eastport Business Center 1
100 Lanter Court, Suite 1
Collinsville, IL 62234
tel 618.345.2200
fax 618.345.7233

MISSOURI Laclede Gas Building 720 Olive, Suite 1660 St. Louis, MO 63101 tel 314.588.8381 fax 314.588.9605

www.oatesassociates.com

Date: 04-11-14

Project: Iberg Road over CSXT Railroad

Section: 07-00059-00-PV Job No.: C-98-319-08

Local Agency: City of Highland

County: Madison State: Illinois

ICC Order No.: T13-0013 ICC Order Date: 03-15-13 Structure No.: 060-6801 Railroad MP: QS-207.8

## **Project Status**

To: Director of Processing and Information, Transportation Bureau of the Commission

From: Oates Associates, Inc.

Contractor: Keller Construction, Inc.

Project Award Date: 08-19-13

Contractor Start Date: 08-26-13

Project Completion Date: 06-30-15

Contract Award Amount: \$6,570,059

Project Percent Complete: 25%

Schedule: On Schedule

Project Coordination: Ongoing with CSXT and utility companies.

Major Work Constructed to Date: Embankment (except for Trestle Road); pipe culverts; precast box culverts; paved ditch at north end slope; bridge pier; south abutment; forming north abutment; installed the aggregate for the south bituminous coated aggregate slopewall; started installing storm sewer and cast-in-place boxes.

**Issues:** None

Copy: Attach:

By: Steven M Keil, PE, PLS