

7000001-

DEKALB COUNTY HIGHWAY DEPARTMENT

OFFICE OF

County Engineer

1826 Barber Greene Road
DEKALB, ILLINOIS 60115

WILLIAM G. LORENCE, P.E.
County Engineer

OFFICE PHONE: DEKALB (815) 756-9513
FAX: DEKALB (815) 756-8705

ORIGINAL

RECEIVED
MAY 8 2002

May 6, 2002

Illinois Commerce Commission
RAIL SAFETY SECTION

Mr. Kevin L. Sharpe
Director of Processing and Information
Illinois Commerce Commission
527 East Capitol Avenue
Springfield IL 62701

Re: Sec. 95-00171-00-RR
DeKalb County
Genoa Road
Contract #85278
ICC Order T01-0052

Dear Mr. Sharpe:

Progress

Please find enclosed DeKalb County's Progress Report for the above referenced section as required by ICC Order T01-0052. If you have any questions, do not hesitate to contact this office.

Very truly yours,



William G. Lorence
County Engineer

Jb
Encs.

DOCKETED

MAY 8 2002

JANET HOADLEY
Support Services Manager

JAMES QUINN
Operations Manager

GARY SALE
Engineering Manager

Dekalb County Highway Department Progress Report

FAS ROUTE 37, GENOA ROAD
SECTION 95-00171-00-RR
CONTRACT NO. 85278
JOB NO. C-92-043-01
PROJECT DP-37 (105)

Report Date: May 6, 2002
Commission Order #: T01-0052
Order Date: November 7, 2001
Completion Date: November 7, 2002 (order)
May 30, 2003 (contract)

Type of Improvement: A separation of grades and construction of a bridge carrying the tracks of the Chicago, Central & Pacific Railroad Company over Genoa Road, in DeKalb County, Illinois and track raise of said Railroad.

Project Manager Information:

William G. Lorence P.E., County Engineer
DeKalb County Highway Department, 1826 Barber Greene Road, DeKalb IL 60115

Jerry Busse, Resident Engineer
DeKalb County Highway Department, 1826 Barber Greene Road, DeKalb IL 60115

Russ Randich, Consulting Engineer
Bowman, Barrett & Associates Inc., 233 North Michigan Avenue, Chicago IL 60601

Contact Numbers:

Dekalb County Highway Department:	(815) 756-9513	Fax:	(815) 756-8705
Project Field Office:	(815) 784-3584	Fax:	(815) 784-3673
Bowman, Barrett & Associates Inc.	(312) 228-0100	Fax:	(312) 228-0706

Progress Report: To date, approximately 12% of project has been completed, including but not limited to, shoofly embankment, temporary sheet piling, partial storm sewer installation and partial roadway excavation. Project is on schedule as of this report.


Resident Engineer

5.6.2
Date