



ELGIN, JOLIET AND EASTERN RAILWAY COMPANY

1 NORTH BUCHANAN STREET • GARY, INDIANA 46402

219 / 883-4307 • FAX 219 / 883-4257

DENNIS R. OJARD, P.E.
CHIEF ENGINEER

RECEIVED
JAN 15 2003

Illinois Commerce Commission
RAIL SAFETY SECTION

January 10, 2003

Mr. Kevin L. Sharpe
Director of Processing & Information
Illinois Commerce Commission
527 E. Capital Avenue
Springfield, IL 62701

Re: EJ&E Railway Current Progress & Status Report
Year 2002/2003 State Crossing Projects

Dear Mr. Sharpe:

Please find accompanying this letter a table summarizing all the current, pending and completed road crossing improvement projects on the Elgin, Joliet & Eastern Railway Company for the 2002/2003 calendar years. Please note that the bold entries represent 2002 completed projects whose final bills have not yet been issued.

If there are any questions regarding this matter, please feel free to contact EJ&E's Jovan Jevtovic at (815) 740-6593.

Sincerely,

Dennis R. Ojard, P. E.
Chief Engineer

cc: R. C. Baker
T. W. Hunter
Cheryl Cathey-IDOT
Henry Humphries-ICC

DOCKETED

ELGIN, JOLIET EASTERN RAILWAY

Illinois

2002/2003 Signal

Road Crossing Projects

Crossing	Description	Order # X-Res #	A/E Proj ID#	Costs	%	Estimate Amount	Actual Cost	Form 3	Form 2	Comments
I. McHenry-Gilmer Rd. 260 500N	Renew crossing adding predictor and gates	T02-0073	3810	Total EJE	100 0	163,725.18 0				Order Issued-Current Project
II. Old McHenry Rd. 260 503J	Add gates & cantilevers	X-11853 T02-0073	S6678 3810	IDOT/ICC Total EJE	70 / 30 100 0	163,725.18 58,858.19 0		08/21/02		Order Issued-Current Project
III. Cuba Rd. 260 511B	Renew crossing adding predictor and gates	T02-0073	S6679 3810	IDOT/ICC Total EJE	70 / 30 100 0	59,858.18 161,347.14 0		08/21/02		Order Issued-Current Project
IV. Sutton Rd. 260 521G	Renew crossing adding predictor and gates	X11854 T02-0026	S6677 3836	IDOT/ICC Total EJE	70 / 30 100 0	161,347.14 176,912.23 0		08/21/02		Order Issued-Current Project
V. Shoe Factory Rd. 260 525J	Renew crossing adding predictor and gates	X11779 T02-0026	S6708 3836	CookCo. Total EJE	100.0 100 0	176,912.23 176,912.23 0		04/30/02		Cook County 100% Financed-Current Project
VI. Smith Road 260 536W	Renew crossing adding predictor and gates	X11780 T02-0075	S6709	CookCo. Total EJE ICC	100.0 100 90	176,912.23 172,130 17,213		04/30/02		Cook County 100% Financed-Current Project
VII. Normantown rd. 260 571K	New crossing, predictor & gates	X-11787 T01-0055	3802 S6545	Total EJE IDOT/ICC	100 0 70 / 30	179,197 125,256.55 179,197	125,256.55		04/30/02	Completed April 2002- Final Bill Pending
VIII. Chapins Rd. (127th St) 260 573Y	New crossing, predictor & gates	X-11783 T01-0055	3801 S6546	Total EJE IDOT/ICC	100 0 70 / 30	161,194 146,736.34 161,194	146,736.34	12/21/01	04/30/02	Completed April 2002- Final Bill Pending
IX. Van Dyke Rd. 260 576U	Add gates, remove flashers	T97-0083S X11459		PLFLD EJE IDOT	10 5 85	6,873.729 3,436.86 58,426.68	5,384.54 2,630.41 45,768.52	01/03/02	11/26/02	Completed Fall 2002
X. Water Treatment Plant 260 936P	New crossing, predictor & gates		3785 S6518	Total EJE PLFLD		175,700.49 0 175,700.49	175,227.42			Private Crossing- Completed Fall 2002
XI. Division St. 260 588N	Renew crossing adding gates	T02-003		Joliet EJE ICC	10 5 85	19,276 9,638 163,847	20,212.19 7,572.83 170,609			Completed May 2002- Supplement Approved
XII. Theodore St. 261 008S	Relocated crossing, predictor, gates	T02-0048 X11821	3851 S6725	Joliet EJE ICC	10 5 85	8,956 4,478 76,125	7,057.99 3,529.01 59,993.06	03/05/02	11/27/02	Completed-Final Bill Pending
XIII. Black Rd. 260 008Y	New crossing predictor & gates	T02-0051 X11824	3845 S6724	Troy tw. n. EJE ICC	10 5 85	16,816 8,408 142,934	10,086.56 5,043.29 85,735.79	07/16/02	11/26/02	Completed-Final Bill Pending

Illinois Signal Road
Crossing Projects
Revised 1/10/03