



ELGIN, JOLIET AND EASTERN RAILWAY COMPANY

1 NORTH BUCHANAN STREET • GARY, INDIANA 46402

219 / 883-4307 • FAX 219 / 883-4257

DENNIS R. OJARD, P.E.
CHIEF ENGINEER

RECEIVED
JAN 15 2003

Illinois Commerce Commission
RAIL SAFETY SECTION

January 10, 2003

Mr. Kevin L. Sharpe
Director of Processing & Information
Illinois Commerce Commission
527 E. Capital Avenue
Springfield, IL 62701

Re: EJ&E Railway Current Progress & Status Report
Year 2002/2003 State Crossing Projects

Dear Mr. Sharpe:

Please find accompanying this letter a table summarizing all the current, pending and completed road crossing improvement projects on the Elgin, Joliet & Eastern Railway Company for the 2002/2003 calendar years. Please note that the bold entries represent 2002 completed projects whose final bills have not yet been issued.

If there are any questions regarding this matter, please feel free to contact EJ&E's Jovan Jevtovic at (815) 740-6593.

Sincerely,

Dennis R. Ojard, P. E.
Chief Engineer

cc: R. C. Baker
T. W. Hunter
Cheryl Cathey-IDOT
Henry Humphries-ICC

DOCKETED

ELGIN, JOLIET EASTERN RAILWAY

Illinois

2002/2003 Signal

Road Crossing Projects

Crossing	Description	Order #	A/E	Proj ID#	Costs	%	Estimate Amount	Actual Cost	Form 3	Form 2	Comments
I. McHenry-Gilmer Rd. 260 500N	Renew crossing adding predictor and gates	T02-0073		3810	Total EJE	100 0	163,725.18 0				Order Issued-Current Project
II. Old McHenry Rd. 260 503J	Add gates & cantilevers	T02-0073		S6678 3810	IDOT/ICC Total EJE	70 / 30 100 0	163,725.18 58,858.19 0		08/21/02		Order Issued-Current Project
III. Cuba Rd. 260 511B	Renew crossing adding predictor and gates	T02-0073		S6679 3810	IDOT/ICC Total EJE	70 / 30 100 0	59,858.18 161,347.14 0		08/21/02		Order Issued-Current Project
IV. Sutton Rd. 260 521G	Renew crossing adding predictor and gates	X11854 T02-0026		S6677 3836	IDOT/ICC Total EJE	70 / 30 100 0	161,347.14 176,912.23 0		08/21/02		Order Issued-Current Project
V. Shoe Factory Rd. 260 525J	Renew crossing adding predictor and gates	X11779 T02-0026		S6708 3836	CookCo. Total EJE	100.0 100 0	176,912.23 176,912.23 0		04/30/02		Cook County 100% Financed-Current Project
VI. Smith Road 260 536W	Renew crossing adding predictor and gates	X11780 T02-0075		S6709	CookCo. Total EJE ICC	100.0 100 10 90	176,912.23 172,130 17,213 154,917		04/30/02		Cook County 100% Financed-Current Project
VII. Normantown rd. 260 571K	New crossing, predictor & gates	X-11787 T01-0055		3802 S6545	Total EJE IDOT/ICC	100 0 70 / 30	179,197 179,197 179,197	125,256.55		04/30/02	Completed April 2002- Final Bill Pending
VIII. Chaplins Rd. (127th St) 260 573Y	New crossing, predictor & gates	X-11783 T01-0055 T97-0083S		3801 S6546	Total EJE IDOT/ICC PLFLD	100 0 70 / 30 10	161,194 161,194 161,194 6,873.729	146,736.34	12/21/01	04/30/02	Completed April 2002- Final Bill Pending
IX. Van Dyke Rd. 260 576U	Add gates, remove flashers	X11459		S6609	EJE IDOT	5 85	3,436.86 58,426.68	2,630.41 45,768.52		11/26/02	Completed Fall 2002
X. Water Treatment Plant 260 936P	New crossing, predictor & gates			3785 S6518	Total EJE PLFLD	100.0	175,700.49 175,700.49 19,276	175,227.42			Private Crossing- Completed Fall 2002
XI. Division St. 260 588N	Renew crossing adding gates	T02-003 T02-0048		S6259 3851	Joliet EJE ICC	10 5 85	9,638 163,847 8,956	7,572.83 170,609 7,057.99	03/05/02	11/27/02	Completed May 2002- Supplement Approved
XII. Theodore St. 261 004S	Relocated crossing, predictor, gates	X11821 T02-0051		S6725 3845	Joliet EJE ICC Troy tw.	10 5 85 10	4,478 76,125 16,816	3,529.01 59,993.06 10,086.56	07/16/02	11/26/02	Completed-Final Bill Pending
XIII. Black Rd. 267 008Y	New crossing predictor & gates	X11824		S6724	EJE ICC	5 85	8,408 142,934	5,043.29 85,735.79	06/27/02	11/26/02	Completed-Final Bill Pending

EJ 2002/2003

Illinois Signal Road
Crossing Projects
Revised 1/10/03