

March 25, 2003

Completion

DECERTIVE () MAR 2 5 2003

Elinois Commerce Commission

Illinois Commerce Commission Attn: Mr. Mike Stead Transportation Division/Rail Safety Section 527 E. Capital Avenue

288933B

700-0096

Re:

Village of Bourbonnais - McKnight Road Improvement

@ railroad grade crossing

MG²A Project #1124

Dear Mr. Stead,

Springfield, IL 62701

In response to the attached Notice from the Illinois Commerce Commission requesting a letter providing the completion date of the above referenced project, we are forwarding this information to you per Mr. John Blair of the I.C.C.

This project was completed as of November 28, 2001 per the attached Engineers Final Payment Estimate #1 for a total construction cost of \$34,769.20. On January 2, 2002 the Village of Bourbonnais submitted the request for reimbursement per the stipulated agreement between the Village and the I.C.C. This cost totaled \$43,200.50 which included \$34,769.20 for construction and \$8,431.30 for the Engineering (see attached letter).

Please review the attached information and if you have any questions, contact me.

Sincerely,

M. GINGERICH, GEREAUX & ASSOCIATES

DONALD E. MAYES

Engineers Assistant/Technician

Cc:

Mayor Robert Latham

Honald E. Mayer

Mr. Frank Koehler-Village Administrator

Enclosure DEM/dr DOCKETED

ENGINEERING • PLANNING • SURVEYING



Village of Bourbonnais

FILEY

700 Main Street N.W. • Bourbonnais, Illinois 60914

(815) 937-3570 Fax (815) 937-3467

Wednesday, January 2nd, 2002

Mr. John Blair Illinois Commerce Commission Transportation Division/Rail Safety Section 527 E. Capitol Avenue Springfield, Illinois 62701

Dear Mr. Blair:

On behalf of the Village of Bourbonnais, I am herewith requesting an additional \$6,253.50 in reimbursement funds for the Village of Bourbonnais.

As you know, the ICC and the Village had entered into a stipulated agreement for improvements to the McKnight Road Grade Crossing. That agreement provided for a maximum reimbursement to the Village of \$36,947.00. However, in the design of the improvements, additional engineering costs were incurred by the Village as a result of multiple changes requested by the ICC and IDOT. Accordingly, total improvement costs amounted to:

Construction: \$34,769.20 Engineering \$8,431.30

Total \$43,200.50

The additional \$6,253.50 in funds requested is the difference between the Stipulated Agreement and actual costs.

Thank you for your assistance in this matter.

Sincerely,

Frank Koehler

Village Administrator

FJK/

cc: Robert Latham, Mayor

Michael O'Brien, Village Attorney Michael Gingerich, Village Engineer Nancy Bertrand, Finance Director

Project File - McKNIGHT ROAD GRADE CROSSING

STATE OF ILLINOIS ILLINOIS COMMERCE COMMISSION

NOTICE

TO:

Robert Lathan

Village of Bourbonnais - Village President

700 Main St., NW

Bourbonnais, IL 60914

MAR 1 7 2003

RECEIVED

VIIIage of Bourbonnais

DATE MAILED:

March 11, 2003

DOCKET NO.:

T00-0096

DATE ORDER ENTERED:

11/1/00

RAILROAD:

IC

TYPE OF REPORT DUE:

Letter providing the completion date for the widening of the

roadway

REPORT DUE BY:

5/1/01

CROSSING NO.:

288933B

LOCATION:

McKnight Road

WORK REQUIRED TO BE COMPLETED:

Widening of Roadway

REMARKS:

Please submit required report to: Processing and Information Section Transportation Division Illinois Commerce Commission 527 E. Capitol Avenue Springfield, IL 62701



December 6, 2001

FILE 1124

Village of Bourbonnais Attn: Mr. Frank Koehler 700 Main Street NW Bourbonnais, IL 60914

Re:

McKnight Road Railroad Grade Crossing Improvements

MG²A Project #1124

Dear Frank,

Enclosed is an Engineers Payment Estimate #1 and Final for work satisfactorily completed as required and found acceptable. This Payment Estimate is the First and Final for this project. The Total As-Built Construction Cost of this project is \$34,769.20 which includes the Extra-Railroad Insurance cost of \$2,500.00 previously approved. No retainage nor previous payments have been deducted since this is the First and Final Payment.

Please process this Payment Estimate #1 and Final through the Village in the amount of \$34,769.20 due to Azzarelli Construction Company. If you have any questions, contact me.

Sincerely,

Wonald E. Mayes/de

Engineers Assistant/Technician

Cc:

Mayor Robert Latham-Village of Bourbonnais

Mr. John Blair-IL Commerce Commission

Mr. Mark Kraetzer-Azzarelli

Enclosure DEM/dr

McKnight Road Project

Engineeers Final Payment Estimate #1 ending 11/28/01

Payable to:

Azzarelli Construction 4356 West Rt 17 PO Box 767 Kankakee, IL 60901

#	Description	Qty	Unit	U	nit Price		Total
1 Pavement Widening		106	SY	\$	100.00	\$	10,600.00
2 Aggregate Shoulders		9	TON.	\$	300.00	\$	2,700.00
3 Sign Panel, Type 1 mounted on telescoping steel sign supports		10	SF	\$	60.00	\$	600.00
4 Dura-Curb w/arch delineators mid-air panels & end sections installed		175	LF	\$	74.00	\$ '	12,950.00
5 Dura-Curb w/arch delineators mid-air panels & end sections (material only for future repair use)		70	LF	\$	55.00	\$	3,850.00
6 Paint Pavement Marking-Line 4"		950	LF	\$	1.25	\$	1,187.50
7 Paint Pavement Marking-Line 24"		48	LF	\$	2.75	\$	132.00
8 Paint Pavement Markings- Letters & Symbols		61.2	SF	\$	4.08	\$	249.70
9 Extra-Railroad Insurance				\$ 2	2,500.00	\$	2,500.00
TOTAL AS-BUILT CONSTRUCTION COST LESS RETAINAGE @ 0% LESS PREVIOUS PAYMENTS TOTAL DUE THIS PAYMENT ESTIMATE						\$ \$	34,769.20