700001

DEKALB COUNTY HIGHWAY DEPARTMENT

OFFICE OF

County Engineer

1826 Barber Greene Road DEKALB, ILLINOIS 60115 TO1-0052

WILLIAM G. LORENCE, P.E. County Engineer

OFFICE PHONE: DEKALB (815)756-9513 FAX: DEKALB (815)756-8705

DECETVED

MAY 5 2003

Illinois Commerce Commission

May 1, 2002

Mr Kevin L Sharpe Director of Processing and Information Illinois Commerce Commission 527 East Capitol Avenue Springfield IL 62701

Re: Sec. 95-00171-00-RR

DeKalb County Genoa Road Contract #85278 ICC Order T01-0052

Dear Mr. Sharpe:

Please find enclosed DeKalb County's May 2003 Progress Report for the above referenced section as required by ICC Order T01-0052. If you have any questions, do not hesitate to contact this office

Very truly yours,

William G. Lorence County Engineer

jb encs.

DOCKETED

Dekalb County Highway Department Progress Report

FAS ROUTE 37, GENOA ROAD SECTION 95-00171-00-RR CONTRACT NO. 85278 JOB NO. C-92-043-01 PROJECT DP-37 (105)

Report Date:

May 1, 2003

Commission Order #:

T01-0052

Order Date:

November 7, 2001

Completion Date:

November 7, 2002 (order) May 30, 2003 (contract)

Type of Improvement:

A separation of grades and construction of a bridge carrying the tracks of the Chicago, Central & Pacific Railroad Company over Genoa Road, in DeKalb County, Illinois and track raise of said Railroad.

Project Manager Information:

William G. Lorence P.E., County Engineer

DeKalb County Highway Department, 1826 Barber Greene Road, DeKalb IL 60115

Jerry Busse, Resident Engineer

DeKalb County Highway Department, 1826 Barber Greene Road, DeKalb IL 60115

Russ Randich, Consulting Engineer

Bowman, Barrett & Associates Inc., 233 North Michigan Avenue, Chicago IL 60601

Contact Numbers:

Dekalb County Highway Department: (815) 756-9513

Fax:

(815) 756-8705

Project Field Office:

(815) 784-3584

Fax:

(815) 784-3673

Bowman, Barrett & Associates Inc.

(312) 228-0100

Fax:

(312) 228-0706

Progress Report:

To date, approximately 78% of project has been completed, Structure is complete, except for painting, Roadway is approximately 75% complete, with some base work to be done and the remaining curb and gutter and pavement to be poured along with landscaping and asphalt. Project fell behind during winter (10 weeks +/-) but contractor has been working at an increased pace. Approximately 4 weeks behind.