

SERVICE INSTALLATION CHECKLIST

Unless otherwise noted, all code references are to 49CFR Part 192.

If an item is marked Unsatisfactory, Not Applicable, or Not Checked, an explanation must be included in this report.

Operator: PEOPLES GAS LIGHT AND COKE CO.	Operator ID#: 15329
Inspection Date(s): 11/12/2013, 11/13/2013, 11/14/2013	Man Days: 3
Inspection Unit: North Shop	
Location of Audit: Chicago	
Exit Meeting Contact: Wilson Mantilla	
Inspection Type: Design Testing and Construction	
Pipeline Safety Representative(s): Steve Canestrini,	
Company Representative to Receive Report: Tom Webb	
Company Representative's Email Address: TJWebb@peoplesgasdelivery.com	

CONSTRUCTION INFORMATION		
Location of Construction: 5017 N Monticello, Chicago	Construction Performed By: NPL Construction	
Contractor Foreman:		
Operator Inspector:		
Person(s) On Job Site		
Cliff Beth	Harold Broughton	Mark Burbridge
Terry Peterson	Mark Koenen	Andres Hernandez
Hector Villacana	Sam Saad	
Description of Construction: NPL Construction installing a 1" PE service		

SERVICE INSTALLATION		Status
[192.55]	Steel	No
[192.59]	PE	Yes
[192.59]	Other	No
[192.619,192.621,192.623]	MAOP	25 PSI
[192.5]	Class location :	4
[192.53]	Are components qualified for use?	Satisfactory
<u>General Comment:</u>		

SERVICE INSTALLATION CHECKLIST

Unless otherwise noted, all code references are to 49CFR Part 192.

If an item is marked Unsatisfactory, Not Applicable, or Not Checked, an explanation must be included in this report.

<i>All pipe and components were properly marked and qualified for use.</i>		
[192.63(a)(2)]	Pipe Size :	1 "
[192.55,192.59]	Specification :	PE 2406/2708
[192.55,192.59]	Manufacturer :	DriscoPlex
[192.55,192.59]	Pipe Grade :	D2513
[192.55,192.59]	Wall Thickness :	0.315
[192.63]	Are pipe, valves, and fittings properly marked for identification?	Satisfactory
<u>General Comment:</u> <i>All pipe and fittings were properly marked for identification.</i>		
[192.227]	Welder qualification date:	PE
[192.227]	Welder's Name:	PE
[192.225,192.275,192.277,192.279,192.283]	Is pipe joined in accordance with approved written procedures?	Satisfactory
<u>General Comment:</u> <i>The fuser followed the proper cleaning, alignment, fusing, and cool-down procedures.</i>		
[192.285]	Date of Qualification :	7/11/13
[192.285]	Joiner's name:	Terry Peterson
[192.455]	Is buried metallic pipe coated?	Not Applicable
<u>General Comment:</u> <i>PE service installation</i>		
[192.455(a)(1)]	Is cathodic protection being provided?	Not Applicable
<u>General Comment:</u> <i>PE service installation</i>		
[192.455(a)(1)]	Is cathodic protection being provided? By Anodes:	No
[192.455(a)(1)]	Is cathodic protection being provided? By Rectifier:	No
[192.461]	Does coating meet 192.461?	Not Applicable
<u>General Comment:</u> <i>PE service installation</i>		
[192.461(c)]	Is coating inspected just prior to being installed in the ditch?	Not Applicable
<u>General Comment:</u> <i>PE service installation</i>		
[192.479]	Are above ground facilities cleaned and coated or jacketed as	Satisfactory

SERVICE INSTALLATION CHECKLIST

Unless otherwise noted, all code references are to 49CFR Part 192.

If an item is marked Unsatisfactory, Not Applicable, or Not Checked, an explanation must be included in this report.

	needed?	
<u>General Comment:</u> <i>The service riser was properly cleaned and coated.</i>		
[192.467]	Are pipelines electrically isolated from other underground metallic structures?	Satisfactory
<u>General Comment:</u> <i>Did not observe any underground metallic structures near the installation.</i>		
[192.319]	Is ditch back-filled to provide firm support and prevent damage to pipe or coating?	Satisfactory
<u>General Comment:</u> <i>The ditch was back-filled to provide support and prevent any damage to the service or main</i>		
[192.321(c)]	Is plastic pipe installed as to minimize shear and tensile forces?	Satisfactory
<u>General Comment:</u> <i>The service was installed to minimize any forces being applied against the pipe.</i>		
[192.321]	Does plastic pipe have means of locating while underground?	Satisfactory
<u>General Comment:</u> <i>A tracer wire was installed next to the service. It was then properly connected to the tracer wire for the main</i>		
[192.325]	Are required clearances from underground structures being maintained?	Satisfactory
<u>General Comment:</u> <i>Did not observe any underground structures near the installation.</i>		
Is required cover being obtained for the service line?		Satisfactory
<u>General Comment:</u> <i>The service was approximately 26" in depth. The main was approximately 42" in depth.</i>		
[192.503]	Are general testing requirements being met?	Not Checked
<u>General Comment:</u> <i>Did not observe the pressure test. Still in the process of installation.</i>		
[192.517]	Are records being made of strength and leak tests?	Not Checked
<u>General Comment:</u> <i>Did not observe the pressure test. Still in the process of installation.</i>		
[192.807]	Were covered employees Operator Qualification records reviewed to ensure qualification?	Satisfactory
<u>General Comment:</u>		

SERVICE INSTALLATION CHECKLIST

Unless otherwise noted, all code references are to 49CFR Part 192.

If an item is marked Unsatisfactory, Not Applicable, or Not Checked, an explanation must be included in this report.

<i>Reviewed the OQ records for the employees on the job site. All were qualified in the tasks being performed.</i>		
[192.805(c)]	Were non-qualified personnel being “directed and observed” by a qualified individual?	Not Applicable
<u>General Comment:</u> <i>All employees were qualified.</i>		
[192.805(c)]	Were span of control limitations being followed?	Not Applicable
<u>General Comment:</u> <i>All employees were qualified.</i>		
Was a Protocol 9 (Form 15) Completed?		No
[192.614]	Were One Call Notifications performed as required?	Satisfactory
<u>General Comment:</u> <i>Reviewed the permit and dig number. Both were valid for the dates and location.</i>		
[192.614]	Dig Ticket #	372046461
[192.383(b)]	Is an EFV installed on any new or replaced service line serving a single-family residence?	Satisfactory
<u>General Comment:</u> <i>An EFV was installed as a component of the service tee.</i>		

SERVICE INSTALLATION CHECKLIST

Unless otherwise noted, all code references are to 49CFR Part 192.

If an item is marked Unsatisfactory, Not Applicable, or Not Checked, an explanation must be included in this report.