

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT: T06-0053

ORIGINAL
RECEIVED
JUL 6 2007

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	July 5, 2007
------	--------------

Illinois Commerce Commission
RAIL SAFETY SECTION

PROJECT INFORMATION:

Reporting Party:	Xenia Township Road District
Docket/Order #; Date:	T06-0053 – 7/12/06
Status Reports Due:	January 9, 2007
Ordered Completion Date:	July 12, 2007
Completion Report Due ¹ :	July 12, 2007
AAR/DOT#, Milepost:	AAR/DOT 152 919C, milepost 252.58-A
Street, (in/near) City, County:	Boxwood Road/TR-40, near Xenia in Clay Co. IL
Railroad Company:	CSX Transportation, Inc.

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Eric T. Seibring, P.E.
Title:	Clay County Engineer
Representing:	Xenia Township
Street Address:	P. O. Drawer D
City, State, Zip:	Louisville, IL 62858
Office Phone:	618-665-3346
Office Fax:	618-665-3347
Cellular Phone:	815-383-5663
E-Mail Address:	claycohwydept@wabash.net

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Improve highway approaches per Exhibit C attached hereto.

STATUS OF WORK:

Construction of approach roadway has been completed and the project is awaiting final inspection by the Illinois Department of Transportation. A request for extension of time was submitted to the ICC on June 11, 2007 in order to allow time to complete invoicing and final paperwork.

DOCKETED

JUL 06 2007