



RECEIVED
OCT 23 2007

Illinois Commerce Commission
RAIL SAFETY SECTION

Illinois Commerce Commission-Railroad Section
Director of Processing and Information
of the Commission's Transportation Bureau
527 East Capitol Ave.
Springfield, IL., 62701

October 22, 2007

To Whom It May Concern:

On behalf of CSX Transportation, Inc I am submitting the second progress report in accordance with order T06-0088 dated Oct. 25, 2006 concerning the replacement of signage at pre-determined public railroad crossings within the State of Illinois as that agreement stipulates.

Additional installations made since the previous report, include a Progress Status Report with all the necessary requirements as agreed upon.

Below you will find an overall status of the continuation of the project.

| <u>DIVISION</u> | <u>SUBDIVISION</u> | <u>TOTAL CROSSINGS</u> | <u>COMPLETED</u> | <u>CROSSINGS REMAINING</u> | <u>% COMPLETED</u> |
|-----------------|--------------------|------------------------|------------------|----------------------------|--------------------|
| Midwest | Illinois | 39 | 39 | 0 | 100% |
| Midwest | Woodland | 13 | 13 | 0 | 100% |
| Midwest | Danville | 30 | 30 | 0 | 100% |
| Midwest | Decatur | 61 | 19 | 42 | 68% |
| Midwest | Olin | 1 | 0 | 1 | 0% |
| Western | Altenheim | 6 | 0 | 6 | 0% |
| Western | Barr | 2 | 0 | 2 | 0% |
| Western | Chicago Heights | 2 | 0 | 2 | 0% |
| Western | New Rock | 11 | 0 | 11 | 0% |
| Western | St Louis Line | 27 | 0 | 27 | 0% |
| TOTALS | | 192 | 101 | 91 | 52% |

If you should have any questions, please contact me at your convenience.

Larry W. Smith
Larry W. Smith

Capacity/Capital Project Administrator
CSX Transportation, Inc.
500 Water Street, 12th Fl., J350
Jacksonville, Florida, 32202
904.359.3174 (O)
904.359.2315 (F)
904.806.7154 (C)
Larry_Smith@csx.com

DOCKETED

OCT 23 2007

25D MS

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

| | | |
|------------|---|--|
| PROGRESS | X | |
| COMPLETION | | |

Illinois Commerce Commission
RAIL SAFETY SECTION

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|-------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154511L, BD 225.36 | | |
| Street, (in/near) City, County: | King St., Newman, Douglas Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-59-08 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79887 | W -87.98552 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

DOCKETED

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

| | | |
|------------|---|--|
| PROGRESS | X | |
| COMPLETION | | |

Illinois Commerce Commission
RAIL SAFETY SECTION

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|----------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154484S, BD 208.99 | | |
| Street, (in/near) City, County: | Indiana St., Chrisman, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-48-00 | W -87-40-39 | EL. |
| GPS Reading (Decimal Deg.) | N 39.80007 | W -87.67748 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

RECEIVED

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--|
| PROGRESS | <input checked="" type="checkbox"/> | |
| COMPLETION | | |

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|-----------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154485Y, BD 209.06 | | |
| Street, (in/near) City, County: | Illinois St., Chrisman, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-48-00 | W -87-40-44 | EL. |
| GPS Reading (Decimal Deg.) | N 39.80012 | W -87.67891 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

5001111111

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

| | | |
|------------|---|--|
| PROGRESS | X | |
| COMPLETION | | |

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|-------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154486F, BD 209.13 | | |
| Street, (in/near) City, County: | Iowa St., Chrisman, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-48-00 | W -87-40-49 | EL. |
| GPS Reading (Decimal Deg.) | N 39.80011 | W -87.68027 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

RECEIVED

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

| | | |
|------------|---|--|
| PROGRESS | X | |
| COMPLETION | | |

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|----------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #: Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154489B, BD 210.68 | | |
| Street, (in/near) City, County: | 1400E, Chrisman, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-59 | W -87-42-34 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79974 | W -87.70946 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

RECEIVED

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

RECEIVED
OCT 23 2007

Illinois Commerce Commissioner
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

| | | |
|------------|---|--|
| PROGRESS | X | |
| COMPLETION | | |

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|----------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154490V, BD 211.44 | | |
| Street, (in/near) City, County: | 1325E, Chrisman, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-58 | W -87-43-25 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79960 | W -87.72366 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

RECEIVED

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

RECEIVED
OCT 23 2007

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--------------------------|
| PROGRESS | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | <input type="checkbox"/> | <input type="checkbox"/> |

DATE: 10-19-07

Illinois Commerce Commission
RAIL SAFETY SECTION

PROJECT INFORMATION

| | | | |
|---------------------------------|---------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154491C, BD 211.68 | | |
| Street, (in/near) City, County: | CR 9, Chrisman, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-58 | W -87-43-42 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79956 | W -87.72838 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | |
|-------------------|--|
| Name: | Larry Smith |
| Title: | Consultant |
| Representing: | CSXT |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor |
| City, State, Zip: | Jacksonville, Fl. 32202 |
| Office Phone: | (904) 359-3174 |
| Office Fax: | |
| Cellular Phone: | |
| E-Mail Address: | Larry_Smith@csx.com |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

DO NOT WRITE IN THESE SPACES

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--|
| PROGRESS | <input checked="" type="checkbox"/> | |
| COMPLETION | <input type="checkbox"/> | |

DATE: 10-19-07

Illinois Commerce Commission
RAIL SAFETY SECTION

PROJECT INFORMATION

| | | | |
|---------------------------------|---------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154492J, BD 214.19 | | |
| Street, (in/near) City, County: | 1050E, Metcalf, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-57 | W -87-46-33 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79923 | W -87.77573 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

RECEIVED

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--|
| PROGRESS | <input checked="" type="checkbox"/> | |
| COMPLETION | <input type="checkbox"/> | |

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|----------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154495E, BD 215.84 | | |
| Street, (in/near) City, County: | Central Ave., Metcalf, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-57 | W -87-48-24 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79910 | W -87.80673 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

| | | |
|------------|---|--|
| PROGRESS | X | |
| COMPLETION | | |

| |
|----------------|
| DATE: 10-19-07 |
|----------------|

PROJECT INFORMATION

| | | | |
|---------------------------------|-------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154497T, BD 218.73 | | |
| Street, (in/near) City, County: | 600E, Hume, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-51-40 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79901 | W -87.86119 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

Crossbuck Replacement

*****This crossing now has signals**

STATUS OF WORK:

[Handwritten signature]

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--|
| PROGRESS | <input checked="" type="checkbox"/> | |
| COMPLETION | <input type="checkbox"/> | |

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|-------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154500Y, BD 219.79 | | |
| Street, (in/near) City, County: | 500E, Hume, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-52-49 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79901 | W -87.88030 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

RECEIVED

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

RECEIVED
OCT 23 2007

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--|
| PROGRESS | <input checked="" type="checkbox"/> | |
| COMPLETION | <input type="checkbox"/> | |

DATE: 10-19-07

Illinois Commerce Commission
RAIL SAFETY SECTION

PROJECT INFORMATION

| | | | |
|---------------------------------|-------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154501F, BD 221.29 | | |
| Street, (in/near) City, County: | 350E, Hume, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-54-31 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79897 | W -87.90870 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

RECEIVED
OCT 23 2007

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--------------------------|
| PROGRESS | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | <input type="checkbox"/> | <input type="checkbox"/> |

DATE: 10-19-07

Illinois Commerce Commission
RAIL SAFETY SECTION

PROJECT INFORMATION

| | | | |
|---------------------------------|-------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #: Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154502M, BD 222.29 | | |
| Street, (in/near) City, County: | 250E, Hume, Edgar Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-55-39 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79895 | W -87.72757 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

RECEIVED
OCT 23 2007

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--------------------------|
| PROGRESS | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | <input type="checkbox"/> | <input type="checkbox"/> |

DATE: 10-19-07

Illinois Commerce Commission
TRANSPORTATION DIVISION

PROJECT INFORMATION

| | | | |
|---------------------------------|----------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154504B, BD 223.28 | | |
| Street, (in/near) City, County: | 2780E, Newman, Douglas Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-56-47 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79894 | W -87.74646 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

Illinois Commerce Commission
100 N. CALIFORNIA ST.

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--|
| PROGRESS | <input checked="" type="checkbox"/> | |
| COMPLETION | | |

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|--------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154506P, BD 225.09 | | |
| Street, (in/near) City, County: | Smith St., Newman, Douglas Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-58-49 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79887 | W -87.98042 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

Illinois Commerce Commission
LABOR RELATIONS DIVISION

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--|
| PROGRESS | <input checked="" type="checkbox"/> | |
| COMPLETION | | |

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|----------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154507W, BD 225.16 | | |
| Street, (in/near) City, County: | Shirley St., Newman, Douglas Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-58-54 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79890 | W -87.98170 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

RECEIVED
OCT 23 2007

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--|
| PROGRESS | <input checked="" type="checkbox"/> | |
| COMPLETION | <input type="checkbox"/> | |

DATE: 10-19-07

Illinois Commerce Commission
TRANSPORTATION DIVISION

PROJECT INFORMATION

| | | | |
|---------------------------------|---------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154508D, BD 225.22 | | |
| Street, (in/near) City, County: | Howard St., Newman, Douglas Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-58-59 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79891 | W -87.98299 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

| | | |
|------------|---|--|
| PROGRESS | X | |
| COMPLETION | | |

DATE: 10-19-07

Illinois Commerce Commission
TRANSPORTATION DIVISION

PROJECT INFORMATION

| | | | |
|---------------------------------|----------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154512T, BD 225.43 | | |
| Street, (in/near) City, County: | Hopkins St., Newman, Douglas Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-59-13 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79888 | W -87.98692 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--|
| PROGRESS | <input checked="" type="checkbox"/> | |
| COMPLETION | <input type="checkbox"/> | |

DATE: 10-19-07

Illinois Commerce Commission
TRANSPORTATION DIVISION / RAIL SAFETY SECTION

PROJECT INFORMATION

| | | | |
|---------------------------------|-----------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154514G, BD 225.61 | | |
| Street, (in/near) City, County: | Stalling St., Newman, Douglas Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-59-25 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79899 | W -87.99019 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

OCT 23 2007

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED
OCT 23 2007

PROJECT STATUS REPORT

Illinois Commerce Commission
300 North Dearborn Street
Chicago, IL 60610

TYPE: (CHECK ONE)

| | | |
|------------|-------------------------------------|--|
| PROGRESS | <input checked="" type="checkbox"/> | |
| COMPLETION | <input type="checkbox"/> | |

DATE: 10-19-07

PROJECT INFORMATION

| | | | |
|---------------------------------|------------------------------------|-------------|-----|
| Reporting Party: | CSXT | | |
| Docket/Order #; Date: | T06-0088; Oct. 25, 2006 | | |
| Status Reports Due: | | | |
| Ordered Completion Date: | April 30, 2008 | | |
| *Completion Report Due: | | | |
| AAR/DOT#, Milepost: | 154524M, BD 225.80 | | |
| Street, (in/near) City, County: | City Line Rd., Newman, Douglas Co. | | |
| Railroad Company: | CSXT | | |
| GPS Reading (Degrees) | N 39-47-56 | W -87-59-38 | EL. |
| GPS Reading (Decimal Deg.) | N 39.79896 | W -87.99383 | EL. |

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

| | | | |
|-------------------|--|--|--|
| Name: | Larry Smith | | |
| Title: | Consultant | | |
| Representing: | CSXT | | |
| Street Address: | Engineering Dept., 500 Water St., 12th Floor | | |
| City, State, Zip: | Jacksonville, Fl. 32202 | | |
| Office Phone: | (904) 359-3174 | | |
| Office Fax: | | | |
| Cellular Phone: | | | |
| E-Mail Address: | Larry_Smith@csx.com | | |

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

OCT 23 2007