

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

ORIGINAL

RECEIVED

OCT 26 2007

Illinois Commerce Commission
RAIL SAFETY SECTION

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION ¹	

DATE	October 25, 2007
------	------------------

PROJECT INFORMATION:

Reporting Party:	Morgan County Road District # 6
Docket/Order #:	T06-0099
Ordered Completion Date:	April 18, 2007
Status Reports Due:	
Completion Report Due ¹ :	
AAR/DOT#, Milepost:	AAR/DOT #479 425P, milepost 454.23-WC; AAR/DOT #479 426W, milepost 454.45-WC
Street, (in/near) City, County:	Perbix and Reining Roads, near Jacksonville/Catlin, IL
Railroad Company:	Norfolk Southern

¹ Railroad Companies must include an updated USDOT Inventory Form with their Completion Report.

PROJECT MANAGER INFORMATION²:

Name:	Calvin Hance
Title:	Morgan County Engineer
Representing:	Morgan County Road District # 6, Roger Ore
Street Address:	651 Brooklyn, P.O. Box 458
City, State, Zip:	Jacksonville, IL 62650
Office Phone:	217-243-8491
Office Fax:	217-243-2038
Cellular Phone:	Roger Ore = 217-248-5907
E-Mail Address:	

²Project Manager information to be submitted by Morgan County Road Dist. # 6 and the NS Railway Co

DESCRIPTION OF IMPROVEMENTS to be ORDERED:

All work listed below to be done by the Road District/County

- Construction of realigned Reining Road and a new connecting road between Reining Road and Perbix Road.
- Removal of highway approaches to the old Reining Road crossing.
- Installation of Advance Warning signs at the Reining Road crossing, and Road Closed Ahead signs at the Perbix Road crossing.
- Vacation of right of way adjacent to the Perbix Road crossing and closure of same, effective upon completion of all of signal and road work.

STATUS OF WORK: (use additional blank sheet, if necessary)

Environmental Coordination 100% complete
Preliminary Engineering 90% complete
Right of Way in Progress - offer made - negotiations continuing.

DOCKETED

RAD
MS