

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

RECEIVED

NOV 26 2007

Illinois Commerce Commission
RAIL SAFETY SECTION

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>
COMPLETION ¹	<input checked="" type="checkbox"/>

DATE	11/19/07
------	----------

PROJECT INFORMATION:

Reporting Party:	City of Staunton
Docket/Order #:	T06-0045
Ordered Completion Date:	7/9/07
Status Reports Due:	6 mos
Completion Report Due ¹ :	
AAR/DOT#, Milepost:	480 090Y; MP 449.66-WA — 904 808P; MP 449.67-WA
Street, (in/near) City, County:	Main St. and Macoupin St. in Staunton, Macoupin County, IL
Railroad Company:	Norfolk Southern

¹ Railroad Companies must include an updated USDOT Inventory Form with their Completion Report.

PROJECT MANAGER INFORMATION²:

Name:	Hank Fey
Title:	Streets and Alleys Supervisor
Representing:	City of Staunton
Street Address:	304 W. Main Street
City, State, Zip:	Staunton, Illinois 62088
Office Phone:	618-635-2646
Office Fax:	618-635-3644
Cellular Phone:	
E-Mail Address:	hfsadept@internet-stat.com

² Project Manager information to be submitted by City of Staunton and the Norfolk Southern Railway Company

DESCRIPTION OF IMPROVEMENTS to be ORDERED:

- Main St-Installation of automatic flashing light signals and gates with a bell, controlled by constant warning time circuitry.
- Installation of temporary STOP signs at the subject crossing within 30 days of receipt of a Commission Order for the installation of new automatic warning devices.
- Install barrier curb to protect gates, install "no left turn when lights are flashing" signs
- Macoupin St-close this crossing after all work on Main St is done.

STATUS OF WORK: (use additional blank sheet, if necessary)

all work complete

DO NOT WRITE

NOV 27 2007

RAD
MS