

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	x
COMPLETION ¹	

DATE	December 10, 2007
------	-------------------

PROJECT INFORMATION:

Reporting Party:	BNSF Railway Company
Docket/Order #; Date:	T07-0013
Status Reports Due:	
Ordered Completion Date:	3/23/2008
Completion Report Due ¹ :	
AAR/DOT#, RR Milepost:	063 800K, MP 154.60
Street, (in/near) City, County:	TR 167, Near Adair, McDonough County
Railroad Company:	BNSF Railway Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Craig N Rasmussen, P.E.
Title:	Manager Public Projects
Representing:	BNSF Railway Company
Street Address:	80 - 44 th Avenue NE
City, State, Zip:	Minneapolis, MN 55421
Office Phone:	(763) 782-3468
Office Fax:	(763) 782-3061
Cellular Phone:	(612) 839-0672
E-Mail Address:	Craig.Rasmussen@BNSF.com

²Project Manager information to be submitted by BNSF Railway Company

DESCRIPTION OF IMPROVEMENTS ORDERED:

- Install new flashing light signals with gates controlled by constant warning time circuitry

STATUS OF WORK: (use additional blank sheet, if necessary)

Temporary STOP signs placed on 4/18/2007

Ordered completion date of 3/23/08, signal work in progress for cutover on or before order date

*THH
MS*

CC

DEC 20 2007