

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 4-10-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	152920W, BC 253.61		
Street, (in/near) City, County:	Alder Rd., Xenia, Clay Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-37-39	W -88-41-11	EL.
GPS Reading (Decimal Deg.)	N 38.62750	W -88.68634	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-10-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	152923S, BC 255.28		
Street, (in/near) City, County:	Waggoner Rd.(2300E), Iuka, Marion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-37-22	W -88-43-00	EL.
GPS Reading (Decimal Deg.)	N 38.62287	W -88.71683	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete. Variance from standard due to ditch locations.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 4-10-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	152924Y, BC 257.32		
Street, (in/near) City, County:	Skillet Fork Rd.(2100E), Iuka, Marion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-37-02	W -88-45-13	EL.
GPS Reading (Decimal Deg.)	N 38.61731	W -88.75356	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 4-10-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	152926M, BC 258.33		
Street, (in/near) City, County:	Landmark Rd., Iuka, Marion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-36-54	W -88-46-18	EL.
GPS Reading (Decimal Deg.)	N 38.61503	W -88.77186	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-10-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	152930C, BC 260.32		
Street, (in/near) City, County:	Duis Rd., Iuka, Marion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-37-00	W -88-48-31	EL.
GPS Reading (Decimal Deg.)	N 38.61676	W -88.80871	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete. Variance from standard due to utility pole creating site problem.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 4-10-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	152931J, BC 261.32		
Street, (in/near) City, County:	Metcalf Rd., Iuka, Marion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-37-03	W -88-49-38	EL.
GPS Reading (Decimal Deg.)	N 38.61758	W -88.82719	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 4-10-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	152935L, BC 264.33		
Street, (in/near) City, County:	Peachtree Rd., Salem, Marion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-37-12	W -88-52-58	EL.
GPS Reading (Decimal Deg.)	N 38.61997	W -88.88277	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

6-25-08

DATE

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	152936T BC 264.97		
Street, (in/near) City, County:	Kim Ln., Salem, Marion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-37-18	W 88-55-18	EL.
GPS Reading (Decimal Deg.)	N 38.62172	W 88.92188	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith
Title:	Consultant
Representing:	CSXT
Street Address:	Engineering Dept., 500 Water St., 12th Floor
City, State, Zip:	Jacksonville, Fl. 32202
Office Phone:	(904) 359-3174
Office Fax:	
Cellular Phone:	
E-Mail Address:	Larry_Smith@csx.com

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 6-25-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	152938G, BC 266.44		
Street, (in/near) City, County:	Robin Rd., Salem, Marion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-37-17	W 88-55-18	EL.
GPS Reading (Decimal Deg.)	N 38.62155	W 88.92172	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete. Variance from standard due to ditch locations.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 6-25-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	152959A, BC 275.39		
Street, (in/hear) City, County:	Woods Ln., Odin, Marion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-36-54	W 89-05-12	EL.
GPS Reading (Decimal Deg.)	N 38.61516	W 89.08674	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 6-25-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	153010D, BC 306.00		
Street, (in/near) City, County:	Crackerneck Rd., Aviston, Marion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-36-16	W 89-38-59	EL.
GPS Reading (Decimal Deg.)	N 38.60453	W 89.64978	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 6-25-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	153205R, BXO 74.30		
Street, (in/near) City, County:	W. 7th St., Flora, Clay Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)			EL.
GPS Reading (Decimal Deg.)			EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

Crossbuck Replacement

*****CSX has filed to abandon this line and has removed the mainline switch.**

STATUS OF WORK:

Crossbucks were not replaced.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 6-25-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	153206X, BXO 74.35		
Street, (in/near) City, County:	W. 8th St., Flora, Clay Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)			EL.
GPS Reading (Decimal Deg.)			EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

Crossbuck Replacement

*****CSX has filed to abandon this line and has removed the mainline switch.**

STATUS OF WORK:

Did not replace crossbucks.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 6-25-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	153207E, BXO 74.45		
Street, (in/near) City, County:	W. 12th St., Flora, Clay Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)			EL.
GPS Reading (Decimal Deg.)			EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

Crossbuck Replacement

*****CSX has filed to abandon this line and has removed the mainline switch.**

STATUS OF WORK:

Did not replace crossbucks.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 6-25-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	153529T, BC 219.96		
Street, (in/near) City, County:	S. Fair St., Olney, Richland Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-43-33	W 88-05-00	EL.
GPS Reading (Decimal Deg.)	N 38.72580	W 88.08350	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 6-25-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	153530M, BC 219.96		
Street, (in/near) City, County:	S. Whittle Ave., Olney, Richland Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 38-43-31	W 88-05-05	EL.
GPS Reading (Decimal Deg.)	N 38.72532	W 88.08478	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete. Variance from standard due to parking area and street adjacent to track.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154473E BD 201.95		
Street, (in/near) City, County:	Indiana St., Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-00	W -87-40-39	EL.
GPS Reading (Decimal Deg.)	N 39.80007	W -87.67748	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154474L BD 202.76		
Street, (in/near) City, County:	Indiana St., Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-00	W -87-40-39	EL.
GPS Reading (Decimal Deg.)	N 39.80007	W -87.67748	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154476A BD 204.68		
Street, (in/near) City, County:	Indiana St., Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-00	W -87-40-39	EL.
GPS Reading (Decimal Deg.)	N 39.80007	W -87.67748	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154477G BD 205.1		
Street, (in/near) City, County:	Indiana St., Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-00	W -87-40-39	EL.
GPS Reading (Decimal Deg.)	N 39.80007	W -87.67748	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154479V BD 205.92		
Street, (in/near) City, County:	Indiana St., Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-00	W -87-40-39	EL.
GPS Reading (Decimal Deg.)	N 39.80007	W -87.67748	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154480P BD 206.6		
Street, (in/near) City, County:	Indiana St., Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-00	W -87-40-39	EL.
GPS Reading (Decimal Deg.)	N 39.80007	W -87.67748	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE 10.11.07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154481W, BD 207.65		
Street, (in/near) City, County:	1700E, Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-01	W -87-39-09	EL.
GPS Reading (Decimal Deg.)	N 39.80040	W -87.65244	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154484S, BD 208.99		
Street, (in/near) City, County:	Indiana St., Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-00	W -87-40-39	EL.
GPS Reading (Decimal Deg.)	N 39.80007	W -87.67748	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154485Y, BD 209.06		
Street, (in/near) City, County:	Illinois St., Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-00	W -87-40-44	EL.
GPS Reading (Decimal Deg.)	N 39.80012	W -87.67891	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154486F, BD 209.13		
Street, (in/near) City, County:	Iowa St., Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-00	W -87-40-49	EL.
GPS Reading (Decimal Deg.)	N 39.80011	W -87.68027	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete