

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154489B, BD 210.68		
Street, (in/near) City, County:	1400E, Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-59	W -87-42-34	EL.
GPS Reading (Decimal Deg.)	N 39.79974	W -87.70946	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154490V, BD 211.44		
Street, (in/near) City, County:	1325E, Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -87-43-25	EL.
GPS Reading (Decimal Deg.)	N 39.79960	W -87.72366	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154491C, BD 211.68		
Street, (in/near) City, County:	CR 9, Chrisman, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -87-43-42	EL.
GPS Reading (Decimal Deg.)	N 39.79956	W -87.72838	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154492J, BD 214.19		
Street, (in/near) City, County:	1050E, Metcalf, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-57	W -87-46-33	EL.
GPS Reading (Decimal Deg.)	N 39.79923	W -87.77573	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154495E, BD 215.84		
Street, (in/near) City, County:	Central Ave., Metcalf, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-57	W -87-48-24	EL.
GPS Reading (Decimal Deg.)	N 39.79910	W -87.80673	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154497T, BD 218.73		
Street, (in/near) City, County:	600E, Hume, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-51-40	EL.
GPS Reading (Decimal Deg.)	N 39.79901	W -87.86119	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

*****This crossing now has signals**

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154500Y, BD 219.79		
Street, (in/near) City, County:	500E, Hume, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-52-49	EL.
GPS Reading (Decimal Deg.)	N 39.79901	W -87.88030	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154501F, BD 221.29		
Street, (in/near) City, County:	350E, Hume, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-54-31	EL.
GPS Reading (Decimal Deg.)	N 39.79897	W -87.90870	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154502M, BD 222.29		
Street, (in/near) City, County:	250E, Hume, Edgar Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-55-39	EL.
GPS Reading (Decimal Deg.)	N 39.79895	W -87.72757	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154504B, BD 223.28		
Street, (in/near) City, County:	2780E, Newman, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-56-47	EL.
GPS Reading (Decimal Deg.)	N 39.79894	W -87.74646	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154506P, BD 225.09		
Street, (in/near) City, County:	Smith St., Newman, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-58-49	EL.
GPS Reading (Decimal Deg.)	N 39.79887	W -87.98042	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154507W, BD 225.16		
Street, (in/near) City, County:	Shirley St., Newman, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-58-54	EL.
GPS Reading (Decimal Deg.)	N 39.79890	W -87.98170	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154508D, BD 225.22		
Street, (in/near) City, County:	Howard St., Newman, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-58-59	EL.
GPS Reading (Decimal Deg.)	N 39.79891	W -87.98299	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154511L, BD 225.36		
Street, (in/near) City, County:	King St.,Newman, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-59-08	EL.
GPS Reading (Decimal Deg.)	N 39.79887	W -87.98552	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154512T, BD 225.43		
Street, (in/near) City, County:	Hopkins St., Newman, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-59-13	EL.
GPS Reading (Decimal Deg.)	N 39.79888	W -87.98692	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154514G, BD 225.61		
Street, (in/near) City, County:	Stalling St., Newman, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-59-25	EL.
GPS Reading (Decimal Deg.)	N 39.79899	W -87.99019	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 10-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154524M, BD 225.80		
Street, (in/near) City, County:	City Line Rd., Newman, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -87-59-38	EL.
GPS Reading (Decimal Deg.)	N 39.79896	W -87.99383	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

10-17-07

DATE

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154526B, BD 226.61		
Street, (in/near) City, County:	2450E, Newman, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -88-00-32	EL.
GPS Reading (Decimal Deg.)	N 39.79881	W -88.00895	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

10-12-07

DATE

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154527H, BD 227.61		
Street, (in/near) City, County:	2350E, Newman, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-55	W -88-01-40	EL.
GPS Reading (Decimal Deg.)	N 39.79876	W -88.02792	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE 10-12-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154529W, BD 228.63		
Street, (in/near) City, County:	2250E, Murdock, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-55	W -88-02-48	EL.
GPS Reading (Decimal Deg.)	N 39.79867	W -88.04672	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

10-19-07

DATE

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154530R, BD 229.66		
Street, (in/near) City, County:	2150E, Murdock, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-55	W -88-03-57	EL.
GPS Reading (Decimal Deg.)	N 39.79861	W -88.06576	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE 10/25/06

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154534T, BD 231.64		
Street, (in/near) City, County:	1950E, Murdock, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-54	W -88-06-12	EL.
GPS Reading (Decimal Deg.)	N 39.79845	W -88.10337	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

10/12/07

DATE

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154537N, BD 232.65		
Street, (in/near) City, County:	1850E, Camargo, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-54	W -88-07-20	EL.
GPS Reading (Decimal Deg.)	N 39.79837	W -88.12226	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	<u>Larry_Smith@csx.com</u>		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

10-12-07

DATE

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154540W, BD 233.89		
Street, (in/near) City, County:	1725E, Camargo, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-54	W -88-08-45	EL.
GPS Reading (Decimal Deg.)	N 39.79838	W -88.14582	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

10-17-07

DATE

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154543S, BD 234.86		
Street, (in/near) City, County:	Vine St., Camargo, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-55	W -88-09-50	EL.
GPS Reading (Decimal Deg.)	N 39.79900	W -88.16380	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK: