

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

10-19-07

DATE

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154544Y, BD 235.00		
Street, (in/near) City, County:	White Oak St., Camargo, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -88-09-59	EL.
GPS Reading (Decimal Deg.)	N 39.79895	W -88.16652	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

10-12-06

DATE

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154547U, BD 236.04		
Street, (in/near) City, County:	1515E, Camargo, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -88-11-08	EL.
GPS Reading (Decimal Deg.)	N 39.79888	W -88.18555	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154550C, BD 238.69		
Street, (in/near) City, County:	1250E, Tuscola, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-55	W -88-14-09	EL.
GPS Reading (Decimal Deg.)	N 39.79871	W -88.23583	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

2: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154564K, BD 243.71		
Street, (in/near) City, County:	750E, Fickland, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-55	W -88-19-48	EL.
GPS Reading (Decimal Deg.)	N 39.79878	W -88.33015	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154576E, BD 246.23		
Street, (in/near) City, County:	500E, Fickland, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -88-22-39	EL.
GPS Reading (Decimal Deg.)	N 39.79887	W -88.37747	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154577L, BD 246.72		
Street, (in/near) City, County:	450E, Fickland, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -88-23-12	EL.
GPS Reading (Decimal Deg.)	N 39.79893	W -88.38684	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154580U, BD 247.97		
Street, (in/near) City, County:	1025N, Garrett, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -88-24-38	EL.
GPS Reading (Decimal Deg.)	N 39.79899	W -88.41046	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154582H, BD 249.73		
Street, (in/near) City, County:	150E, Garrett, Douglas Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-56	W -88-26-36	EL.
GPS Reading (Decimal Deg.)	N 39.79904	W -88.44351	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154587S, BD 251.56		
Street, (in/near) City, County:	1410E, Atwood, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-57	W -88-28-39	EL.
GPS Reading (Decimal Deg.)	N 39.79917	W -88.47748	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154589F, BD 253.75		
Street, (in/near) City, County:	1200E, Hammond, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-57	W -88-31-08	EL.
GPS Reading (Decimal Deg.)	N 39.79919	W -88.51903	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154604F, BD 255.76		
Street, (in/near) City, County:	1000E, Hammond, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-57	W -88-33-24	EL.
GPS Reading (Decimal Deg.)	N 39.79927	W -88.55676	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154607B, BD 257.77		
Street, (in/near) City, County:	1 Street, Hammond, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-35-40	EL.
GPS Reading (Decimal Deg.)	N 39.79934	W -88.59444	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154608H, BD 258.27		
Street, (in/near) City, County:	750E, Hammond, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-36-14	EL.
GPS Reading (Decimal Deg.)	N 39.79936	W -88.60392	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154610J, BD 259.78		
Street, (in/near) City, County:	600E, Hammond, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-37-56	EL.
GPS Reading (Decimal Deg.)	N 39.79938	W -88.63233	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154611R, BD 260.79		
Street, (in/near) City, County:	500E, Hammond, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-39-04	EL.
GPS Reading (Decimal Deg.)	N 39.79939	W -88.65117	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154613E, BD 261.81		
Street, (in/near) City, County:	400E, Hammond, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-40-12	EL.
GPS Reading (Decimal Deg.)	N 39.79940	W -88.67013	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154615T, BD 263.81		
Street, (in/near) City, County:	200E, Hammond, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-42-28	EL.
GPS Reading (Decimal Deg.)	N 39.79941	W -88.70795	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154616A, BD 264.16		
Street, (in/near) City, County:	B Street E., Hammond, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-42-53	EL.
GPS Reading (Decimal Deg.)	N 39.79944	W -88.71463	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154620P, BD 265.81		
Street, (in/near) City, County:	E. County Line Rd., Hammond, Piatt Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-44-44	EL.
GPS Reading (Decimal Deg.)	N 39.79941	W -88.74571	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	extension date July 25, 2008		
AAR/DOT #, Milepost:	154621W, BD 266.57		
Street, (in/near) City, County:	Prairie Valley Rd., Decatur, Macon Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-45-35	EL.
GPS Reading (Decimal Deg.)	N 39.79942	W -88.75983	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154622D, BD 266.99		
Street, (in/near) City, County:	2430E, Decatur, Macon Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-46-04	EL.
GPS Reading (Decimal Deg.)	N 39.79944	W -88.76775	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154625Y, BD 267.82		
Street, (in/near) City, County:	Casner Rd., Decatur, Macon Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-47-58	W -88-47-00	EL.
GPS Reading (Decimal Deg.)	N 39.79942	W -88.78343	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154630V, BD 270.99		
Street, (in/near) City, County:	70th St., Decatur, Macon Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-44	W -88-50-25	EL.
GPS Reading (Decimal Deg.)	N 39.81225	W -88.84036	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154631C, BD 271.52		
Street, (in/near) City, County:	S. Esther Ave., Decatur, Macon Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-48-52	W -88-50-59	EL.
GPS Reading (Decimal Deg.)	N 39.81447	W -88.84976	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154633R, BD 272.57		
Street, (in/near) City, County:	Twin Bridge Rd., Decatur, Macon Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-49-08	W -88-52-08	EL.
GPS Reading (Decimal Deg.)	N 39.81901	W -88.86881	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete