

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 12-19-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	154634X, BD 272.82		
Street, (in/near) City, County:	Ocean Trail Rd., Decatur, Macon Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-49-12	W -88-52-24	EL.
GPS Reading (Decimal Deg.)	N 39.79942	W -88.87328	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 6-26-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	155974M, QSD 113.35		
Street, (in/near) City, County:	1500E, Olivet, Vermilion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 39-55-57	W -87-39-18	EL.
GPS Reading (Decimal Deg.)	N 39.93257	W -87.65512	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete. This crossing is a 4-way crossing with a stop situation. No yield signs installed.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 6-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	155982E, BIF 75.76		
Street, (in/near) City, County:	E. Broadway St., Marseilles, LaSalle		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-19-18	W -88-40-48	EL.
GPS Reading (Decimal Deg.)	N 41.32172	W -88.68016	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

Crossbuck Replacement

Installation varies slightly from standard due to visibility issues.

STATUS OF WORK:

Complete.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 7-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	163374F, DB 1.35		
Street, (in/near) City, County:	Robey St., Dixmoor, Cook		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-37-41	W -87-39-57	EL.
GPS Reading (Decimal Deg.)	N 41.62810	W -87.66579	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 7-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	163414B, DB 0.14		
Street, (in/near) City, County:	Chatham, Blue Island, Cook		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-38-46	W -87-40-31	EL.
GPS Reading (Decimal Deg.)	N 41.64616	W -87.67521	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement. Installation varies from standard due to utilities.

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 7-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	163542J, BIH 0.96		
Street, (in/near) City, County:	48th Ct., Cicero, Cook		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-51-31	W -87-44-44	EL.
GPS Reading (Decimal Deg.)	N 41.85859	W -87.74569	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

***This Street is One-Way North Requiring Only One Crossbuck.**

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement. 48th Ct. is one way South therefore only one crossbuck installed.
Installation varies from standard due to field conditions.

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 7-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	163543R, BIH 1.01		
Street, (in/near) City, County:	49th Ave., Cicero, Cook		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-51-31	W -87-44-49	EL.
GPS Reading (Decimal Deg.)	N 41.85858	W -87.74703	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

***Street Is One-Way South Requiring Only One Crossbuck.**

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement. 49th Ave. is one way South therefore only one crossbuck installed.
Installation varies from standard due to field conditions.

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 7-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	163544X, BIH 1.08		
Street, (in/near) City, County:	49th Ct., Cicero, Cook		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-51-31	W -87-44-54	EL.
GPS Reading (Decimal Deg.)	N 41.85857	W -87.74826	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

***Street Is One-Way North Requiring Only One Crossbuck.**

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement. 49th Ct. is one way North therefore only one crossbuck installed.
Installation varies from standard due to field conditions.

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 7-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	163547T, BIH 1.28		
Street, (in/near) City, County:	51st Ave. Cicero, Cook		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-51-30	W -87-45-07	EL.
GPS Reading (Decimal Deg.)	N 41.85842	W -87.75191	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

***Street Is One-Way North Requiring Only One Crossbuck.**

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement. 51st Ave. is one way North therefore only one crossbuck installed.
Installation varies from standard due to field conditions.

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 7-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	163548A, BIH 1.34		
Street, (in/near) City, County:	51st Ct., Cicero, Cook		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-51-30	W -87-45-11	EL.
GPS Reading (Decimal Deg.)	N 41.85847	W -87.75317	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

* **Street Is One-Way South Requiring Only One Crossbuck.**

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement. 51st Ct. is one way South therefore only one crossbuck installed.
Installation varies from standard due to field conditions.

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 7-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	163550B, BIH 1.57		
Street, (in/near) City, County:	Private Rd./16th Street, Cicero, Cook		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-51-30	W -87-45-24	EL.
GPS Reading (Decimal Deg.)	N 41.85848	W -87.75681	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

* **Gated Private Entrance With One Crossbuck.**

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

Crossbuck Replacement. At this location exists a track across a private entrance and one across 16th St. 2 crossbucks installed at entrance and because of conditions only one installed at 16th St.

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 7-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	163650F, BID 1.27		
Street, (in/near) City, County:	Chippewa St., Burnham, Cook		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-38-37	W -87-32-33	EL.
GPS Reading (Decimal Deg.)	N 41.64376	W -87.54244	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement. Installation varies from standard due to utilities.

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 7-3-08

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	163651M, BID 1.33		
Street, (in/near) City, County:	Greenbay, Burnham, Cook		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 41-38-35	W -87-32-36	EL.
GPS Reading (Decimal Deg.)	N 41.64398	W -87.54339	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement. Installtion varies from standard due to power poles.

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353632H, OZA 82.7		
Street, (in/near) City, County:	1300N, Iroquois Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-42-00	W 87-43-49	EL.
GPS Reading (Decimal Deg.)	N 40.70004	W 87.73028	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353634W, OZA 84.85		
Street, (in/near) City, County:	1170N, Iroquois Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-40-18	W 87-42-51	EL.
GPS Reading (Decimal Deg.)	N 40.67184	W 87.71411	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353636K, OZA 86.18		
Street, (in/near) City, County:	Bismark, 1120N, Iroquois Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-39-14	W 87-42-17	EL.
GPS Reading (Decimal Deg.)	N 40.65391	W 87.70487	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353637S, OZA 86.79		
Street, (in/near) City, County:	1100N, Milford, Iroquois Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-38-44	W 87-42-02	EL.
GPS Reading (Decimal Deg.)	N 40.64561	W 87.70067	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353642N, OZA 88.03		
Street, (in/near) City, County:	E. Jones St., Milford, Iroquois Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)			EL.
GPS Reading (Decimal Deg.)			EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

*****Flashing signals have been installed at this crossing.**

STATUS OF WORK:

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353649L, OZA 91.74		
Street, (in/near) City, County:	600N, Iroquois Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-34-30	W 87-41-14	EL.
GPS Reading (Decimal Deg.)	N 40.57492	W 87.68722	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353675B, OZA 104.29		
Street, (in/near) City, County:	3650N, Rossville, Vermilion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-23-37	W 87-40-16	EL.
GPS Reading (Decimal Deg.)	N 40.39374	W 87.67102	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

Crossbuck Replacement

Location of Crossbucks altered somewhat from standard due to utilities.

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353684A, OZA 108.11		
Street, (in/near) City, County:	E 3330 North Road, Vermilion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-20-49	W 87-38-02	EL.
GPS Reading (Decimal Deg.)	N 40.34694	W 87.63400	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353693Y, OZA 112.23		
Street, (in/near) City, County:	2950N, Vermilion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-17-35	W 87-36-25	EL.
GPS Reading (Decimal Deg.)	N 40.29318	W 87.60683	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353694F, OZA 112.99		
Street, (in/near) City, County:	2880 N. Road, Vermilion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-16-56	W 87-36-23	EL.
GPS Reading (Decimal Deg.)	N 40.28223	W 87.60650	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #; Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353695M, OZA 113.49		
Street, (in/near) City, County:	Rd. 2820 N., Vermilion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-16-30	W 87-36-23	EL.
GPS Reading (Decimal Deg.)	N 40.27498	W 87.60630	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Completed

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>	<input type="checkbox"/>
COMPLETION	X	<input type="checkbox"/>

DATE: 4-5-07

PROJECT INFORMATION

Reporting Party:	CSXT		
Docket/Order #: Date:	T06-0088; Oct. 25, 2006		
Status Reports Due:	NA		
Ordered Completion Date:	4/30/2008 extension date July 25, 2008		
*Completion Report Due:	July 25, 2008		
AAR/DOT#, Milepost:	353699P, OZA 114.32		
Street, (in/near) City, County:	South St., Bismark, Vermilion Co.		
Railroad Company:	CSXT		
GPS Reading (Degrees)	N 40-15-46	W 87-36-22	EL.
GPS Reading (Decimal Deg.)	N 40.26293	W 87.60606	EL.

*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

PROJECT MANAGER INFORMATION:**

Name:	Larry Smith		
Title:	Consultant		
Representing:	CSXT		
Street Address:	Engineering Dept., 500 Water St., 12th Floor		
City, State, Zip:	Jacksonville, Fl. 32202		
Office Phone:	(904) 359-3174		
Office Fax:			
Cellular Phone:			
E-Mail Address:	Larry_Smith@csx.com		

**Project Manager information to be submitted by Roadway Authority and Railway Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.
Crossbuck Replacement

STATUS OF WORK:

Complete