

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

|               |
|---------------|
| DATE: 6-26-07 |
|---------------|

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 542430G, QSD 103.87                    |             |     |
| Street, (in/near) City, County: | McKinley Ave., Chrisman, Edgar Co.     |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-47-52                             | W -87-41-01 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.79788                             | W -87.68365 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
crossbuck Replacement

**STATUS OF WORK:**

Complete.

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

DATE: 6-26-07

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 542433C, QSD 102.34                    |             |     |
| Street, (in/near) City, County: | Grapevine Rd., Chrisman, Edgar Co.     |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-46-37                             | W -87-41-33 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.77696                             | W -87.69261 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete.

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                                     |                          |
|------------|-------------------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/>            | <input type="checkbox"/> |
| COMPLETION | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

DATE: 6-26-07

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 542439T, QSD 99.35                     |             |     |
| Street, (in/near) City, County: | 1800N, Chrisman, Edgar Co.             |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-44-05                             | W -87-42-36 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.73489                             | W -87.70733 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete.

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

DATE: 6-26-07

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 542443H, QSD 96.32                     |             |     |
| Street, (in/near) City, County: | 1500N, Paris, Edgar Co.                |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-41-28                             | W -87-42-21 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.69108                             | W -87.70594 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete.

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                                     |                          |
|------------|-------------------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/>            | <input type="checkbox"/> |
| COMPLETION | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

DATE: 6-26-07

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #: Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 542445W, QSD 95.40                     |             |     |
| Street, (in/near) City, County: | 1400N, Paris, Edgar Co.                |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-40-35                             | W -87-42-19 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.67654                             | W -87.70539 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

**STATUS OF WORK:**

Complete.

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

DATE: 6-26-07

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 542447K, QSD 93.47                     |             |     |
| Street, (in/near) City, County: | 1200N, Paris, Edgar Co.                |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-38-50                             | W -87-42-16 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.64734                             | W -87.70442 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

**STATUS OF WORK:**

Complete.

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                                     |                          |
|------------|-------------------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/>            | <input type="checkbox"/> |
| COMPLETION | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

DATE: 4-5-07

**PROJECT INFORMATION**

|                                 |  |            |     |
|---------------------------------|--|------------|-----|
| Reporting Party:                | CSXT                                   |            |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |            |     |
| Status Reports Due:             | NA                                     |            |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |            |     |
| *Completion Report Due:         | July 25, 2008                          |            |     |
| AAR/DOT#, Milepost:             | 543150H, QSO 2.91                      |            |     |
| Street, (in/near) City, County: | Daisy Lane, Danville, Vermilion Co.    |            |     |
| Railroad Company:               | CSXT                                   |            |     |
| GPS Reading (Degrees)           | N 40-08-21                             | W 87-34-25 | EL. |
| GPS Reading (Decimal Deg.)      | N 40.13926                             | W 87.57366 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

|               |
|---------------|
| DATE: 6-26-07 |
|---------------|

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 543180A, QSK 1.90                      |             |     |
| Street, (in/near) City, County: | Lakeview Ave., Danville, Vermilion Co. |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 40-07-40                             | W -87-40-44 | EL. |
| GPS Reading (Decimal Deg.)      | N 40.12792                             | W -87.67901 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete.

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                                     |                          |
|------------|-------------------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/>            | <input type="checkbox"/> |
| COMPLETION | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546327H, QS 82.20                      |             |     |
| Street, (in/near) City, County: | Landis, Marshall, Clark                |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-27-45                             | W -87-34-22 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.46253                             | W -87.57275 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

2: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #: Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546328P, 82.70                         |             |     |
| Street, (in/near) City, County: | 2350th St., Dennison, Clark            |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-27-37                             | W -87-34-57 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.46038                             | W -87.58239 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

**\*This Crossing was not on the list, but is an obvious public crossing**

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                                     |                          |
|------------|-------------------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/>            | <input type="checkbox"/> |
| COMPLETION | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #: Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546335A, QS 86.39                      |             |     |
| Street, (in/near) City, County: | Kibler, Marshall, Clark                |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-26-57                             | W -87-38-52 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.44915                             | W -87.64785 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546344Y, QS 96.30                      |             |     |
| Street, (in/near) City, County: | 1190th St., Marshall, Clark            |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-22-01                             | W -87-47-30 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.36797                             | W -87.79172 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546347U, QS 98.05                      |             |     |
| Street, (in/near) City, County: | Bethel, Martinsville, Clark            |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-21-21                             | W -87-49-16 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.35577                             | W -87.82108 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546357A, QS 104.60                     |             |     |
| Street, (in/near) City, County: | McDaniel, Casey, Clark                 |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-19-04                             | W -87-55-55 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.31770                             | W -87.93191 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                                     |                          |
|------------|-------------------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/>            | <input type="checkbox"/> |
| COMPLETION | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #: Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546371V, QS 109.60                     |             |     |
| Street, (in/near) City, County: | Lefeuer, Casey, Cumberland             |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-17-22                             | W -88-01-11 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.28962                             | W -88.01965 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

**\* Signals have been installed at this crossing.**

**STATUS OF WORK:**

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546377L, QS 112.69                     |             |     |
| Street, (in/near) City, County: | Stump, Casey, Cumberland               |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-16-23                             | W -88-04-18 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.27300                             | W -88.07181 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

**\* Signals have been installed at this crossing.**

**STATUS OF WORK:**

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                                     |                          |
|------------|-------------------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/>            | <input type="checkbox"/> |
| COMPLETION | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546379A, QS 113.80                     |             |     |
| Street, (in/near) City, County: | Sidgel, Greenup, Cumberland            |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-15-27                             | W -88-05-27 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.26592                             | W -88.09085 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                                     |                          |
|------------|-------------------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/>            | <input type="checkbox"/> |
| COMPLETION | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #: Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546380U, QS 114.30                     |             |     |
| Street, (in/near) City, County: | 2000E, Greenup, Cumberland             |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-15-45                             | W -88-06-01 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.26242                             | W -88.10018 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

**\*Public Crossing Not On List. Crossbucks Installed.**

Crossbuck Replacement

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546382H, QS 115.50                     |             |     |
| Street, (in/near) City, County: | Lynn, Greenup, Cumberland              |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-15-20                             | W -88-07-08 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.25547                             | W -88.11900 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

**\* Signals have been installed at this crossing.**

**STATUS OF WORK:**

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546390A, QS 120.50                     |             |     |
| Street, (in/near) City, County: | Hossapple, Greenup, Cumberland         |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-13-49                             | W -88-12-23 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.23034                             | W -88.20641 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

\* **Signals have been installed at this crossing.**

**STATUS OF WORK:**

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                          |                          |
|------------|--------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/> | <input type="checkbox"/> |
| COMPLETION | X                        | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546393V, QS 121.50                     |             |     |
| Street, (in/near) City, County: | Cox, Jewett, Cumberland                |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-13-18                             | W -88-13-18 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.22160                             | W -88.22164 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |   |  |
|------------|---|--|
| PROGRESS   |   |  |
| COMPLETION | X |  |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546413E, QS 127.50                     |             |     |
| Street, (in/near) City, County: | Callahan, Jewett, Cumberland           |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-11-16                             | W -88-19-19 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.18778                             | W -88.32189 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement. (Evidence in field that signals to be installed soon.)

**STATUS OF WORK:**

Complete

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT**

**TYPE:** (CHECK ONE)

|            |                                     |                          |
|------------|-------------------------------------|--------------------------|
| PROGRESS   | <input type="checkbox"/>            | <input type="checkbox"/> |
| COMPLETION | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

DATE: 4-23-08

**PROJECT INFORMATION**

|                                 |  |             |     |
|---------------------------------|--|-------------|-----|
| Reporting Party:                | CSXT                                   |             |     |
| Docket/Order #; Date:           | T06-0088; Oct. 25, 2006                |             |     |
| Status Reports Due:             | NA                                     |             |     |
| Ordered Completion Date:        | 4/30/2008 extension date July 25, 2008 |             |     |
| *Completion Report Due:         | July 25, 2008                          |             |     |
| AAR/DOT#, Milepost:             | 546437T, QS 138.80                     |             |     |
| Street, (in/near) City, County: | John Deere St., Effingham, Effingham   |             |     |
| Railroad Company:               | CSXT                                   |             |     |
| GPS Reading (Degrees)           | N 39-07-23                             | W -88-30-50 | EL. |
| GPS Reading (Decimal Deg.)      | N 39.12322                             | W -88.51406 | EL. |

\*Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form

**PROJECT MANAGER INFORMATION\*\*:**

|                   |  |  |  |
|-------------------|--|--|--|
| Name:             | Larry Smith                                  |  |  |
| Title:            | Consultant                                   |  |  |
| Representing:     | CSXT   |  |  |
| Street Address:   | Engineering Dept., 500 Water St., 12th Floor |  |  |
| City, State, Zip: | Jacksonville, Fl. 32202                      |  |  |
| Office Phone:     | (904) 359-3174                               |  |  |
| Office Fax:       |  |  |  |
| Cellular Phone:   |  |  |  |
| E-Mail Address:   | Larry_Smith@csx.com                          |  |  |

\*\*Project Manager information to be submitted by Roadway Authority and Railway Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

Describe improvements. Include TEMPORARY STOP SIGNS, if required.  
Crossbuck Replacement

**STATUS OF WORK:**

Complete