

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

RECEIVED
MAR 19 2009

TYPE: (CHECK ONE)

PROGRESS	
COMPLETION ¹	X

Illinois Commerce Commission
RAIL SAFETY SECTION

DATE	March 16, 2009
------	----------------

PROJECT INFORMATION:

Reporting Party:	BNSF Railway Company
Docket/Order #: Date:	T08-0024
Status Reports Due:	
Ordered Completion Date:	02/27/2009
Completion Report Due ¹ :	
AAR/DOT#, RR Milepost:	072 609L, MP 219.10, LS 11
Street, (in/near) City, County:	Lancelot Rd/TR 421, near Colmar, McDonough County
Railroad Company:	BNSF Railway Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Chad L. Scherwinski
Title:	Manager Public Projects
Representing:	BNSF Railway Company
Street Address:	80 - 44 th Avenue NE
City, State, Zip:	Minneapolis, MN 55421
Office Phone:	(763) 782-3468
Office Fax:	(763) 782-3061
Cellular Phone:	(612) 812-9928
E-Mail Address:	Chad.Scherwinski@BNSF.com

²Project Manager information to be submitted by BNSF Railway Company

DESCRIPTION OF IMPROVEMENTS ORDERED:

- Install new flashing light signals with gates controlled by constant warning time circuitry

STATUS OF WORK: (use additional blank sheet, if necessary)

Design of new signals completed 4/2/2008 and material was ordered 5/23/2008
Material was delivered on 7/14/08 and wiring of the house began on 8/7/2008
No date set yet for field delivery of materials - will schedule as wiring is completed
On schedule for cut-over on or before commission date
ICC approval via X-res dated 6/12/08
Inservice 1/27/2009 and Complete 1/30/2009

DOCKETED

MAR 19 2009

*JS - MS
need DOT*