

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT:**

TYPE: (CHECK ONE)

PROGRESS	
COMPLETION	X

DATE	5/15/09
------	---------

PROJECT INFORMATION:

Reporting Party:	Village of Deer Creek
Docket/Order #; Date:	T08-0063
Status Reports Due:	
Ordered Completion Date:	May 21, 2009
Completion Report Due ¹ :	Upon Completion
AAR/DOT#, Milepost:	AAR/DOT #475 106H, railroad milepost 397.50-NL and AAR/DOT #475 104U, railroad milepost 397.20-NL
Street, (in/near) City, County:	Main St and Perry St in Deer Creek, Tazewell and Woodford Counties, respectively
Railroad Company:	Norfolk Southern

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Lori Lewis
Title:	Village Clerk
Representing:	Village of Deer Creek
Street Address:	P.O. Box 38
City, State, Zip:	Deer Creek, IL 61733
Office Phone:	309-447-6749
Office Fax:	309-447-6749
Cellular Phone:	
E-Mail Address:	See www.deercreekillinois.org

²Project Manager Information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- On Main St, reconstruct north and south Highway Approaches, by the Village
- On Main St, install Highway-Rail Grade Crossing Advance Warning Signs, by the Village.
- On Perry Street, smooth out north approach as described in Exhibit A-2 Comments, by the Village
- On Perry Street, install a new railroad advance warning sign and pavement markings on the north highway approach to the crossing, in compliance with requirements of 92 Ill. Adm. Code 1535.310, by the Village.

STATUS OF WORK: Deer Creek's reconstruction of the approaches on Main Street was completed in August 2007. Perry Street's approach on the north side was completed when the Village resurfaced the truck route in 2003. South side of Perry Street is State Route 150.