

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION  
PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	5/29/09
------	---------

**PROJECT INFORMATION:**

Reporting Party:	Norfolk Southern Railway Company
Docket/Order #; Date:	T08-0063
Status Reports Due:	
Ordered Completion Date:	May 21, 2009 <b>(Extension has been requested by NS)</b>
Completion Report Due <sup>1</sup> :	Upon Completion
AAR/DOT#, Milepost:	AAR/DOT #475 106H, railroad milepost 397.50-NL and AAR/DOT #475 104U, railroad milepost 397.20-NL
Street, (in/near) City, County:	Main St and Perry St in Deer Creek, Tazewell and Woodford Counties, respectively
Railroad Company:	Norfolk Southern

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Dennis Keith
Title:	Production and Material Control
Representing:	Norfolk Southern
Street Address:	99 Spring Street, Box 123
City, State, Zip:	Atlanta, Georgia 30303
Office Phone:	404-529-1009
Office Fax:	404-527-1174
Cellular Phone:	
E-Mail Address:	dlkeith@nscorp.com

<sup>2</sup>Project Manager Information to be submitted by Roadway Authority and Railroad Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- On both Main Street and Perry Street, install automatic flashing light signals and gates, with a bell, controlled by constant warning time circuitry, and equipped with an event recorder, by NS - **(Completed before 05/21/09)**.
- On Main St, installation of temporary STOP signs at the subject crossing within 30 days of receipt of a Commission Order for the installation of new automatic warning devices, by NS - **(Completed before 05/21/09)**.
- On Main St, reconstruct/raise siding crossing surface to same elevation as the main crossing surface, by NS - **(Time Extension until 07/31/09 has been requested by NS)**.

**STATUS OF WORK:** Per NS Track Supervisor Troy Fredericks (05/27/09) – Siding track and crossing surface at Main Street will be removed through the crossing and filled in with hot mix asphalt. Work to begin 05/29/09.