

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT:**

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	December 19, 2012
------	-------------------

PROJECT INFORMATION:

Reporting Party:	Lanesville Township Road District
Docket/Order #; Date:	T12-0077; Order Entered 6/6/2012
Status Reports Due:	6 Months from Order Date
Ordered Completion Date:	6/6/2013
Completion Report Due ¹ :	Within 10 days of Completion Date
AAR/DOT#, Milepost:	AAR/DOT #479 285P, railroad milepost DH-397.54
Street, (in/near) City, County:	Old Leka Road/TR 524 near Buffalo, Sangamon Co.
Railroad Company:	Norfolk Southern Railway Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Casey Pratt
Title:	Assistant Sangamon County Engineer
Representing:	Lanesville Township Road District
Street Address:	3303 Terminal Avenue
City, State, Zip:	Springfield, IL 62707
Office Phone:	(217) 535-3070
Office Fax:	(217) 753-7999
Cellular Phone:	
E-Mail Address:	CaseyP@co.sangamon.il.us

²Project Manager Information to be submitted by NS, Lanesville Township and IDOT.

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- (a) Rehabilitate the north highway approach, to meet the minimum requirements of 92 Ill. Adm. Code 1535.204 (Exhibit C).
- (b) Install Highway-Rail Grade Crossing Advance Warning Sign (W10-1) on the north highway approach, per the Manual on Uniform Traffic Control Devices.

STATUS OF WORK: (use additional blank sheet, if necessary)

Status Report prepared by Aaron Toliver on behalf of Road District (12/19/2012):

Casey Pratt of Sangamon County Highway Dept. notified Aaron Toliver on 12/18/2012 that the roadway approach improvements have been designed and the design elevations have been marked at the crossing location. The improvements have not yet been constructed by the Township Road Commissioner. Mr. Pratt intends to meet with the Township Road Commissioner soon for the purpose of setting a schedule for construction, to be completed on or before the 6/6/2013 completion date required by the ICC Order. Previous Lanesville Twp. Road Commissioner Brian Leka is no longer in that position. New Road Commissioner is yet to be determined.