

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT:**

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	02-13-14
------	----------

PROJECT INFORMATION:

Reporting Party:	Village of Hull
Docket/Order #; Date:	T12-0108, 08-15-2012
Status Reports Due:	6 Months from Order Date
Ordered Completion Date:	August 15, 2014
Completion Report Due ¹ :	Within 10 days of Completion Date
AAR/DOT#, Milepost:	AAR/DOT #479 622D, railroad milepost DH-506.04 AAR/DOT #479 625Y, railroad milepost DH-506.79
Street, (in/near) City, County:	Walnut Street in Hull, Pike Co. 170 th Street in Hull, Pike Co.
Railroad Company:	Norfolk Southern Railway Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Jim Beardsley
Title:	Village President
Representing:	Village of Hull
Street Address:	P.O. Box 70
City, State, Zip:	Hull, IL 62343
Office Phone:	(217) 432-5525
Office Fax:	(217) 432-5525
Cellular Phone:	(217) 242-0726
E-Mail Address:	brdsly4@adams.net

²Project Manager Information to be submitted by the Village of Hull.

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- (a) Rehabilitate the existing highway approaches, to meet the minimum requirements of 92 Ill. Adm. Code 1535.204 (Exhibit C1) at both crossings.
- (b) Install Highway-Rail Grade Crossing Advance Warning Signs (W10-1) on both highway approaches, per the Manual on Uniform Traffic Control Devices (MUTCD) at both crossings.

STATUS OF WORK: (use additional blank sheet, if necessary)

Stutz Excavating, Inc. of Alton, IL is the Contractor on the project, The contract has been executed. Utility relocations have been completed. The project is currently in winter shutdown.