

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

ORDER DOT/AFE NUMBER/ NUMBER DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
724791R F01844	T04-0028 LIGHTS & GATES SCHWARTZ RD. MP 71.26-W ILLINOIS DIV	WALNUT HILL	04-13-04	07/20/04

STATUS OF WORK:

DEPT. 52 - SIGNALS - SIGNAL WORK PLACED IN-SERVICE 07/20/04.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
99 SPRING STREET SW - BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 - M/W -

J. ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS - TWO PROGRESSIVE BILLS ISSUED; CURRENT CHARGES OF \$7,468.51 REMAIN TO BE BILLED.

M.D. MARTIN
SUPVR - MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 - 0034
TEL: 540-981-4104



Norfolk Southern Corporation
99 Spring Street, S.W.
Atlanta, Georgia 30303

RECEIVED
OCT 12 2004

Illinois Commerce Commission
RAIL SAFETY SECTION

Atlanta, GA – October 6, 2004
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1208.


G. F. Davenport

Cy: S. H. Morrell
W. H. Burris
T. W. Ambler