

NORFOLK SOUTHERN CORPORATION

ICC ORDER STATUS REPORT

STATE OF ILLINOIS

ORDER	DOT/AFE	NUMBER/	ROAD	STATE	ESTIMATED
NUMBER	DATE	LOCATION	CITY	AUTHORIZED	COMPLETION
475074E	T04-0042	LIGHTS & GATES	BLOOMINGTON	06/21/04	DATE
F01980		TR-154			05-12-05
		MP SP 380.60			
		ILLINOIS DIV			

STATUS OF WORK:

DEPT. 52 - SIGNALS - MATERIAL ORDERED 07/01/04.

CONTACT:

G.B. BANKIERIS
 MANAGER HIGHWAY CROSSING ENGINEERING
 NORFOLK SOUTHERN CORPORATION
 99 SPRING STREET SW - BOX 123
 ATLANTA, GA 30303
 TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 - M/W -

J. ELLIS
 DIVISION ENGINEER
 NORFOLK SOUTHERN CORPORATION
 1735 E. CONDUIT STREET
 DECATUR, ILL 62521
 TEL: 217-877-6239

BILLING STATUS - PROGRESSIVE BILL # 1 ISSUED SEPTEMBER; CURRENT CHARGES OF \$4,483.73 REMAIN TO BE BILLED.

M.D. MARTIN
 SUPVR - MISCELLANEOUS BILLING
 NORFOLK SOUTHERN CORPORATION
 110 FRANKLIN ROAD, SE.
 ROANOKE, VA 24042 - 0034
 TEL: 540-981-4104



Norfolk Southern Corporation
99 Spring Street, S.W.
Atlanta, Georgia 30303

RECEIVED
OCT 12 2004

Illinois Commerce Commission
RAIL SAFETY SECTION

Atlanta, GA – October 6, 2004
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1208.


G. F. Davenport

Cy: S. H. Morrell
W. H. Burris
T. W. Ambler