

DEPARTMENT OF PUBLIC WORKS
ENGINEERING DIVISION



ORIGINAL

October 20, 2004

Mr. Kevin L. Sharpe
Director of Processing and Information
Transportation Division
Illinois Commerce Commission
527 East Capitol Avenue
Springfield, Illinois 62701

RECEIVED
OCT 21 2004

Illinois Commerce Commission
RAIL SAFETY SECTION

RE: Work Status Report
Charter Oak Road Extension
City of Peoria, Illinois
Report #5
Report Date: October 20, 2004
Reporting Period: April 25, 2004 through October 24, 2004
Illinois Commerce Commission Interim Order: T01-0032
Amending Interim Order Date: April 24, 2002

1756256
700004°

Dear Mr. Sharpe:

Per the referenced I.C.C. Interim Order, enclosed please find the required Work Status Report for the current reporting period. Please contact Jane Gerdes of City engineering staff at (309) 494-8819 if you require further information.

Sincerely,


Gene Hewitt, P.E.
City Engineer

Enclosure

xc: Sonni Williams, City of Peoria, Legal Department
Ed Andrews, Harding ESE

DOCKETED

City Hall Building
419 Fulton Street
Peoria, Illinois 61602-1277
309/494-8801
FAX 309/494-8658

OCT 22 2004

BB



Work Status Report
Charter Oak Road Extension
City of Peoria, Illinois
Report #5
Report Date: October 20, 2004
Reporting Period: April 25, 2004 through October 24, 2004

Project Information

Illinois Commerce Commission Interim Order: T01-0032

Amending Interim Order Date: April 24, 2002

Project Completion Date: April 24, 2005 (3 years from Order date)

Highway Underpass Information: BR. MP 73.9 over Charter Oak Road

Type of Improvement: Construction of a viaduct bridge carrying the tracks of the Union Pacific over the extension of Charter Oak Road, Peoria County, Illinois

Project Manager Information: Mr. Gene Hewitt, P.E.
City Engineer
City of Peoria
419 Fulton Street
Peoria, IL 61602

Description of Project Progress for this reporting period (April 25, 2004 through October 24, 2004):

On September 10, 2002 the City of Peoria opened bids for Phase I Construction for Charter Oak Road Extension. The low bid, in the amount of \$5,315,490.89, from Freesen, Inc. of Springfield, Illinois, was awarded by the Peoria City Council on September 17, 2002. During this reporting period the contractor substantially completed punchlist items, and the railroad substantially finished force account work. The overall Phase I project is approximately 99% complete as of October 15, 2004.

On November 25, 2003 the City of Peoria opened bids for Phase II Construction for Charter Oak Road Extension. The low bid, in the amount of \$6,231,755.00 from R. A. Cullinan of Tremont, Illinois, was awarded by the Peoria City Council on December 2, 2003. During this reporting period the contractor substantially completed earthwork and storm drainage. Paving operations and retaining wall construction are underway. The overall Phase II project is approximately 38% complete as of October 15, 2004.

The project is on schedule as of this date. Please contact Jane Gerdes, City of Peoria Engineering Division, at (309) 494-8819 for further information.

City Hall Building
419 Fulton Street
Peoria, Illinois 61602-1277
309/494-8801
FAX 309/494-8658