



ELGIN, JOLIET AND EASTERN RAILWAY COMPANY

1 NORTH BUCHANAN STREET • GARY, INDIANA 46402

219 / 883-4307 • FAX 219 / 883-4257

RAYMOND C. BAKER
CHIEF ENGINEER

RECEIVED
OCT 28 2004

October 22, 2004

Illinois Commerce Commission
RAIL SAFETY SECTION

Mr. David Lazarides
Transportation Division- Processing Section
Illinois Commerce Commission
527 E. Capital Avenue
Springfield, IL 62701

704-0031

2605734

Re: EJ&E Railway Current Progress & Status Report
Year 2004 Third Quarter State Crossing Projects

Dear Mr. Lazarides:

Please find accompanying this letter a table summarizing all the current, pending and completed road crossing improvement projects on the Elgin, Joliet & Eastern Railway Company approved to date for the 2004 calendar year.

If there are any questions regarding this matter please feel to contact the undersigned at (219)883-4307 or EJ&E's Jovan Jevtovic at (815)740-6593.

Sincerely,

R. C. Baker
Chief Engineer

cc: T. W. Hunter
K.L. Hay
Cheryl Cathey- IDOT
Brian Vercruysse- ICC
Andy E. Rabadi- IDOT

Crossing	Description	Order # X-Res #	AFE Proj ID#	Costs	%	Estimate Amount	Actual Cost	Form 3	Form 2	Comments
I. Rt.21 (Milwaukee Ave) 260 490K	Renew Crossing, Add Gates,Pre- empts	X-11971	S6830	Total EJE Cuneo	100 0 100	670,609.71 0 670,609.71	575,927.81	04/03/03	08/02/04	Completed July 2004
II. RT 22 260 570L 507 L	Replace Crossing Signal Equipment			Total EJE IDOT	100 0 100	183,755.75 0 183,755.75				IDOT Agreement Executed, Awaiting Authorization
	Replace Crossing Surface With New Rubber Surface			Total EJE IDOT	100 0 100	117,000 0 117,000		NA	NA	IDOT Agreement Executed, Awaiting Authorization
	Add Pedestrian Gates			Total EJE L.Z.	100 0 100	49,304.74 0 49,304.74				Village of Lake Zurich Financed
III. Old Rand Rd. 260 508T	Replace Crossing Signal Equipment			Total EJE IDOT	100 0 100	214,688.73 0 214,688.73				Awaiting IDOT Agreement Execution
	Replace Crossing Surface With New Rubber Surface			Total EJE IDOT	100 0 100	104,000 0 104,000		NA	NA	Awaiting IDOT Agreement Execution
p IV. Diehl Road 260 556H	Renew crossing add predictor, gates & cants.	T03-0101 X- 12114	3810 S7000	Total EJE GCPF City Township	100 5 85 5 5	273,058 13,653 232,099 13,653 13,653	49,356.27	02/02/04		Ongoing Construction Staging
	Replace Crossing Surface With New Rubber Surface	T03-0101 X- 12114	3810 T7001	Total EJE GCPF City Township	100 0 0 50 50	123,000 0 0 61,500 61,500	100,173.35 0 0 50,086.68 50,086.68	NA	NA	Completed Surface Replacement
V. 119th Street 260 569J	Add Gates & Predictor	T04-0037 X-12160	3952 S7078	Total EJE GCPF	100 10 90	99,564 9,956 89,608		05/13/04	09/20/04	Completed- Final Bill Pending
p VI. 127th Street 260 573Y	Relocate Gates, Traffic Signal Interconnect	T04-0031 X 12224		Total EJE Plainfield	100 0 100	40,528.40 0 40,528.40				Fall 2004 Pending Project
	Replace Crossing Surface With New Rubber Surface	T04-0031 X 12224		Total EJE Plainfield	100 0 100	99,000 0 99,000		NA	NA	Fall 2004 Pending Project