



City of Chicago
Richard M. Daley, Mayor

Department of Transportation

Miguel d'Escoto
Commissioner

Thomas H. Powers, P.E.
Deputy Commissioner/Chief Engineer

Bureau of Bridges and Transit
Suite 500
30 North LaSalle Street
Chicago, Illinois 60602-2570
(312) 744-3591
(312) 745-3116
(312) 744-3958 (FAX)
(312) 744-7215 (TTY)

www.cityofchicago.org/transportation

January 12, 2005

Mr. David Lazarides
Acting Director of Processing and Information
Transportation Bureau
Illinois Commerce Commission
527 East Capitol Avenue
Springfield, Illinois 62701

RE: Canal Street Viaduct Reconstruction over BNSF tracks
T02-0111

079445W

Dear Mr. Lazarides:

Per the referenced Commission Order dated April 9, 2003, we are transmitting the seventh quarterly report of the project.

If you require additional information, please contact the Project Manager Mr. Johnny Morcos, at 312-744-7844.

Very truly yours,

Thomas Powers, P.E.
Deputy Commissioner/Chief Engineer

Attachment

cc: Pace (Law)
Yonan
Morcos

RECEIVED
JAN 20 2005

Illinois Commerce Commission
RAIL SAFETY SECTION



DOCKETED



Quarterly Project Report

(Ending 12/31/04)

Project Title: Canal Street Viaduct Reconstruction over the Burlington Northern and Sante Fe Railway tracks.

Commission Order No.: T02-0111 /

Order Date: April 9, 2003

Order's Original Project Completion Date: April 9, 2004

Supplemental Order's Project Completion Date: December 31, 2005

Type of Improvement: Complete reconstruction of an existing bridge over the BNSF Railway tracks.

Project Manager: Johnny Morcos
Civil Engineer IV
Chicago Department of Transportation
Bureau of Bridges and Transit
30 N. LaSalle Street, Room 500
Chicago, Illinois 60602
Tel.: 312-744-7844
Fax: 312-744-3958

Percentage Complete: 0%. Project is still on hold pending completion of the Clark Street Ramps Reconstruction. CDOT received ICC supplement order to complete the project by December 31, 2005.