

ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION

**PROJECT STATUS REPORT**

TYPE: (CHECK ONE)

PROGRESS	<input checked="" type="checkbox"/>
COMPLETION <sup>1</sup>	<input type="checkbox"/>

DATE 05/11/2006

**PROJECT INFORMATION:**

Reporting Party:	Crooked Creek Township
Docket/Order #: Date:	STIPULATED Agreement No. 1143 T05-0057
Status Reports Due:	5/21/06
Ordered Completion Date:	11/02/06
Completion Report Due <sup>1</sup> :	
AAR/DOT#, RR Milepost:	546 377 L RR Milepost 112.70-A
Street, (in/near) City, County:	TR 2150 CASEY, IL.
Railroad Company:	

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Howard Henderson
Title:	Road Commissioner
Representing:	Crooked Creek Township
Street Address:	267 G Rd 2400 E
City, State, Zip:	CASEY, IL 62420
Office Phone:	217-932-5790
Office Fax:	-
Cellular Phone:	217-343-2828
E-Mail Address:	None

RECEIVED  
MAY 18 2006  
Illinois Commerce Commission  
RAIL SAFETY SECTION

**DESCRIPTION OF IMPROVEMENTS ORDERED:**

Improve highway approach grades to meet the minimum requirements of 92 Illinois Administrative Code 1535.

**STATUS OF WORK:** (use additional blank sheet, if necessary)

Pipe culvert work completed. Bituminous materials will be placed week of MAY 22. Job is 75% complete to date.

STIPULATED AGREEMENT NO. 1143  
EXHIBIT C-1

**DOCKETED**

Page 1

HH-MS