

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION  
PROJECT STATUS REPORT: T06-0002**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION*	

DATE	August 8, 2006
------	----------------

**PROJECT INFORMATION:**

Reporting Party:	Illinois Central Railroad
Docket/Order #; Date:	T06-0002, February 8, 2006
Status Reports Due:	August 8, 2006
Ordered Completion Date:	February 8, 2007
Completion Report Due <sup>1</sup> :	February 13, 2007
AAR/DOT#, Milepost:	IC-294 991K, 252.33, BNSF-072 307J, 121.56-Y IC-294 993Y, 252.68, BNSF-072 309X, 121.92-Y IC-309 277F, 253.04, BNSF-072 311Y, 122.27-Y
Street, (in/near) City, County:	Broadway St., Fifth St. & Calumet St., Centralia, Marion Co.
Railroad Company:	Illinois Central Railroad Co. & BNSF Railway Co.

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Arne Skrodal
Title:	Signal Design Officer
Representing:	Canadian National Railway
Street Address:	17641 South Ashland Avenue
City, State, Zip:	Homewood, Illinois 60430
Office Phone:	(708) 332-3271
Office Fax:	(708) 332-3514
Cellular Phone:	
E-Mail Address:	<a href="mailto:Arne.Skrodal@cn.ca">Arne.Skrodal@cn.ca</a>

<sup>2</sup>Project Manager Information to be submitted by Roadway Authority and Railroad Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:** Installation of new automatic flashing light signals with gates (AFLS/Gates) with bell, controlled by constant warning time (CWT) circuitry, and equipped with an event recorder and a remote monitoring system.

**STATUS OF WORK:** The material for these projects has been ordered, the plans have been completed and the Form 3's will be filed shortly.

**DOCKETED**