

ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION

RECEIVED

SEP 27 2006

PROJECT STATUS REPORT

Illinois Commerce Commission
RAIL SAFETY SECTION

ORIGINAL

TYPE: (CHECK ONE)

PROGRESS	
COMPLETION ¹	X

DATE	SEPTEMBER 26, 2006
------	--------------------

PROJECT INFORMATION:

Reporting Party:	Clear Lake Township
Docket/Order #:	STIPULATED AGREEMENT No. 1137-T05-0039
Ordered Completion Date:	NOVEMBER 1, 2006
Status Reports Due:	
Completion Report Due ¹ :	JUNE 13, 2007
AAR/DOT#, Milepost:	479 297J; MP 405.42-WC
Street, (in/near) City, County:	Petal Road/TR 436, near Riverton, Sangamon County, IL
Railroad Company:	Norfolk Southern

¹ Railroad Companies must include an updated USDOT Inventory Form with their Completion Report.

PROJECT MANAGER INFORMATION²:

Name:	Timothy Zahn
Title:	Sangamon County Engineer
Representing:	Clear Lake Township
Street Address:	3303 Terminal Avenue
City, State, Zip:	Springfield, Illinois 62707
Office Phone:	217-535-3070
Office Fax:	217-753-7999
Cellular Phone:	
E-Mail Address:	schd@fgi.net

² Project Manager information to be submitted by Clear Lake Township and the Norfolk Southern Railway Company

DESCRIPTION OF IMPROVEMENTS to be ORDERED:

- Installation of automatic flashing light signals and gates with a bell, controlled by constant warning time circuitry, and equipped with an event recorder.
- Installation of temporary STOP signs at the subject crossing within 30 days of receipt of a Commission Order for the installation of new automatic warning devices.
- Reconstruction of the north highway approach.

STATUS OF WORK: (use additional blank sheet, if necessary)

ALL CONSTRUCTION COMPLETED BY TOWNSHIP OF NORTH
APPROACH.

Will submit all cost for reimbursement from GCPE.

DOCKETED

PAD-MS