

ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION

PROJECT STATUS REPORT:

ORIGINAL
RECEIVED
NOV 16 2006

TYPE: (CHECK ONE)

PROGRESS	
COMPLETION*	

Illinois Commerce Commission
RAIL SAFETY SECTION

DATE	November 15, 2006
------	-------------------

PROJECT INFORMATION:

Reporting Party:	CSXT - Clay County
Docket/Order #: Date:	T06-0041 June 7, 2006
Status Reports Due:	December 2, 2006
Ordered Completion Date:	June 7, 2007
Completion Report Due:	June 7, 2008
AAR/DOT#, Milepost:	152 885K, 233.10-A
Street, (in/near) City, County:	May Flower Road near Clay City, Clay County
Railroad Company:	CSXT

PROJECT MANAGER INFORMATION:

Name:	Eric T. Seibring
Title:	Clay County Engineer
Representing:	Clay City Township
Street Address:	P. O. Drawer D
City, State, Zip:	Louisville, IL 62858
Office Phone:	618-665-3346
Office Fax:	618-665-3347
Cellular Phone:	
E-Mail Address:	claycohwydept@wabash.net

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Installation of new automatic flashing light signals and gates (AFLS/Gates) controlled by constant warning time circuitry.

STATUS OF WORK:

IDNR Consultation Agency Action Report was approved 6/2/06. Cultural clearance was received from IDOT on 7/19/06. Plans are being generated and should be sent to IDOT for approval sometime after January 1, 2007. Work has been initiated for purchase of right-of-way on the project.

DOCKETED

NOV 17 2006

HH-ALS