

ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION

ORIGINAL

PROJECT STATUS REPORT:

RECEIVED

MAY 11 2007

TYPE: (CHECK ONE)

PROGRESS	<input checked="" type="checkbox"/>
COMPLETION*	<input type="checkbox"/>

Illinois Commerce Commission
RAIL SAFETY SECTION

DATE | May 4, 2007

PROJECT INFORMATION:

Reporting Party:	TN ANDRYUK - UNION PACIFIC RR
Docket/Order #; Date:	103-0024
Status Reports Due:	6 MOS FROM RECOMMENCEMENT IN JUNE '06
Ordered Completion Date:	AUG. 16, 2007
Completion Report Due ¹ :	
AAR/DOT#, Milepost:	176 606F MP 32.98 KENOSHA SUB
Street, (in/near) City, County:	ML KING DR. AKA 22 ND ST.
Railroad Company:	UNION PACIFIC

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	THOMAS N. ANDRYUK
Title:	MANAGER - FIELD ENGINEERING
Representing:	UNION PACIFIC RAILROAD
Street Address:	500 WEST MADISON, SUITE 3610
City, State, Zip:	CHICAGO, IL 60661
Office Phone:	(312) 496-4726
Office Fax:	(402) 233-3174
Cellular Phone:	
E-Mail Address:	THANDRYU@UP.COM

²Project Manager information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

STATUS OF WORK:

1. ML KING: - SIGNAL WORK - 95% COMPLETE.
- TESTING & CUTOVER REMAIN TO BE DONE.
2. ML KING: - TRACK WORK - 99% COMPLETE
- APPROACH PAVING REMAINS TO BE DONE.
3. 2ND AVE: REMOVAL OF CROSSING WARNING SYSTEM & CROSSING SURFACE
TO BE DONE IN CONJUNCTION WITH CUTOVER OF ML KING.

DOCKETED

MAY 11 2007