



100 North Broadway – Suite 1500  
St. Louis, Missouri 63102  
(314) 331-0659

October 8, 2007

RECEIVED  
OCT 10 2007

Illinois Commerce Commission  
RAIL SAFETY SECTION

ORIGINAL

Mr. David Lazarides  
Director of Processing  
Transportation Division  
Illinois Commerce Commission  
527 East Capitol Avenue  
Springfield, Illinois 62701

1445 805 B

445 807 P

445 808 W

445 810 X

Dear Mr. Lazarides:

Enclosed please find the Project Status Report Update covering the installation and/or upgrade of Signal Improvements for the attached locations. This project, in conjunction with Illinois Commerce Commission Order T07-0022 with reference to Stipulated Agreement 1234.

Sincerely,

John Freise  
Public Project Coordinator

Encl.  
cc: Operating File

DOCKETED

OCT 10 2007

JB MS

ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION

**PROJECT STATUS REPORT:**

RECEIVED  
OCT 10 2007  
Illinois Commerce Commission  
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION*	

DATE | October 8, 2007

**PROJECT INFORMATION:**

Reporting Party:	Union Pacific Railroad Company
Docket/Order #; Date:	T07-0022
Status Reports Due:	10/10/2007
Ordered Completion Date:	04/10/2008
Completion Report Due <sup>1</sup> :	
AAR/DOT#, Milepost:	445 805B, milepost 94.20-A
Street, (in/near) City, County:	Big Muddy Levee Road, near Grand Tower, Jackson County
Railroad Company:	Union Pacific Railroad Company

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	David McKernan
Title:	Manager-Industry & Public Projects
Representing:	Union Pacific Railroad Company
Street Address:	100 North Broadway, Suite 1500
City, State, Zip:	St. Louis, MO 63102
Office Phone:	314-331-0682
Office Fax:	402-501-2520
Cellular Phone:	
E-Mail Address:	Dwmckern@up.com

<sup>2</sup>Project Manager information to be submitted by Grand Tower Township Road District and Union Pacific Railroad Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- Install automatic flashing light signals and gates with a bell, controlled by constant warning time circuitry, and equipped with an event recorder.
- Install temporary STOP signs within 30 days of a Commission Order for the installation of new automatic warning devices.

**STATUS OF WORK:** Signal Construction target start date is 03/04/2008.

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**RECEIVED**  
OCT 10 2007  
Illinois Commerce Commission  
RAIL SAFETY SECTION

**PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION*	

DATE	October 8, 2007
------	-----------------

**PROJECT INFORMATION:**

Reporting Party:	Union Pacific Railroad Company
Docket/Order #; Date:	T07-0022
Status Reports Due:	10/10/2007
Ordered Completion Date:	04/10/2008
Completion Report Due <sup>1</sup> :	
AAR/DOT#, Milepost:	445 807P, milepost 92.59-A
Street, (in/near) City, County:	Kings Ferry Road, near Grand Tower, Jackson County
Railroad Company:	Union Pacific Railroad Company

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	David McKernan
Title:	Manager-Industry & Public Projects
Representing:	Union Pacific Railroad Company
Street Address:	100 North Broadway, Suite 1500
City, State, Zip:	St. Louis, MO 63102
Office Phone:	314-331-0682
Office Fax:	402-501-2520
Cellular Phone:	
E-Mail Address:	Dwmckern@up.com

<sup>2</sup>Project Manager information to be submitted by Grand Tower Township Road District and Union Pacific Railroad Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- Install automatic flashing light signals and gates with a bell, controlled by constant warning time circuitry, and equipped with an event recorder.
- Install temporary STOP signs within 30 days of a Commission Order for the installation of new automatic warning devices.

**STATUS OF WORK:** Signal Construction target start date is 02/05/2008.

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**RECEIVED**  
OCT 10 2007

**PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION*	

ILLINOIS COMMERCE COMMISSION  
RAIL SAFETY SECTION

DATE	October 8, 2007
------	-----------------

**PROJECT INFORMATION:**

Reporting Party:	Union Pacific Railroad Company
Docket/Order #; Date:	T07-0022
Status Reports Due:	10/10/2007
Ordered Completion Date:	04/10/2008
Completion Report Due <sup>1</sup> :	
AAR/DOT#, Milepost:	445 808W, milepost 91.63-A
Street, (in/near) City, County:	Elliot Road, near Grand Tower, Jackson County
Railroad Company:	Union Pacific Railroad Company

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	David McKernan
Title:	Manager-Industry & Public Projects
Representing:	Union Pacific Railroad Company
Street Address:	100 North Broadway, Suite 1500
City, State, Zip:	St. Louis, MO 63102
Office Phone:	314-331-0682
Office Fax:	402-501-2520
Cellular Phone:	
E-Mail Address:	Dwmckern@up.com

<sup>2</sup>Project Manager information to be submitted by Grand Tower Township Road District and Union Pacific Railroad Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- Install automatic flashing light signals and gates with a bell, controlled by constant warning time circuitry, and equipped with an event recorder.
- Install temporary STOP signs within 30 days of a Commission Order for the installation of new automatic warning devices.

**STATUS OF WORK:** Signal Construction target start date is 02/05/2008

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**RECEIVED**  
OCT 10 2007

**PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION*	

DATE	October 8, 2007
------	-----------------

ILLINOIS Commerce Commission  
RAIL SAFETY SECTION

**PROJECT INFORMATION:**

Reporting Party:	Union Pacific Railroad Company
Docket/Order #; Date:	T07-0022
Status Reports Due:	10/10/2007
Ordered Completion Date:	04/10/2008
Completion Report Due <sup>1</sup> :	
AAR/DOT#, Milepost:	445 810X, milepost 90.60-A
Street, (in/near) City, County:	Howardton Road, near Grand Tower, Jackson County
Railroad Company:	Union Pacific Railroad Company

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	David McKernan
Title:	Manager-Industry & Public Projects
Representing:	Union Pacific Railroad Company
Street Address:	100 North Broadway, Suite 1500
City, State, Zip:	St. Louis, MO 63102
Office Phone:	314-331-0682
Office Fax:	402-501-2520
Cellular Phone:	
E-Mail Address:	Dwmckern@up.com

<sup>2</sup>Project Manager information to be submitted by Grand Tower Township Road District and Union Pacific Railroad Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- Install automatic flashing light signals and gates with a bell, controlled by constant warning time circuitry, and equipped with an event recorder.
- Install temporary STOP signs within 30 days of a Commission Order for the installation of new automatic warning devices.

**STATUS OF WORK:** Signal Construction target start date is 01/08/2008