

ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION

ORIGINAL

PROJECT STATUS REPORT: 06-0069

RECEIVED
NOV 13 2007

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>
COMPLETION	<input type="checkbox"/>

DATE	NOVEMBER 9, 2007
------	------------------

Illinois Commerce Commission
RAIL SAFETY SECTION

PROJECT INFORMATION:

Reporting Party:	Jefferson County
Docket/Order #; Date:	T06-0069, August 16, 2006
Status Reports Due:	February 16, 2007 & August 16, 2007
Ordered Completion Date:	February 16, 2008
Completion Report Due ¹ :	February 21, 2008
AAR/DOT#, Milepost:	295 162S, 40.80-U
Street, (in/near) City, County:	Short Street, in Bluford, Jefferson County
Railroad Company:	Illinois Central Railroad Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Steve Schnake
Title:	Jefferson County Engineer
Representing:	Jefferson County Highway Department/Village of Bluford
Street Address:	750 Old Fairfield Road
City, State, Zip:	Mt. Vernon, IL 62864
Office Phone:	(618) 244-8031
Office Fax:	(618) 242-3392
Cellular Phone:	(618) 214-0320
E-Mail Address:	jeffcohwy@cbnstl.com

²Project Manager information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Demolition of existing structure
- Construction of replacement structure

STATUS OF WORK:

The contract was awarded to Depew & Owens and they have started work. To date all clearing is complete, the existing bridge is dismantled and pier work is started. Some delays have been caused by trains working in the Bluford yard.

DOCKETED

NOV 14 2007